

Activity ID	Activity Name	Calendar	Orig Dur	Start	Finish	Late Start	Late Finish	Total Float	2023												2024												2025											
									O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>C119678-BL00 BL00: DD 10-13-22 Sudbury to Concord: Bikepath Construction (Bruce Freeman Trail) BASELINE FIN</b>																																												
<b>C119678-BL00.SC AA WILL C#119678</b>																																												
<b>C119678-BL00.SC.10 Milestones</b>																																												
A1000	Notice to Proceed (10/13/2022)	7D	0	13-Oct-22		14-Oct-22		1	◆ Notice to Proceed (10/13/2022)																																			
A1001	Preconstruction Meeting (11/09/2022)	7D	0	09-Nov-22		10-Nov-22		1	◆ Preconstruction Meeting (11/09/2022)																																			
A1002	Contractor Request Substantial Completion	7D	0		22-Apr-25		22-Apr-25	0	◆ Contractor Request Substantial Completion																																			
A1003	MassDOT Generate Punchlist	7D	21	23-Apr-25	13-May-25	23-Apr-25	13-May-25	0	◆ MassDOT Generate Punchlist																																			
A1004	Perform Punchlist	5D WWS	17	14-May-25	09-Jun-25	14-May-25	09-Jun-25	0	◆ Perform Punchlist																																			
A1005	Contractor Field Completion (06/09/2025)	7D	0		09-Jun-25*		09-Jun-25	0	◆ Contractor Field Completion (06/09/2025)																																			
<b>C119678-BL00.SC.30 Submittals</b>																																												
<b>C119678-BL00.SC.30.01 SUBCONTRACTOR APPROVALS</b>																																												
A3012	Prep & Sub Landscaping - TBD	7D	15	09-Nov-22	23-Nov-22	24-Feb-23	10-Mar-23	107	■ Prep & Sub Landscaping - TBD																																			
A3013	Prep & Sub Electrical - TBD	7D	15	09-Nov-22	23-Nov-22	05-Aug-23	19-Aug-23	269	■ Prep & Sub Electrical - TBD																																			
A3014	Prep & Sub Fence/Guardrail - TBD	7D	15	09-Nov-22	23-Nov-22	25-Sep-23	09-Oct-23	320	■ Prep & Sub Fence/Guardrail - TBD																																			
A3015	Prep & Sub Striping - TBD	7D	15	09-Nov-22	23-Nov-22	26-Aug-24	09-Sep-24	656	■ Prep & Sub Striping - TBD																																			
A3016	Prep & Sub Paving - TBD	7D	15	09-Nov-22	23-Nov-22	27-Jun-23	11-Jul-23	230	■ Prep & Sub Paving - TBD																																			
A3017	Prep & Sub Signage - TBD	7D	15	09-Nov-22	23-Nov-22	26-Jan-24	09-Feb-24	443	■ Prep & Sub Signage - TBD																																			
A3018	Prep & Sub Trucking - Centaur Trucking	7D	15	09-Nov-22	23-Nov-22	14-Mar-23	28-Mar-23	125	■ Prep & Sub Trucking - Centaur Trucking																																			
A3050	Rev & App Landscaping - TBD	7D	15	24-Nov-22	08-Dec-22	11-Mar-23	25-Mar-23	107	■ Rev & App Landscaping - TBD																																			
A3051	Rev & App Electrical - TBD	7D	15	24-Nov-22	08-Dec-22	20-Aug-23	03-Sep-23	269	■ Rev & App Electrical - TBD																																			
A3052	Rev & App Fence/Guardrail - TBD	7D	15	24-Nov-22	08-Dec-22	10-Oct-23	24-Oct-23	320	■ Rev & App Fence/Guardrail - TBD																																			
A3053	Rev & App Paving - TBD	7D	15	24-Nov-22	08-Dec-22	12-Jul-23	26-Jul-23	230	■ Rev & App Paving - TBD																																			
A3054	Rev & App Signage - TBD	7D	15	24-Nov-22	08-Dec-22	10-Feb-24	24-Feb-24	443	■ Rev & App Signage - TBD																																			
A3055	Rev & App Striping - TBD	7D	15	24-Nov-22	08-Dec-22	10-Sep-24	24-Sep-24	656	■ Rev & App Striping - TBD																																			
A3056	Rev & App Trucking - Centaur Trucking excav	7D	15	24-Nov-22	08-Dec-22	29-Mar-23	12-Apr-23	125	■ Rev & App Trucking - Centaur Trucking excav																																			
<b>C119678-BL00.SC.30.03 CONTROL OF INVASIVE PLANTS EXISTING ON SITE (102.32)</b>																																												
A3001	Prep & Sub Invasive Specialist Sub	7D	1	09-Nov-22	09-Nov-22	24-Jan-23	24-Jan-23	76	■ Prep & Sub Invasive Specialist Sub																																			
A3044	Rev & App Invasive Specialist Sub	7D	5	10-Nov-22	14-Nov-22	25-Jan-23	29-Jan-23	76	■ Rev & App Invasive Specialist Sub																																			
A3045	Schedule/Hold Site Walk with MDOT & Town of Sudbury Prior to Clearing	5D NO WS	1	15-Nov-22	15-Nov-22	30-Jan-23	30-Jan-23	48	■ Schedule/Hold Site Walk with MDOT & Town of Sudbury Prior to Clearing																																			
A3046	Prep & Sub Invasive Plant Management Strategy (IPMS)	7D	7	16-Nov-22	22-Nov-22	31-Jan-23	06-Feb-23	76	■ Prep & Sub Invasive Plant Management Strategy (IPMS)																																			
A3048	Rev & App Invasive Plant Management Strategy (IPMS)	7D	30	23-Nov-22	22-Dec-22	07-Feb-23	08-Mar-23	76	■ Rev & App Invasive Plant Management Strategy (IPMS)																																			
<b>C119678-BL00.SC.30.04 TREE PROTECTION ARMORING &amp; PRUNING (102.511)</b>																																												
A3002	Prep & Sub Arborist Approval	7D	30	09-Nov-22	08-Dec-22	15-Jun-24	14-Jul-24	584	■ Prep & Sub Arborist Approval																																			
A3059	Rev & App Arborist Approval	7D	15	09-Dec-22	23-Dec-22	15-Jul-24	29-Jul-24	584	■ Rev & App Arborist Approval																																			
A3097	Schedule/Hold Site Walk with MDOT & Town of Sudbury with Arborist	5D NO WS	12	27-Dec-22	12-Jan-23	30-Jul-24	14-Aug-24	393	■ Schedule/Hold Site Walk with MDOT & Town of Sudbury with Arborist																																			
<b>C119678-BL00.SC.30.05 DEMOLITION OF SUPERSTRUCTURE OF BRIDGE S-31-007 (114.1)</b>																																												
A3000	Prep & Sub Demo Plan S-31-007	7D	30	09-Nov-22	08-Dec-22	10-Jun-23	09-Jul-23	213	■ Prep & Sub Demo Plan S-31-007																																			
A3058	Rev & App Demo Plan S-31-007	7D	30	09-Dec-22	07-Jan-23	10-Jul-23	08-Aug-23	213	■ Rev & App Demo Plan S-31-007																																			
<b>C119678-BL00.SC.30.06 DEMOLITION OF SUPERSTRUCTURE OF BRIDGE S-31-013 (114.2)</b>																																												
A3004	Prep & Sub Demo Plan S-31-013	7D	30	09-Nov-22	08-Dec-22	11-May-23	09-Jun-23	183	■ Prep & Sub Demo Plan S-31-013																																			
A3060	Rev & App Demo Plan S-31-013	7D	30	09-Dec-22	07-Jan-23	10-Jun-23	09-Jul-23	183	■ Rev & App Demo Plan S-31-013																																			

■ Remaining Level of Effort  
■ Actual Level of Effort  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone

**Sudbury to Concord: Construction of the Bruce Freeman Rail Trail Including Signals & 2 Bridges (Phase 2D)**  
**MassDOT Contract # 119678**  
**A. A. WILL**  
**BASELINE SCHEDULE: 13-Oct-22**

TASK filter: All Activities  
 Data Date: 13-Oct-22 and Run Date: 11-Nov-22  
 Page 1 of 12  
© Oracle Corporation

Activity ID	Activity Name	Calendar	Orig Dur	Start	Finish	Late Start	Late Finish	Total Float	2023												2024												2025											
									O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>C119678-BL00.SC.30.07 REINFORCED CONCRETE EXCAVATION (127.1)</b>																																												
A3005	Prep & Sub Substructure Demo Plan S-31-007	7D	30	09-Nov-22	08-Dec-22	15-Jun-23	14-Jul-23	218																																				
A3061	Rev & App Substructure Demo Plan S-31-007	7D	30	09-Dec-22	07-Jan-23	15-Jul-23	13-Aug-23	218																																				
<b>C119678-BL00.SC.30.08 TRACK EXCAVATION (129.5)</b>																																												
A3007	Prep & Sub Track Removal	7D	15	09-Nov-22	23-Nov-22	25-Dec-22	08-Jan-23	46																																				
A3049	Rev & App Track Removal	7D	30	24-Nov-22	23-Dec-22	09-Jan-23	07-Feb-23	46																																				
<b>C119678-BL00.SC.30.09 ENVIRONMENTAL HEALTH AND SAFETY PROGRAM (180.01)</b>																																												
A3003	Prep & Sub Environmental Health and Safety Plan (EHASP)	7D	7	09-Nov-22	15-Nov-22	07-Mar-23	13-Mar-23	118																																				
A3047	Rev & App Environmental Health and Safety Plan (EHASP)	7D	30	16-Nov-22	15-Dec-22	14-Mar-23	12-Apr-23	118																																				
<b>C119678-BL00.SC.30.10 LICENSED SITE PROFESSIONAL SERVICES (180.03)</b>																																												
A3029	Prep & Sub LSP Services	7D	15	09-Nov-22	23-Nov-22	14-Mar-23	28-Mar-23	125																																				
A3057	Rev & App LSP Services	7D	15	24-Nov-22	08-Dec-22	29-Mar-23	12-Apr-23	125																																				
<b>C119678-BL00.SC.30.11 DISPOSAL OF UNREGULATED SOIL (181.11 to 181.14)</b>																																												
A3030	Prep & Sub Disposal of Unregulated Soil	7D	30	09-Nov-22	08-Dec-22	12-Feb-23	13-Mar-23	95																																				
A3077	Rev & App Disposal of Unregulated Soil	7D	30	09-Dec-22	07-Jan-23	14-Mar-23	12-Apr-23	95																																				
<b>C119678-BL00.SC.30.12 TRAPEZOIDAL AQUATIC EXCLUSIONARY FENCING (227.5)</b>																																												
A3006	Prep & Sub Additional Streambed Material	7D	30	09-Nov-22	08-Dec-22	20-Feb-23	21-Mar-23	103																																				
A3062	Rev & App Additional Streambed Material	7D	30	09-Dec-22	07-Jan-23	22-Mar-23	20-Apr-23	103																																				
A3098	Fab & Del Additional Streambed Material	7D	60	08-Jan-23	08-Mar-23	21-Apr-23	19-Jun-23	103																																				
<b>C119678-BL00.SC.30.13 1 INCH POLYETHYLENE WATER LINE (336.101)</b>																																												
A3011	Prep & Sub 1 Inch Polyethylene Water Line	7D	30	09-Nov-22	08-Dec-22	23-Mar-24	21-Apr-24	500																																				
A3066	Rev & App 1 Inch Polyethylene Water Line	7D	30	09-Dec-22	07-Jan-23	22-Apr-24	21-May-24	500																																				
A3101	Fab & Del 1 Inch Polyethylene Water Line	7D	120	08-Jan-23	07-May-23	22-May-24	18-Sep-24	500																																				
<b>C119678-BL00.SC.30.14 HYDRATION STATION (377.)</b>																																												
A3008	Prep & Sub Hydration Station	7D	30	09-Nov-22	08-Dec-22	18-Jun-23	17-Jul-23	221																																				
A3063	Rev & App Hydration Station	7D	30	09-Dec-22	07-Jan-23	18-Jul-23	16-Aug-23	221																																				
A3099	Fab & Del Hydration Station	7D	90	08-Jan-23	07-Apr-23	17-Aug-23	14-Nov-23	221																																				
<b>C119678-BL00.SC.30.15 TIMBER FENCE - THREE RAIL (655.02)</b>																																												
A3009	Prep & Sub Timber Fence - Three Rail	7D	30	09-Nov-22	08-Dec-22	28-Apr-23	27-May-23	170																																				
A3064	Rev & App Timber Fence - Three Rail	7D	30	09-Dec-22	07-Jan-23	28-May-23	26-Jun-23	170																																				
A3100	Fab & Del Timber Fence - Three Rail	7D	120	08-Jan-23	07-May-23	27-Jun-23	24-Oct-23	170																																				
<b>C119678-BL00.SC.30.16 ENTRANCE SIGN - WOOD (665.04)</b>																																												
A3043	Prep & Sub Entrance Sign-Wood	7D	30	09-Nov-22	08-Dec-22	25-Feb-24	25-Mar-24	473																																				
A3096	Rev & App Entrance Sign-Wood	7D	30	09-Dec-22	07-Jan-23	26-Mar-24	24-Apr-24	473																																				
A3127	Fab & Del Entrance Sign-Wood	7D	120	08-Jan-23	07-May-23	25-Apr-24	22-Aug-24	473																																				
<b>C119678-BL00.SC.30.17 STAMPED &amp; COLORED CONCRETE - COLONIAL RED (701.992)</b>																																												
A3010	Prep & Sub Subcontractor Approval for Stamped Concrete	7D	30	09-Nov-22	08-Dec-22	06-Apr-24	05-May-24	514																																				
A3065	Rev & App Subcontractor Approval for Stamped Concrete	7D	30	09-Dec-22	07-Jan-23	06-May-24	04-Jun-24	514																																				
<b>C119678-BL00.SC.30.18 PARK BENCH (707.1)</b>																																												
A3033	Prep & Sub Park Bench	7D	30	09-Nov-22	08-Dec-22	21-Apr-23	20-May-23	163																																				
A3084	Rev & App Park Bench	7D	30	09-Dec-22	07-Jan-23	21-May-23	19-Jun-23	163																																				
A3112	Fab & Del Park Bench	7D	90	08-Jan-23	07-Apr-23	20-Jun-23	17-Sep-23	163																																				

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**Sudbury to Concord: Construction of the Bruce Freeman Rail Trail Including Signals & 2 Bridges (Phase 2D)**  
**MassDOT Contract # 119678**  
**A. A. WILL**  
**BASELINE SCHEDULE: 13-Oct-22**

Activity ID	Activity Name	Calendar	Orig Dur	Start	Finish	Late Start	Late Finish	Total Float	2023												2024												2025											
									O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>C119678-BL00.SC.30.19 TRASH RECEPTACLE (707.2)</b>																																												
A3034	Prep & Sub Trash Receptacle	7D	30	09-Nov-22	08-Dec-22	18-Jun-23	17-Jul-23	221																																				
A3085	Rev & App Trash Receptacle	7D	30	09-Dec-22	07-Jan-23	18-Jul-23	16-Aug-23	221																																				
A3113	Fab & Del Trash Receptacle	7D	90	08-Jan-23	07-Apr-23	17-Aug-23	14-Nov-23	221																																				
<b>C119678-BL00.SC.30.20 PICNIC TABLE (707.6)</b>																																												
A3021	Prep & Sub Picnic Table	7D	30	09-Nov-22	08-Dec-22	18-Jun-23	17-Jul-23	221																																				
A3069	Rev & App Picnic Table	7D	30	09-Dec-22	07-Jan-23	18-Jul-23	16-Aug-23	221																																				
A3104	Fab & Del Picnic Table	7D	90	08-Jan-23	07-Apr-23	17-Aug-23	14-Nov-23	221																																				
<b>C119678-BL00.SC.30.21 DISPLAY BOARD (707.7)</b>																																												
A3022	Prep & Sub Display Board	7D	30	09-Nov-22	08-Dec-22	26-Mar-24	24-Apr-24	503																																				
A3070	Rev & App Display Board	7D	30	09-Dec-22	07-Jan-23	25-Apr-24	24-May-24	503																																				
A3105	Fab & Del Display Board	7D	90	08-Jan-23	07-Apr-23	25-May-24	22-Aug-24	503																																				
<b>C119678-BL00.SC.30.22 BICYCLE RACK (707.9)</b>																																												
A3023	Prep & Sub Bicycle Rack	7D	30	09-Nov-22	08-Dec-22	21-Apr-23	20-May-23	163																																				
A3071	Rev & App Bicycle Rack	7D	30	09-Dec-22	07-Jan-23	21-May-23	19-Jun-23	163																																				
A3106	Fab & Del Bicycle Rack	7D	90	08-Jan-23	07-Apr-23	20-Jun-23	17-Sep-23	163																																				
<b>C119678-BL00.SC.30.23 BICYCLE REPAIR STATION (707.91)</b>																																												
A3024	Prep & Sub Bicycle Repair Station	7D	30	09-Nov-22	08-Dec-22	18-Jun-23	17-Jul-23	221																																				
A3072	Rev & App Bicycle Repair Station	7D	30	09-Dec-22	07-Jan-23	18-Jul-23	16-Aug-23	221																																				
A3107	Fab & Del Bicycle Repair Station	7D	90	08-Jan-23	07-Apr-23	17-Aug-23	14-Nov-23	221																																				
<b>C119678-BL00.SC.30.24 PERVIOUS CEMENT CONCRETE PAVER (708.35)</b>																																												
A3025	Prep & Sub Mock-up Paver	7D	30	09-Nov-22	08-Dec-22	29-Apr-24	28-May-24	537																																				
A3073	Rev & App Mock-up Paver	7D	30	09-Dec-22	07-Jan-23	29-May-24	27-Jun-24	537																																				
<b>C119678-BL00.SC.30.25 GRANITE TOWN LINE MARKER (710.)</b>																																												
A3040	Prep & Sub Granite Marker Shop Drawings	7D	30	09-Nov-22	08-Dec-22	22-Mar-23	20-Apr-23	133																																				
A3091	Rev & App Granite Marker Shop Drawings	7D	30	09-Dec-22	07-Jan-23	21-Apr-23	20-May-23	133																																				
A3124	Fab & Del Granite Marker	7D	120	08-Jan-23	07-May-23	21-May-23	17-Sep-23	133																																				
<b>C119678-BL00.SC.30.26 COMPOST BLANKET (751.72)</b>																																												
A3027	Prep & Sub Certified Test Results	7D	30	09-Nov-22	08-Dec-22	22-Sep-23	21-Oct-23	317																																				
A3075	Rev & App Certified Test Results	7D	30	09-Dec-22	07-Jan-23	22-Oct-23	20-Nov-23	317																																				
<b>C119678-BL00.SC.30.27 INLAND WETLAND REPLICATION AREA(755.35)</b>																																												
A3028	Prep & Sub Request for Conditional Acceptance	7D	30	09-Nov-22	08-Dec-22	26-Feb-23	27-Mar-23	109																																				
A3076	Rev & App Request for Conditional Acceptance	7D	30	09-Dec-22	07-Jan-23	28-Mar-23	26-Apr-23	109																																				
<b>C119678-BL00.SC.30.28 WETLAND SPECIALIST (755.75)</b>																																												
A3041	Prep & Sub Wetland Specialist	7D	30	09-Nov-22	08-Dec-22	13-Mar-23	11-Apr-23	124																																				
A3092	Rev & App Wetland Specialist	7D	15	09-Dec-22	23-Dec-22	12-Apr-23	26-Apr-23	124																																				
<b>C119678-BL00.SC.30.29 NPDES STORM WATER POLLUTION PREVENTION PLAN (756.)</b>																																												
A3042	Prep & Sub NPDES Storm Water Pollution Prevention Plan	7D	30	09-Nov-22	08-Dec-22	24-Jan-23	22-Feb-23	76																																				
A3093	Rev & App NPDES Storm Water Pollution Prevention Plan	7D	14	09-Dec-22	22-Dec-22	23-Feb-23	08-Mar-23	76																																				
<b>C119678-BL00.SC.30.30 SEEDING (765.)</b>																																												
A3078	Prep & Sub Seeding	7D	30	09-Dec-22	07-Jan-23	26-Mar-23	24-Apr-23	107																																				
A3108	Rev & App Seeding	7D	30	08-Jan-23	06-Feb-23	25-Apr-23	24-May-23	107																																				

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**Sudbury to Concord: Construction of the Bruce Freeman Rail Trail Including Signals & 2 Bridges (Phase 2D)**  
**MassDOT Contract # 119678**  
**A. A. WILL**  
**BASELINE SCHEDULE: 13-Oct-22**

Activity ID	Activity Name	Calendar	Orig Dur	Start	Finish	Late Start	Late Finish	Total Float	2023												2024												2025											
									O N D J F M A M J J A S O N D												J F M A M J J A S O N D												J F M A M J J A S O N D											
									O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>C119678-BL00.SC.30.31 NATIVE SEED AND ESTABLISHMENT (765.635)</b>																																												
A3031	Prep & Sub Seeding Qualifications	7D	30	09-Nov-22	08-Dec-22	10-Apr-23	09-May-23	152	█												█												█											
A3079	Rev & App Seeding Qualifications	7D	15	09-Dec-22	23-Dec-22	10-May-23	24-May-23	152	█												█												█											
<b>C119678-BL00.SC.30.32 COMPOSTED MULCH OVER MODIFIED ROCK (767.78)</b>																																												
A3032	Prep & Sub Installation Method	7D	30	09-Nov-22	08-Dec-22	22-Sep-23	21-Oct-23	317	█												█												█											
A3080	Rev & App Installation Method	7D	30	09-Dec-22	07-Jan-23	22-Oct-23	20-Nov-23	317	█												█												█											
<b>C119678-BL00.SC.30.33 SERVICE CONNECTION (OVERHEAD) - LOCATION NO. 1 (813.801)</b>																																												
A3081	Prep & Sub Service Connection (OH) Location No. 1	7D	30	09-Dec-22	07-Jan-23	29-Dec-23	27-Jan-24	385	█												█												█											
A3109	Rev & App Service Connection (OH) Location No. 1	7D	30	08-Jan-23	06-Feb-23	28-Jan-24	26-Feb-24	385	█												█												█											
A3128	Fab & Del Service Connection (OH) Location No. 1	7D	150	07-Feb-23	06-Jul-23	27-Feb-24	25-Jul-24	385	█												█												█											
<b>C119678-BL00.SC.30.34 TRAFFIC SIGNAL LOCATION NO.1 (815.1)</b>																																												
A3082	Prep & Sub Traffic Signal Location No. 1	7D	30	09-Dec-22	07-Jan-23	27-Sep-23	26-Oct-23	292	█												█												█											
A3110	Rev & App Traffic Signal Location No. 1	7D	30	08-Jan-23	06-Feb-23	27-Oct-23	25-Nov-23	292	█												█												█											
A3129	Fab & Del Traffic Signal Location No. 1	7D	150	07-Feb-23	06-Jul-23	26-Nov-23	23-Apr-24	292	█												█												█											
<b>C119678-BL00.SC.30.35 TRAFFIC SIGNAL LOCATION NO.3 (815.3)</b>																																												
A3083	Prep & Sub Traffic Signal Location No. 3	7D	30	09-Dec-22	07-Jan-23	10-Jan-24	08-Feb-24	397	█												█												█											
A3111	Rev & App Traffic Signal Location No. 3	7D	30	08-Jan-23	06-Feb-23	09-Feb-24	09-Mar-24	397	█												█												█											
A3130	Fab & Del Traffic Signal Location No. 3	7D	150	07-Feb-23	06-Jul-23	10-Mar-24	06-Aug-24	397	█												█												█											
<b>C119678-BL00.SC.30.36 TRAFFIC SIGNAL RECONSTRUCTION LOCATION NO. 2 (816.2)</b>																																												
A3094	Prep & Sub Traffic Signal Reconstruction Location No. 2	7D	30	09-Dec-22	07-Jan-23	03-Jan-24	01-Feb-24	390	█												█												█											
A3125	Rev & App Traffic Signal Reconstruction Location No. 2	7D	30	08-Jan-23	06-Feb-23	02-Feb-24	02-Mar-24	390	█												█												█											
A3137	Fab & Del Traffic Signal Reconstruction Location No. 2	7D	150	07-Feb-23	06-Jul-23	03-Mar-24	30-Jul-24	390	█												█												█											
<b>C119678-BL00.SC.30.37 TRAFFIC SIGNAL (815.)</b>																																												
A3095	Prep & Sub Vehicle Detector	7D	30	09-Dec-22	07-Jan-23	25-Dec-23	23-Jan-24	381	█												█												█											
A3126	Rev & App Vehicle Detector	7D	30	08-Jan-23	06-Feb-23	24-Jan-24	22-Feb-24	381	█												█												█											
A3138	Fab & Del Vehicle Detector	7D	150	07-Feb-23	06-Jul-23	23-Feb-24	21-Jul-24	381	█												█												█											
<b>C119678-BL00.SC.30.38 SIGNAL MAST ARM 45 FEET - ORNAMENTAL (817.8)</b>																																												
A3086	Prep & Sub Signal MastArm 45 Feet-Ornamental	7D	30	09-Dec-22	07-Jan-23	04-Sep-23	03-Oct-23	269	█												█												█											
A3114	Rev & App Signal MastArm 45 Feet-Ornamental	7D	30	08-Jan-23	06-Feb-23	04-Oct-23	02-Nov-23	269	█												█												█											
A3131	Fab & Del Signal MastArm 45 Feet-Ornamental	7D	150	07-Feb-23	06-Jul-23	03-Nov-23	31-Mar-24	269	█												█												█											
<b>C119678-BL00.SC.30.39 NON-MOTORIZED TRAFFIC COUNTING STATION (819.95)</b>																																												
A3087	Prep & Sub Non-Motorized Traffic Counting Station	7D	30	09-Dec-22	07-Jan-23	25-Dec-23	23-Jan-24	381	█												█												█											
A3115	Rev & App Non-Motorized Traffic Counting Station	7D	30	08-Jan-23	06-Feb-23	24-Jan-24	22-Feb-24	381	█												█												█											
A3132	Fab & Del Non-Motorized Traffic Counting Station	7D	150	07-Feb-23	06-Jul-23	23-Feb-24	21-Jul-24	381	█												█												█											
<b>C119678-BL00.SC.30.40 HIGHWAY LIGHTING (823.72)</b>																																												
A3088	Prep & Sub Highway Lighting	7D	30	09-Dec-22	07-Jan-23	08-Apr-24	07-May-24	486	█												█												█											
A3116	Rev & App Highway Lighting	7D	30	08-Jan-23	06-Feb-23	08-May-24	06-Jun-24	486	█												█												█											
A3133	Fab & Del Highway Lighting	7D	150	07-Feb-23	06-Jul-23	07-Jun-24	03-Nov-24	486	█												█												█											
<b>C119678-BL00.SC.30.41 TRAIL RULES SIGN (832.1)</b>																																												
A3089	Prep & Sub Trail Rules Sign	7D	30	09-Dec-22	07-Jan-23	25-Feb-24	25-Mar-24	443	█												█												█											
A3117	Rev & App Trail Rules Sign	7D	30	08-Jan-23	06-Feb-23	26-Mar-24	24-Apr-24	443	█												█												█											
A3134	Fab & Del Trail Rules Sign	7D	120	07-Feb-23	06-Jun-23	25-Apr-24	22-Aug-24	443	█												█												█											

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**Sudbury to Concord: Construction of the Bruce Freeman Rail Trail Including Signals & 2 Bridges (Phase 2D)**  
**MassDOT Contract # 119678**  
**A. A. WILL**  
**BASELINE SCHEDULE: 13-Oct-22**

TASK filter: All Activities  
 Data Date: 13-Oct-22 and Run Date: 11-Nov-22  
 Page 4 of 12

















