

Sudbury to Hudson 115KV Reliability Project
3 Week Schedule

Item No.	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
Support																							
Dumpster Delivery (Each)			2	2	2	2	2			2	2	2	2	2				2	2	2	2		
Dumpster Pickup (Each)			2	2	2	2	2			2	2	2	2	2				2	2	2	2		
Sudbury ConComm Walk Down (ahead of clearing)							X																
Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X				X	X	X	X		
Tribal Rep																							
SWCA Inspector			X	X	X	X	X			X	X	X	X	X				X	X	X	X		
Kinder Morgan										X	X	X	X	X									
Intel Gate 6 Access																							
Road Work																							
Winter Moratorium																							
ROW Work																							
Segment 1 (Wilkins to Chestnut)																							
Construction Entrances - completed 11/18/22																							
Clearing - completed 12/7/22																							
E&S Control Installation - completed 1/20/23																							
Rail & Tie Removal - completed 1/20/23																							
Ledge Removal - Started 1/13/23																							
Cut & Fill																							
Segment 2 (Chestnut to Bridge 130)																							
Construction Entrances																							
Clearing - completed 12/6/22																							
E&S Control Installation - completed 1/19/23																							
Rail & Tie Removal - completed 1/13/23																							
Cut & Fill - completed 1/31/23																							
Segment 3 (Bridge 130 to Main)																							
Construction Entrances - completed 11/16/22																							
Clearing - completed 12/14/22																							
E&S Control Installation - completed 1/9/23																							
Rail & Tie Removal - completed 1/11/23																							
Cut & Fill - completed 1/18/23																							
Segment 4 (Main to Parmenter)																							
Construction Entrances - completed 11/15/22																							
Clearing - completed 11/23/22																							
E&S Control Installation - completed silt fence 12/5/22																							
Rail & Tie Removal - completed 12/28/22																							
Cut & Fill - completed 1/11/23																							
Segment 5 (Parmenter to White Pond)																							
Construction Entrances - completed 10/28/22																							
Clearing - completed 11/21/22																							
E&S Control Installation - completed silt fence																							
Rail & Tie Removal - completed 12/21/22																							
Cut & Fill - completed 1/10/23																							
Segment 6 (White Pond to Town Line)																							
Construction Entrances - completed 10/26/22																							
Clearing - completed 11/16/22																							
E&S Control Installation - completed silt fence 11/29/22																							
Rail & Tie Removal - completed 12/14/22																							
Cut & Fill - completed 12/21/22																							
Segment 7 (Town Line to Bridge 128)																							
Clearing - completed 1/23/23																							
E&S Control Installation - completed 1/31/23																							
Rail & Tie Removal			1	2	2	2	2			2	2												
Cut & Fill																							
Segment 8 (Bridge 128 to Dutton)																							
Construction Entrances - completed 10/28/22																							
Clearing - completed 1/26/23																							
E&S Control Installation																							
Rail & Tie Removal										2	2	2											
Cut & Fill																							
Segment 9 (Dutton to Peakham)																							
Construction Entrances - completed 11/1/22																							
Clearing - completed 2/3/23																							
E&S Control Installation																							
Rail & Tie Removal																		2	2	2	2		
Cut & Fill																							
Segment 10 (Peakham to Horse Pond)																							
Construction Entrances - completed 11/3/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
Segment 11 (Horse Pond to Union)																							
Construction Entrances - completed 11/4/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
Segment 12 (Union to Boston Post)																							
Construction Entrances - completed 11/7/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
Segment 13 (Boston Post to Bridge 127)																							
Construction Entrances - completed 11/8/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
Segment 14 (Bridge 127 to Sudbury SS)																							
Construction Entrances - completed 11/10/22																							
Clearing - completed 1/6/23																							
E&S Control Installation - completed 1/27/23																							
Rail & Tie Removal			1																				
Cut & Fill																							
MH Installation																							
MH#7 Installation (Segment 2 - Bridge 130 to Chestnut)																							
MH#8 Installation (Segment 3 - Main to Bridge 130)																							
MH#9 Installation (Segment 3 - Main to Bridge 130)																							
MH#10 Installation (Segment 4 - Main to Parmenter) - completed 2/6/23																							
MH#11 Installation (Segment 5 - Parmenter to White Pond) - PFAS Dewatering	</																						