

FM Crew		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
		29-Jul	30-Jul	31-Jul	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug
	<b>EXTENDED SHIFTS NOTED IN RED 10 HOUR</b>																							
	<b>Support</b>																							
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Tribal Rep																							
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Kinder Morgan					X																		
	<b>Road Work</b>																							
	<b>MH#2-MH#3 (2ea Crews starting 7/31)</b>																							
Oscar	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	<b>MH#3-MH#4</b>																							
	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	<b>MH#4-MH#5</b>																							
Marisa	Excavate - 300' Remaining																							
	Conduit Installation - 300' Remaining																							
	Concrete Installation - 300' Remaining																							
	FTB Installation - 300' Remaining																							
	<b>Road Crossings</b>																							
	White Pond Road Crossing (Hudson, MH#13-MH#14) - completed 7/28/23																							
	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Water Line Replacement																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Water Line Replacement																							
ET&L	<b>Chestnut St Bridge Work</b>																							
	Official Start of Road Closure - Completed 6/22/23																							
	Prep Crane Pad and Area for Driving - Complete 6/23/23																							
	Install SOE Side 1 (South)																							
	Install SOE Side 2 (North)																							
	<b>ROW Work</b>																							
	<b>Segment 1 (Wilkins to Chestnut)</b>																							
	Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/17/22																							
	E&S Control Installation - completed 1/20/23																							
	Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23																							
	Cut & Fill - Completed 5/12/23																							
	Final Grading (Stow not included)																							
	<b>Segment 2 (Chestnut to Bridge 130)</b>																							
	Construction Entrances																							
	Clearing - completed 12/6/22																							
	E&S Control Installation - completed 1/19/23																							
	Rail & Tie Removal - completed 1/13/23																							
	Cut & Fill - completed 1/31/23																							
	Elevation Re-Grading																							
	Final Grading - Completed 5/18/23																							
	<b>Segment 3 (Bridge 130 to Main)</b>																							
	Construction Entrances - completed 11/16/22																							
	Clearing - completed 12/14/22																							
	E&S Control Installation - completed 1/9/23																							
	Rail & Tie Removal - completed 1/11/23																							
	Cut & Fill - completed 1/18/23																							
	Final Grading - Completed 5/24/23																							
	<b>Segment 4 (Main to Parmenter)</b>																							
	Construction Entrances - completed 11/15/22																							
	Clearing - completed 11/23/22																							
	E&S Control Installation - completed silt fence 12/5/22																							
	Rail & Tie Removal - completed 12/28/22																							
	Cut & Fill - completed 1/11/23																							
	Final Grading																							
	<b>Segment 5 (Parmenter to White Pond)</b>																							
	Clearing - completed 11/21/22																							
	E&S Control Installation - completed silt fence																							
	Rail & Tie Removal - completed 12/21/22																							
	Cut & Fill - completed 1/10/23																							
	PFAS Material Fill - completed 4/11/23																							
	Final Grade - completed 7/7/23 (some touch up)																							
	<b>Segment 6 (White Pond to Town Line)</b>																							
	Construction Entrances - completed 10/26/22																							
	Clearing - completed 11/16/22																							
	E&S Control Installation - completed silt fence 11/29/22																							
	Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/21/22																							
	<b>Segment 7 (Town Line to Bridge 128)</b>																							
	Clearing - completed 1/23/23																							
	E&S Control Installation - completed 1/31/23																							
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
	Cut & Fill - ~100' remaining w/in vernal pool & WPW																							
	<b>Segment 8 (Bridge 128 to Dutton)</b>																							
	Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23																							
	E&S Control Installation - completed 2/3/23																							
	Rail & Tie Removal - completed 2/17/23																							
	Cut & Fill - completed 2/27/23																							
	<b>Segment 9 (Dutton to Peakham)</b>																							
	Clearing - completed 2/3/23																							
	E&S Control Installation - Completed 3/8/23																							
	Rail & Tie Removal - Completed 2/22/23																							
ET&L	Cut & Fill - completed less import material (residential)																							
	<b>Segment 10 (Peakham to Horse Pond)</b>																							
	Construction Entrances - completed 11/3/22																							
	Clearing - Completed 2/10/23																							
	E&S Control Installation - Completed 2/14/23																							
	Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - completed 7/10/23				</																			