

Sudbury to Hudson 115KV Reliability Project
3 Week Schedule

		12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	1-Sep	2-Sep	3-Sep
FM Crew																								
	Support																							
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Tribal Rep																							
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Kinder Morgan																							
	Road Work																							
	MH#2-MH#3 (2ea Crews starting 7/31)																							
Oscar	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	MH#3-MH#4																							
Marisa	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	Road Crossings																							
	White Pond Road Crossing (Hudson, MH#13-MH#14) - completed 7/28/23																							
	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Water Line Replacement																							
	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Ductbank Crossing																							
	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Mill & Pave (TBD)																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Water Line Replacement - Completed 8/10/23																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Ductbank Crossing																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Mill & Pave (TBD)																							
ET&L	Chestnut St Bridge Work																							
	Install SOE Side 1 (South)																							
	Install SOE Side 2 (North)																							
	Footings Installation																							
	Subgrade / Backfill Base																							
	Precast Installation (Arches & Wingwalls)																							
	Backfill & SOE Removal																							
	ROW Work																							
	Segment 1 (Wilkins to Chestnut)																							
	Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22																							
	E85 Control Installation - completed 1/20/23																							
	Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23																							
	Cut & Fill - Completed 5/12/23																							
	Final Grading (Stow not included)																							
	Segment 2 (Chestnut to Bridge 130)																							
	Construction Entrances																							
	Clearing - completed 12/6/22																							
	E85 Control Installation - completed 1/19/23																							
	Rail & Tie Removal - completed 1/13/23																							
	Cut & Fill - completed 1/31/23																							
	Elevation Re-Grading																							
	Final Grading - Completed 5/18/23																							
	Segment 3 (Bridge 130 to Main)																							
	Construction Entrances - completed 11/16/22																							
	Clearing - completed 12/14/22																							
	E85 Control Installation - completed 1/9/23																							
	Rail & Tie Removal - completed 1/11/23																							
	Cut & Fill - completed 1/18/23																							
	Final Grading - Completed 5/24/23																							
	Segment 4 (Main to Parmenter)																							
	Construction Entrances - completed 11/15/22																							
	Clearing - completed 11/23/22																							
	E85 Control Installation - completed 12/5/22																							
	Rail & Tie Removal - completed 12/28/22																							
	Cut & Fill - completed 1/11/23																							
	Final Grading																							
	Segment 5 (Parmenter to White Pond)																							
	Clearing - completed 11/21/22																							
	E85 Control Installation - completed silt fence																							
	Rail & Tie Removal - completed 12/21/22																							
	Cut & Fill - completed 1/10/23																							
	PFAS Material Fill - completed 4/21/23																							
	Final Grade - completed 7/7/23 (some touch up)																							
	Segment 6 (White Pond to Town Line)																							
	Construction Entrances - completed 10/26/22																							
	Clearing - completed 11/16/22																							
	E85 Control Installation - completed silt fence 11/29/22																							
	Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/12/22																							
	Segment 7 (Town Line to Bridge 128)																							
	Clearing - completed 1/23/23																							
	E85 Control Installation - completed 1/31/23																							
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
	Cut & Fill - "100' remaining w/in vernal pool & WWF"																							
	Segment 8 (Bridge 128 to Dutton)																							
	Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23																							
	E85 Control Installation - completed 2/3/23																							
	Rail & Tie Removal - completed 2/17/23																							
	Cut & Fill - completed 2/27/23																							
	Segment 9 (Dutton to Peakham)																							
	Clearing - completed 2/3/23																							
	E85 Control Installation - Completed 3/8/23																							
	Rail & Tie Removal - Completed 3/23/23																							
	Cut & Fill - completed less import material (residential)																							
ET&L	Segment 10 (Peakham to Horse Pond)																							
	Construction Entrances - completed 11/2/22																							
	Clearing - Completed 2/10/23																							
	E85 Control Installation - Completed 2/14/23																							
	Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - completed 7/10/23																							