Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		-																				
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
FM Crew		30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct
	Support																					
	Commonwealth Arche/Historical Inspections/Trial Rep			х	x	x	х	x				x	x	x	x			x	х	х	x	x
	SWCA Inspector			x	x	x	х	x				x	x	x	x			x	х	х	x	x
	Kinder Morgan																					
	Sudbury ConCom											x	x									
	Hudson ConCom																					
	<u>Road Work</u> MH#3-MH#4			2ea Ci	-																	
Marisa	Excavate			200 0	CW3																	
Jim	Conduit Installation																					
Oscar	Concrete Installation																					
	FTB Installation																					
	MH#4-MH#5																					
Nelson	Test Pit Wilkins Crossing																					
Nalasa	Road Crossings																					
Nelson	Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																					
ET&L	Union Ave Crossing (Sudbury, MH#24-MH#25) - possibly nights Chestnut St Bridge Work																					
2.01	Install SOE Side 1 (South) - Completed 8/18/23																					
	Install SOE Side 2 (North) - Completed 8/18/23																					
	Footing Installations - Completed 8/25/23																					
	Subgrade / Backfill Base - Completed 9/11/23																					
	Precast Installation (Arches & Wingwalls) - Completed 9/27/23																					
	Backfill & SOE Removal - Complete 9/29/23																					
	Road Restoration																					
	Sloping / Fencing ROW Work																					
	Segment 9 (Dutton to Peakham)																					
	Clearing - completed 2/3/23																					
	E&S Control Installation - Completed 3/8/23																					
	Rail & Tie Removal - Completed 2/22/23																					
ET&L	Cut & Fill - completed less import material (residential)																					
	Segment 11 (Horse Pond to Union)																					
	Construction Entrances - completed 11/4/22																					
	Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																					
	Rail & Tie Removal - Completed 3/2/23																					
ET&L	Cut & Fill - completed less import material (commercial)																					
	MH#13-MH#14 (Segment 6 - White Pond Road to Town Line)																					
John	Excavate Ductbank - Completed 9/26/23																					
	Conduit Installation - Completed 9/27/23																					
	Concrete Installation - Completed 9/28/23																					
	FTB Installation - Completed 9/28/23																					
Labor	MH#14-MH#15 (Segment 6/7)																					
John	Excavate Ductbank			_																		
	Conduit Installation Concrete Installation																					
	FTB Installation																					
	MH#15-MH#16 (Segment 7 - Town Line to Bridge 128)																					
John	Excavate Ductbank - Completed 9/8/23																					
	Conduit Installation - Completed 9/11/23																					
	Concrete Installation - Completed 9/12/23																					
	FTB Installation - Completed 9/12/23					$\left \right $																
	Final Grade MH#16-MH#17																					
	Excavate Ductbank																					
	Conduit Installation																					
	Concrete Installation																					
	FTB Installation																					
	MH#17-MH#18 (Segment 8 - Bridge 128 to Dutton Rd)																					
	Excavate Ductbank - Completed 9/27/23																					
	Conduit Installation - Completed 9/28/23																					
	Concrete Installation - Completed 9/29/23																					
	FTB Installation - Completed 9/29/23																					_
	MH#18-MH#19 (Segment 9 - Dutton Rd to Peakham Rd) Excavate Ductbank																					_
	Conduit Installation																					
	Concrete Installation																		1	1		_
	FTB Installation																		L	L		
	MH#19-MH#20																					
	Excavate Ductbank																					
	Conduit Installation																					
	Concrete Installation																					
	FTB Installation MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																					
Angelo																						
Angelo	Excavate Ductbank Conduit Instalation																					

Conduit Instalation			_							
Concrete Installation			_							
FTB Installation										
Wall #1 (Segment 1)										
Four / Pour / Strip Wall										
Wall #2 (Segment 1)										
Four / Pour / Strip Wall										
Bridge 127 (Segment 13 & 14)										
Strip Forms & Backfill (14) - Completed 9/27/23										
Form & Pour Backwall / Concrete Slab (13)										
Bridge 128 (Segment 7 & 8)										
Bridge Buildout (2 months) - pending RFI#041 response										
Bridge 130 (Segment 2 & 3)										
Meeting w/ Hudson ConComm - Held 9/5/23										
Removal of Existing Dam										
Bridge Demo										
Install Sheeting (3)										
Abutment Excavation & Install Walers (3)										
Install H-Piles / Ground Improvements (3)										
Install Sheeting (2)										