Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation Concrete Installation FTB Installation ROW Proofing JaSon Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIH00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install H-Piles / Ground Improvements (2) - Completed 12/2 Install Sheeting (2) - completed 10/20/23																						
Support Commonwealth Arche/Historical Inspections/Trial Rep SWCA Inspector Sudbury ConCom Hudson ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/29/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ROW Work Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 9 (Dutton to Peakham) ET&L Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Conduit Installation - bridge transition remaining Conduct Installation - bridge transition remaining Conduit Installation - bridge transition remaining Conduit Installation - Pending Segment 12 Culvert Mod Concrete installation - Bridge Transition Remaining<		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Commonwealth Arche/Historical Inspections/Trial Rep SWCA Inspector Sudbury ConCom Hudson ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) JaSON Blow Mule Tape / Proof (Hudson Roadway) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 3 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining Conduit Installation - Pending Segment 12 Culvert Mod MH#25-MIH#25 (Segment 13 - Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FIB Installation - Pending Segment 12 Culvert Mod MH#26 - MIH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining		23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan
Commonwealth Arche/Historical inspections/Trial Rep SWCA Inspector Sudbury ConCom Hudson ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/29/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MIH#17 Excavate Ductbark - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - bridge transition remaining FIB Installation - bridge transition remaining Concrete Installation - Pending Segment 12 Culvert Mod Excavate Ductbark - Pending Segment 12 Culvert Mod FIB Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Conduit Instalation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete																						
SWCA Inspector Sudbury ConCom Hudson ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ETE&L Final Grading (Stow not included) Rip Rap Swale Segment 1 (Wilkins to Chestnut) ETE&L Final Grading (Stow not included) Rip Rap Swale Segment 9 (Dutton to Peakham) ETE&L Cut & Fill - pending Culvert Remediation Work ETE&L Concrete Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - bridge transition remaining FIB Installation - bridge transition remaining Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Bridge Transition Remaining </td <td></td> <td></td> <td></td> <td></td> <td>x</td> <td>x</td> <td>x</td> <td>x</td> <td></td> <td></td> <td></td> <td>x</td> <td>x</td> <td>x</td> <td>x</td> <td></td> <td></td> <td>x</td> <td>x</td> <td>x</td> <td>x</td> <td>x</td>					x	x	x	x				x	x	x	x			x	x	x	x	x
Sudbury ConCom Hudson ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ETE&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - Completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ETE&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbark - bridge transition remaining Concrete installation - bridge transition remaining Concrete installation - bridge transition remaining FIB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Koavate Ductbark - Pending Segment 12 Culvert Mod Concrete installation - Pending Segment 12 Culvert Mod Concrete installation - Pending Segment 12 Culvert Mod Concrete installation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete installation - Bridge Transition Remaining <td></td> <td></td> <td></td> <td></td> <td>x</td> <td>x</td> <td>x</td> <td>x</td> <td></td> <td></td> <td></td> <td>x</td> <td>x</td> <td>x</td> <td>x</td> <td></td> <td></td> <td>x</td> <td>x</td> <td>x</td> <td>x</td> <td>x</td>					x	x	x	x				x	x	x	x			x	x	x	x	x
Hudson ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - Pending Segment 12 Culvert Mod Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FIB Installation - Pending Segment 12 Culvert Mod Concrete Installation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation<					^	^	^	^				^	^	^	^			^	^	^	^	^
Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ET&L Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation Bridge 127 (Segment																						
Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ROW Work Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost NelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Conduit Instalation - Bridge Transition Remaining Conduit Instal		_																				
Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/28/23 JaSON Blow Mule Tape / Proof (Hudson Roadway) ROW Work Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining																						
Mastic Manholes - Completed 11/29/23 Jason Blow Mule Tape / Proof (Hudson Roadway) ROW Work Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Concrete installation - bridge transition remaining Conduit installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Dift Excavate Ductbank - Bridge Transition Remaining MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Bridge 127 (Segment 13 & 14) Concrete Installation Bridge 127 (Segment 13 &																						
Jason Blow Mule Tape / Proof (Hudson Roadway) Row Mule Tape / Proof (Hudson Roadway) Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - bridge transition remaining FIB Installation - bridge transition remaining Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FIB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FIB Installation - Bridge Transition Remaining FIB Installation FTB Installation - Bridge Transition Remaining Concrete Installation Conduit Instalation Bridge 127 (Segment 13 & 14)																						
ROW Work Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost NelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Excavate Ductbank - Culvert Explore? Conduit Instalation Conduit Instalation - Bridge Transition Remaining FTB Installation FTB Installation Bridge 127 (Segment 13 & 14) FTB Installati	holes - Completed 11/29/23																					
Segment 1 (Wilkins to Chestnut) ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost NH#24-MH#25 (Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Concrete Installation Concrete Installation - Bridge Transition Remaining FTB Installation FTB Installation Bridge 127 (Segment 14 - Bridge 127 t	íape / Proof (Hudson Roadway)																					
ET&L Final Grading (Stow not included) Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining Concrete Installation - Pending Segment 12 - Union to Bost NelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation FTB Installation - Bridge Transition Remaining FTB Installation Concrete Installation FTB Installation FTB Installation Bridge 127 (Segment 14 - Bridge 127 to	<u>ork</u>																					
Rip Rap Swale Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation Concrete Installation Concrete Installation Concrete Installation Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concret	1 (Wilkins to Chestnut)																					
Segment 8 (Bridge 128 to Dutton) Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Excavate Ductbank - Culvert Explore? Conduit Instalation Bridge 127 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation Excavate Du	ig (Stow not included)																					
Cut & Fill - completed 2/27/23 Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Concrete Installation Concrete Installation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#	ale and the second seco																					
Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete installation - bridge transition remaining FTB Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation FTB Installation FTB Installation Bridge 127 (Segment 13 & 14) FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation	8 (Bridge 128 to Dutton)																					
Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Concrete Installation Concrete Installation Bridge 127 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation Gonduit Installation FTB Installation FTB Installation Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIMO	completed 2/27/23																					
Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Concrete Installation Concrete Installation Excavate Ductbank - Culvert Explore? Conduit Instalation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB I																						
ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) <	9 (Dutton to Peakham)																					
MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining FTB Installation - bridge transition remaining FTB Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost NelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Grome Excavate Ductbank - Culvert Explore? Conduit Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#8-16) Bridge 127 (Segment 7 & 8) Bridge 128 (Segment 7 & 8) Bridge 128 (Segment 7 & 8)																						
Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining FTB Installation - bridge transition remaining FTB Installation - bridge transition remaining Excavate Ductbank - Pending Segment 12 - Union to Bost NelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#6-16) Bridge 128 (Segment 7 & 8) <td></td>																						
Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost VelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 7 & 8) Bridge 128 (Segment 7 & 8) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install Crane																						
Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost VelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Conduit Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 7 & 8) Bridge 128 (Segment 7 & 8) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install Cranes Mats (13)																						
FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Bost VelSon Excavate Ductbank - Pending Segment 12 Culvert Mod Conduit Installation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI402 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge Buildout (2 mont																						
MH#24-MH#25 (Segment 12 - Union to Bost Velson Excavate Ductbank - Pending Segment 12 Culvert Mod Conduit Instalation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FTB Installation ROW Proofing Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI402 Install Cranes Mats (13) Bridge 130 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install T-Piles / Ground Improvements (3) - Completed 11/2 Install H-Pile																						
Helson Excavate Ductbank - Pending Segment 12 Culvert Mod Conduit Instalation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation FTB Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FTB Installation ROW Proofing Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFH02 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install Cranes Mats (13) Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 12/1 Install H-																						
Conduit Instalation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FFB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation FTB Installation Concrete Installation Concrete Installation FTB Installation Concrete Installation FTB Installation ROW Proofing Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#02 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/2 Install H-Piles / Ground Improvements (3) - Completed 12																						
Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Conduit Installation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FTB Installation ROW Proofing Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFII00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/2 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Complete Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation Concrete Installation FTB Installation Concrete Installation FTB Installation ROW Proofing Bow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIH00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respondence Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/2 Install H-Piles / Ground Improvements (2) - Completed 12/2 Install H-Piles / Ground Improvements (2) - Completed 12/2 Fo																		_				
MH#25-MH#26 (Segment 13 - Boston Post t John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation FTB Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FTB Installation FTB Installation Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIH04 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/2 Install H-Piles / Ground Improvements (2) - Completed 12/2 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Form & Pour Abutment Footings & Stem Walls (3) - Completed Apron & Cap Installation (2) - pending water level																						
John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FTB Installation Concrete Installation FTB Installation ROW Proofing JJaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Response Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/2 Install H-Piles / Ground Improvements (3) - Completed 12/2 Install H-Piles / Ground Improvements (2) - Completed 12/2 Form & Pour Abutment Footings & Stem Walls (2) - Complete Form & Pour Abutment Footings & Stem Walls (3) - Complete Form & Cap Installation (2) - pending water level Apron & Cap Installation (3) -	ion - Pending Segment 12 Culvert Mod																		1			
Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation Concrete Installation FTB Installation Concrete Installation FTB Installation ROW Proofing JaSON Blow Mule Tape (MH#5-7) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#02 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/2 Install H-Piles / Ground Improvements (2) - Completed 12/2 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Complete Form & Pour Abutme	MH#26 (Segment 13 - Boston Post to Bridge 127)																					
Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-IMH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation Concrete Installation FTB Installation FTB Installation ROW Proofing JaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-6) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIH04 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/7 Install H-Piles / Ground Improvements (3) - Completed 12/7 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Apron & Cap Installation (3) - pending water level Apron & Cap Installation (3) - pending water level	uctbank - Bridge Transition Remaining																					
FTB Installation - Bridge Transition Remaining MH#27-INH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation Concrete Installation FTB Installation ROW Proofing JJaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-6) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#04 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respondent (2) - Completed 11/2 Install H-Piles / Ground Improvements (3) - Completed 11/2 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Form & Pour Abutment Footings & Stem Walls (3) - Completed Apron & Cap Installation (2) - pending water level	alation - Bridge Transition Remaining																					
MH#27-MH#28 (Segment 14 - Bridge 127 to Excavate Ductbank - Culvert Explore? Conduit Installation Concrete Installation FTB Installation ROW Proofing JaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIH04 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respondence Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	stallation - Bridge Transition Remaining																					
Excavate Ductbank - Culvert Explore? Conduit Instalation Concrete Installation FTB Installation FTB Installation Blow Mule Tape (MH#S-7) Blow Mule Tape (MH#S-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respondence Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	tion - Bridge Transition Remaining																					
Conduit Instalation Concrete Installation FTB Installation FTB Installation ROW Proofing JaSON Blow Mule Tape (MH#S-7) Blow Mule Tape (MH#S-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Responted Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (3) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	MH#28 (Segment 14 - Bridge 127 to SSS)																					
Concrete Installation FTB Installation FTB Installation ROW Proofing JaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#04 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Responted Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	Jotbank - Culvert Explore?																					
FTB Installation ROW Proofing JaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFIH04 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respondent 11/1 Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	talation																					
ROW Proofing JaSON Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#8-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#02 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 7 & 8) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/2 Install H-Piles / Ground Improvements (2) - Completed 12/2 Form & Pour Abutment Footings & Stem Walls (2) - Complete Form & Pour Abutment Footings & Stem Walls (3) - Complete Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level Apron & Cap Installation (3) - pending water level	stallation																					
Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#02 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/3 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed 12/3 Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	tion																					
Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#02 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/3 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed 12/3 Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	oofing																					
Blow Mule Tape (MH#8-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 7 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Complete Form & Pour Abutment Footings & Stem Walls (3) - Complete Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending RFI#00 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Form & Pour Abutment Footings water level Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Form & Pour Backwall / Concrete Slab (13) - pending RFI800 Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respondent 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Complete Form & Pour Abutment Footings & Stem Walls (3) - Complete Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Respon Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Form & Pour Abutment Footings & Stem Walls (3) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	rr Backwall / Concrete Slab (13) - pending RFI#044 response / pending water elevation												-									
Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Responses Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Complete Form & Pour Abutment Footings & Stem Walls (3) - Complete Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Bridge Buildout (2 months) - pending Backwall Block Responted in the second																						
Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/1 Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed Form & Pour Abutment Footings & Stem Walls (3) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Install H-Piles / Ground Improvements (3) - Completed 11/3 Install H-Piles / Ground Improvements (2) - Completed 12/12 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (3) - Completed Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Install H-Piles / Ground Improvements (2) - Completed 12/1 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Comple Form & Pour Abutment Footings & Stem Walls (3) - Comple Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Comple Form & Pour Abutment Footings & Stem Walls (3) - Comple Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Form & Pour Abutment Footings & Stem Walls (2) - Comple Form & Pour Abutment Footings & Stem Walls (3) - Comple Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																						
Form & Pour Abutment Footings & Stem Walls (3) - Comple Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level																				L		
Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level	Ir Abutment Footings & Stem Walls (2) - Completed 12/12/23																			<u> </u>		
Apron & Cap Installation (3) - pending water level	Ir Abutment Footings & Stem Walls (3) - Completed 12/1/23																					
Install Cranes Mats (3)	p Installation (3) - pending water level																					
	es Mats (3)]									
Segment 9 Culvert Remediation Work	9 Culvert Remediation Work																					
E&S Control Install	/ Install													_								
Clearing																						
Remediation Work	n Work																					