Sudbury to Hudson 115kV Reliability Project

E&S Control Install - Completed 12/29/23 Clearing - Completed 1/4/24 Remediation Work - Completed 1/16/24

3 Week Schedule

 
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat

 22-Jan
 22-Jan
 22-Jan
 22-Jan
 22-Jan
 3-Jan
 3-Jan
 3-Jan
 1-feb
 2-feb
 3-feb
 4-feb
 5-feb
 6-feb
 7-feb
 8-feb
 9-feb
 10
30-Jan FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep x х x x x x x x x x x x x x x SWCA Inspector Х X Sudbury ConCom Road Work Winter Moratorium ROW Work Segment 1 (Wilkins to Chestnut) Segment 6 (White Pond to Town Line) Final Grade Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#19-MH#20 (Segment 9 - Dutton Rd to Peakham Rd) Excavate Ductbank - Seg 9 Culvert Remaining Paul Conduit Installation - Seg 9 Culvert Remaining Concrete Installation - Seg 9 Culvert Remaining FTB Installation -- Seg 9 Culvert Remaining MH#24-MH#25 (Segment 12 - Union to Boston Post) Nelson Excavate Ductbank - Boston Post Road Crossing Remaining Conduit Instalation - Boston Post Road Crossing Remaining Concrete Installation - Boston Post Road Crossing Remaining FTB Installation - Boston Post Road Crossing Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to SSS) Excavate Ductbank - Pending Culvert Direction Paul Conduit Instalation - Pending Culvert Direction Concrete Installation - Pending Culvert Direction FTB Installation - Pending Culvert Direction Culvert Identification - 50' Remaining ROW Proofing Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - pending water elevation Form & Pour Backwall / Concrete Slab (14) - pending waster elevation Install Cranes Mats (13) Install Bridge Span (Target 2/1/24) Bridge 128 (Segment 7 & 8) Bridge Buildout Bridge 130 (Segment 2 & 3) Apron & Cap Installation (2) - completed 1/5/24 Apron & Cap Installation (3) - completed 1/5/24 Install Cranes Mats (3) Install Bridge Span (Target 2/15/24) Segment 9 Culvert Remediation Work