Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		_																				
514.6		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs Fi			Mon	Tues	Wed	Thurs	Fri	5
FM Crew		30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr 12-4	pr 13-Ap	ır 14-Apı	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20
	Support														_							
	Commonwealth Arche/Historical Inspections/Trial Rep SWCA Inspector			x x	x x	x x	x x	x			x x	x x	x x	x x x x				x	x	x x	x x	
	Road Work																					
	Handhole Installation																					
	HH#1 Installation - Completed 11/30/22																					
	HH#2 Installation																					
	HH#3 Installation - Completed HH#4 Installation - Completed																					
	MH#1-MH#2																					_
Jason	Excavate - pending winter moratorium lift																					
	Conduit Installation																					
	Concrete Installation																					
	FTB Installation																					<u> </u>
lacon	MH#1-MH#2																					_
Jason	Distribution Ductbank Removal MH#4-MH#5																					_
John	Test Pit Wilkins Crossing																					
	Excavate - 300' Remaining																					
	Ledge Removal																					
	Conduit Installation - 300' Remaining																					
	Concrete Installation - 300' Remaining FTB Installation - 300' Remaining																					
	ROW Work																					
	Segment 12 (Union to Boston Post)																					
	Grading																					
	Gravel Install																					
	Segment 13 (Boston Post to Bridge 127																					
	Gravel Install																					
	Segment 14 (Bridge 127 to Sudbury SS)																					_
ET&L	Final Grading																					
	Gravel Install (non vernal pool)																					
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)																					
	Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining - Completed 3/29/24 Conduit Installation - Completed 4/20/23 - Bridge Span Remaining - Completed 3/29/24																					
	Concrete Installation - Completed 4/21/23 - Bridge Span Remaining - Completed 3/29/24																					
	FTB Installation - Completed 4/21/23 - Bridge Span Remaining - Completed 3/29/24																					
	MH#16-MH#17																					
	Excavate Ductbank - Completed 4/2/24																					
	Conduit Installation - Completed 4/2/24																_					
	Concrete Installation - Completed 4/2/24 FTB Installation - Completed 4/2/24																					
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																					
	Excavate Ductbank - Boston Post Road Crossing Remaining																					
	Conduit Instalation - Boston Post Road Crossing Remaining																					
	Concrete Installation - Boston Post Road Crossing Remaining																					
	FTB Installation - Boston Post Road Crossing Remaining																					
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127) Excavate Ductbank - Bridge Transition Remaining - Completed 4/1/24																					
	Conduit Instalation - Bridge Transition Remaining - Completed 4/1/24						<u> </u>												1			
	Concrete Installation - Bridge Transition Remaining - Completed 4/1/24																					
	FTB Installation - Bridge Transition Remaining - Completed 4/1/24																					
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																					
	Excavate Ductbank Conduit Instalation							-			$\vdash$											
	Conduit installation Concrete installation						1	-											1			
	FTB Installation																		1			
	ROW Proofing																					
	Blow Mule Tape (MH#5-16)																					
	Wall #13 (Segment 14)																					
	Install Wall Cap Bridge 127 (Segment 13 & 14)																					
	Install Bridge Span - Completed (2/1/24)																					
	Wall Cap Installation																					
	Transition Pour (weather permitting) - Completed 3/29/24						L	L														
	Conduit Crossing - Completed 4/1/24																					
	Bridge 128 (Segment 7 & 8) Install Wall Caps - Completed 3/8/24																					
	Install Wall Caps - Completed 3/8/24 Transition Pour - completed 3/26/24						-	-											+			
	Conduit Crossing - Completed 4/2/24																		1			
	Bridge 130 (Segment 2 & 3)																					
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																					
	Wall Cap Installation																					
	Approach Slab Install Transition Pour - Completed 3/28/24																					
	LITERSTOP KOULT - COMPLETED 3/ /X///			1			1	1											1	1		
	Conduit Crossing - Completed 3/29/24																					