Sudbury to Hudson 115kV Reliability Project

Timber Rail Posts

3 Week Schedule

FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep x x х х X х Х х х х X х x X SWCA Inspector Х х X х х Х х х X Х х Х x х Road Work MH#1-MH#2 Jason Excavate - EVS Gas Line Interference Conduit Installation - EVS Gas Line Interf Concrete Installation - EVS Gas Line Interference FTB Installation - EVS Gas Line Interference MH#1-MH#2 Distribution Ductbank Removal - Add'l Removals Needed (TBD) Existing Manhole Removal MH#4-MH#5 John Ledge Removal Conduit Installation - 300' Remaining Concrete Installation - 300' Remaining FTB Installation - 300' Remaining ROW Work E&S Controls ROW Items Segment 2 (Chestnut to Bridge 130) Install Gravel - completed 5/13/23 Segment 3 (Bridge 130 to Main) Install Gravel Segment 14 (Bridge 127 to Sudbury SS) Final Grading Gravel Install (non vernal pool) MH#24-MH#25 (Segment 12 - Union to Boston Post) Nelson Excavate Ductbank - Boston Post Road Crossing Remaining (Nights Excavate Ductbank - Boston Post Road Crossing Remaining (Nights) Excavate Ductbank - Boston Post Road Crossing Remaining (Nights) Excavate Ductbank - Boston Post Road Crossing Remaining (Nights) MH#28-SSS (Segment 14 - Bridge 127 to SSS) Excavate Ductbank - TBD on Approach to Termination Conduit Instalation - TBD on Approach to Termination Concrete Installation - TBD on Approach to Termination FTB Installation - TBD on Approach to Termination Wall #1 (Segment 1) Installing Sheeting - Completed 6/26/23 Four / Pour / Strip Wall - Completed 10/27/23 Wall #2 (Segment 1) Installing Sheeting - Completed 6/26/23 Four / Pour / Strip Wall - Completed 10/27/23 Install Fence Posts Wall #13 (Segment 14) Install Wall Cap (3 weeks) Bridge 127 (Segment 13 & 14) Install Bridge Span - Completed (2/1/24) Wall Cap Installation Transition Pour (weather permitting) - Completed 3/29/24 Conduit Crossing - Completed 4/1/24 Bridge 128 (Segment 7 & 8) Install Wall Caps - Completed 3/8/24 Transition Pour - completed 3/26/24 Conduit Crossing - Completed 4/2/24 Bridge 130 (Segment 2 & 3) Install Bridge Span (Target 2/15/24) - completed 2/16/24 Wall Cap Installation - completed 4/17/24 Approach Slab Install - completed 4/22/24 Transition Pour - Completed 3/28/24 Conduit Crossing - Completed 3/29/24