Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		-																				
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
FM Crew		15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul
	Support																					
	Commonwealth Arche/Historical Inspections/Trial Rep			х	x	х	x	x			x	x	x	х	x			х	x	х	х	x
	SWCA Inspector			х	x	х	х	х			x	х	x	х	x			х	x	х	х	х
	Road Work																					
	Signal Crossing																					
	Main Street - Hudson																					
John	Wilkins St - Hudson																					
	MH#1-MH#2																					
Nelson	Excavate - EVS Gas Line Interference - Completed 6/4/2024																					
	Conduit Installation - EVS Gas Line Interference																					-
	Concrete Installation - EVS Gas Line Interference FTB Installation - EVS Gas Line Interference																					
	MH#4-MH#5																					
John	Excavate - 300' Remaining																					
	Ledge Removal - Crossing Complete 6/14/2024																					
	Conduit Installation - 300' Remaining																					
	Concrete Installation - 300' Remaining																					· · · · · · · · · · · · · · · · · · ·
	FTB Installation - 300' Remaining																					
	ROW Work																					
	E&S Controls																					
	ROW Items																					
	Loaming Operation																					
	Segment 2 (Chestnut to Bridge 130)																	<u> </u>				<b>_</b>
	Segment 3 (Bridge 130 to Main)																					<b>_</b>
	Segment 4 (Main to Parmenter)																	<u> </u>				<b>_</b>
	Segment 5 (Parmenter to White Pond)																					
	Segment 6 (White Pond to Town Line)										┝──┤											
	Segment 7 (Town Line to Bridge 128)																					r
	Segment 8 (Bridge 128 to Dutton)																					
	Segment 9 (Dutton to Peakham)																					
	Segment 10 (Peakham to Horse Pond)																					·
	Segment 11 (Horse Pond to Union)																					
	Segment 12 (Union to Boston Post)																					
	Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS)																					
	Segment 14 (Bridge 127 to Sudbury SS)																					
	Hardening - RFI#52																					
	Final Grading																					
	Gravel Install (non vernal pool) - Completed 6/17/2024																					
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																					
Jason	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																					
	Conduit Installation- Boston Post Road Crossing Remaining (Nights)																					
	Concrete Installation - Boston Post Road Crossing Remaining (Nights)																					
	FTB Installation - Boston Post Road Crossing Remaining (Nights)																					
	Conduit Proofing - Boston Post Road Crossing Remaining (Nights) - Completed 6/14/2024																					· ·
	Obstruction Removal - 280' from MH#25 (Mandrel Stuck)																					
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																					
Nelson	Excavate Ductbank - TBD on Approach to Termination																					·
	Conduit Installation - TBD on Approach to Termination										┝──┤											
	Concrete Installation - TBD on Approach to Termination																					
	FTB Installation - TBD on Approach to Termination																					
	Wall #1 (Segment 1) Installing Sheeting - Completed 6/26/23																					
	Four / Pour / Strip Wall - Completed 10/27/23																					<b>F</b>
	Install Fence Posts																					<b>_</b>
	Wall #2 (Segment 1)					1														1		
	Installing Sheeting - Completed 6/26/23																					
	Four / Pour / Strip Wall - Completed 10/27/23																					
	Install Fence Posts																					
	Wall #13 (Segment 14)																					
	Install Wall Cap (3 weeks) - Completed 5/29																					
	Install Fence Post																					
	Install timber railing																					
	Bridge 127 (Segment 13 & 14)																					
	Install Bridge Span - Completed (2/1/24)																					
	Wall Cap Installation - Completed 5/29																					
	Transition Pour (weather permitting) - Completed 3/29/24																					<b>_</b> _
	Conduit Crossing - Completed 4/1/24																	<u> </u>				<b>_</b> _
	Timber post install																					
	Install timber railing																					
	Bridge 130 (Segment 2 & 3)																					
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																	<u> </u>				·
	Wall Cap Installation - completed 4/17/24																	<u> </u>				<b>_</b>
	Approach Slab Install - completed 4/22/24																	<u> </u>				<b>_</b>
	Transition Pour - Completed 3/28/24																					
	Conduit Crossing - Completed 3/29/24																					
	Timber Rail Posts						1												1			. 🗾

							4
Timber Rail Posts							