Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

Timber Post Install Timber Railing Install

Mon Tues Wed Thurs Fri Sat Sun Mon Tues Wed Thurs Fri 5-Aug 6-Aug 7-Aug 8-Aug 9-Aug 18-Aug 18 
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri

 17-Aug
 18-Aug
 19-Aug
 20-Aug
 21-Aug
 22-Aug
 23-Aug
 FM Crew Support

Commonwealth Arche/Historical Inspections/Trial Rep x x x x x x x x x x x x x x x x x x SWCA Inspector х х х х х x x x x Road Work Signal Crossing Main Street - Hudson Bridge Grounding Bridge 127/130 Grounding MH#1-MH#2 - 2 Crews Jason Excavate - EVS Gas Line Interference - Completed 6/4/2024 John Conduit Installation - EVS Gas Line Interference Concrete Installation - EVS Gas Line Interference FTB Installation - EVS Gas Line Interference ROW Work E&S Controls ROW Items

Loaming & Seeding Operation Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) - Completed Segment 3 (Bridge 130 to Main) - Completed Segment 4 (Main to Parmenter) Completed Segment 5 (Parmenter to White Pond) - Completed 7/2/24 Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) - Completed 7/12 Segment 11 (Horse Pond to Union) - Completed 7/22/24 Segment 12 (Union to Boston Post) -Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS) Segment 6/7 Widening (WPW Restriction - 7/31) Gravel Path Widening - Completed 8/1/24 Bridge 128 (Segment 7 & 8)