

Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
		10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	1-Sep
FM Crew																								
Road Work																								
Signal Crossing																								
	Main Street - Hudson																							
	Wilkins Street - Hudson																							
MH#1-MH#2 - 2 Crews																								
Jason	Excavate - EVS Gas Line Interference - Completed 6/4/2024																							
John	Conduit Installation - EVS Gas Line Interference																							
	Concrete Installation - EVS Gas Line Interference																							
	FTB Installation - EVS Gas Line Interference																							
	Asphalt Patch																							
	Clearance Repair Work																							
ROW Work																								
E&S Controls																								
	ROW Items - Completed 8/9/24																							
Loaming & Seeding Operation																								
	Segment 1 (Wilkins to Chestnut)																							
	Segment 2 (Chestnut to Bridge 130) - Completed																							
	Segment 3 (Bridge 130 to Main) - Completed																							
	Segment 4 (Main to Parmenter) Completed																							
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton)																							
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																							
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																							
	Segment 12 (Union to Boston Post) -																							
	Segment 13 (Boston Post to Bridge 127)																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
Bridge 128 (Segment 7 & 8)																								
	Crane Pad Prep - completed 8/9/23																							
	Install Demo Netting - completed 8/14/23																							
	Installing Sheeting (7) - Completed 8/17/23																							
	Installing Sheeting (8) - Completed 8/22/23																							
	Bridge Demo - Completed 8/25/23																							
	Bridge Buildout - Completed 2/23/24																							
	Install Wall Caps - Completed 3/8/24																							
	Transition Pour - completed 3/26/24																							
	Conduit Crossing - Completed 4/2/24																							
	Timber Post Install - Completed 8/13/24																							
	Timber Railing Install																							
Sudbury Culvert Work																								
	Segment 12 Culvert Extension																							
	Sudbury Culvert Cleanouts (4ea.)																							