Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		_																						
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat !	Sun
FM Crew		21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-0ct	12-Oct 1	13-Oct
	Road Work																							
	Punchlist Items																							
	Adjusting F&C, Cleanup, Demobilize																							
	Signal Crossing																							
	Main Street - Hudson																							
	Wilkins Street - Hudson																							
	HSS-MH#1																							
	Excavate																							
	Ledge Removal @ Term - Completed 9/11/24																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	MH#1-MH#2 - 1 Crew																							
John	Excavate - EVS Gas Line Interference - Completed 6/4/2024																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	Conduit Proofing - Completed 9/24/2024																							
	Asphalt Patch - Completed 9/20/2024																							
	Clearance Repair Work - Completed 8/14/2024																							
	ROW Work																							
	Loaming & Seeding Operation																							
	Segment 1 (Wilkins to Chestnut) -Completed 8/28/24																							
	Segment 2 (Chestnut to Bridge 130) - Completed																						\longrightarrow	
	Segment 3 (Bridge 130 to Main) - Completed																						\longrightarrow	
	Segment 4 (Main to Parmenter) - Completed																							
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24													-										
	Segment 9 (Dutton to Peakham) - Completed 7/1/24													_										
	Segment 10 (Peakham to Horse Pond) - Completed 7/12													-										
	Segment 11 (Horse Pond to Union) - Completed 7/22/24													-										
	Segment 12 (Union to Boston Post) - Completed																							
	Segment 13 (Boston Post to Bridge 127 - Completed																							
	Segment 14 (Bridge 127 to Sudbury SS) - Completed Planting Operation																							
	Bigalow Nursery Visit																							
	Anticipated Delivery Dates Segment 1 (Wilkins to Chestnut)													_										
	Segment 1 (Wilkins to Cnestnut) Segment 2 (Chestnut to Bridge 130)																							
	Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main)																							
	Segment 4 (Main to Parmenter)																							
	Segment 4 (wain to Parmenter) Segment 5 (Parmenter to White Pond)																							
	Segment 5 (White Pond to Town Line)													$\neg \uparrow$								-		
	Segment 7 (Town Line to Bridge 128)													-										
	Segment 8 (Bridge 128 to Dutton)																							
	Segment 9 (Dutton to Peakham)																							
	Segment 10 (Peakham to Horse Pond)																							
	Segment 11 (Horse Pond to Union)																							
	Segment 12 (Union to Boston Post)																							
	Segment 13 (Boston Post to Bridge 127																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Sudbury Culvert Work																							
	Segment 12 Culvert Extension																							
	Sudbury Culvert Cleanouts (4ea.)													\neg										
	Toronto Vivo and Company																							