Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

 Sat
 Sun
 Mon
 Tues
 Wed
 X

 23-Nov
 24-Nov
 25-Nov
 26-Nov
 27-Nov
 27-Nov
Sat Mon Tues Wed Thurs Fri Thurs Fri Sun FM Crew 16-Nov 17-Nov 18-Nov 19-Nov 20-Nov 21-Nov 22-Nov 28-Nov 29-Nov Road Work Punchlist Items BOND Cleanup, Demobilize, MISC ET&L Cleanup, Demobilize, MISC Sudbury Work Segment 12 Culvert Extension - Completed 11/5/24 Historic Feature Scope - Completed 10/22/24 Stone Check Dams - Completed 10/24/24 Sudbury Culvert Cleanouts (3ea.) - Completed 10/15/24 Erosion Control Removal Crossing Pavings (Allied Paving Corp) Dutton Road - Completed 11/1/24 Horse Pond Rd & Union Ave

Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec