

WBS	ID	Name	Start	Finish	Duration	Actual Duration	Remaining Duration	Responsibility	Total Slack	Act. Start	Act. Finish	% Complete	1st Quarter			3rd Quarter			1st Quarter			3rd Quarter			1st Quarter											
													Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May			
CNT	1	<b>Contract/Project Management</b>	Wed 1/2/19	Thu 10/10/24	2109d	1661.6...	447.36d		0d	Wed 1/2/19	NA	79%																								
CNT.MS	2	<b>Project Milestones</b>	Wed 1/2/19	Thu 10/10/24	2109d	0d	2109d		0d	NA	NA	0%																								
CNT.MS.010	3	Issue Design Contract NTP	Wed 1/2/19	Wed 1/2/19	0d	0d	0d	MassDOT.PM	1786d	NA	NA	0%																								
CNT.MS.020	4	PM Submits Documents for Advertising	Mon 6/13/22	Mon 6/13/22	1d	0d	1d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.030	5	Submit Mylar Title Sheet and Final Plans	Mon 6/13/22	Mon 6/13/22	0d	0d	0d	Consultants.DES	850d	NA	NA	0%																								
CNT.MS.040	6	Prepare for Advertise	Tue 6/14/22	Fri 6/24/22	11d	0d	11d	MassDOT.FAPO	0d	NA	NA	0%																								
CNT.MS.050	7	<b>Advertise Construction Contract</b>	Sat 6/25/22	Sat 6/25/22	1d	0d	1d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.060	8	Release Bid Documents	Sat 6/25/22	Sat 6/25/22	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.070	9	Contractor Prepares Bids	Sun 6/26/22	Mon 7/25/22	30d	0d	30d	Consultants.Other	0d	NA	NA	0%																								
CNT.MS.080	10	Bid Opening	Tue 7/26/22	Tue 8/2/22	2d	0d	2d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.090	11	Issue Construction Contract NTP	Wed 8/3/22	Sat 10/1/22	60d	0d	60d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.100	12	Scope of Service Complete	Thu 10/10/24	Thu 10/10/24	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.100	13	<b>Project Development</b>	Wed 1/2/19	Sun 1/26/20	390d	390d	0d		0d	Wed 1/2/19	Sun 1/26/20	100%																								
HWY	16	<b>Highway Design</b>	Wed 1/2/19	Sat 6/11/22	1257d	1037.9...	219.02d		852d	Wed 1/2/19	NA	83%																								
HWY.200	17	Functional Design Report	Fri 1/29/21	Sun 7/11/21	164d	164d	0d		0d	Fri 1/29/21	Sun 7/11/21	100%																								
HWY.220	22	Design Exception Report	Fri 1/29/21	Sun 7/11/21	164d	164d	0d		0d	Fri 1/29/21	Sun 7/11/21	100%																								
HWY.230	28	Healthy Transportation Waiver	Thu 5/2/19	Sun 7/11/21	802d	802d	0d		0d	Thu 5/2/19	Sun 7/11/21	100%																								
HWY.303	34	Conduct Survey	Wed 1/2/19	Wed 5/1/19	120d	120d	0d		0d	Wed 1/2/19	Wed 5/1/19	100%																								
HWY.250	36	Pre-25% Design	Tue 7/23/19	Tue 7/23/19	0d	0d	0d		0d	Sun 3/24/19	Tue 7/23/19	100%																								
HWY.300	41	25% Highway Design Submission	Wed 1/29/20	Wed 1/29/20	0d	0d	0d		0d	Wed 7/24/19	Wed 1/29/20	100%																								
HWY.350	52	Design Public Hearing	Thu 1/30/20	Fri 8/28/20	212d	212d	0d		0d	Thu 1/30/20	Fri 8/28/20	100%																								
HWY.400	56	75% Highway Design Submission	Fri 11/20/20	Wed 8/25/21	279d	278.44d	0.56d		1142d	Fri 11/20/20	NA	99%																								
HWY.400.010	57	Prepare 75% Highway Design Submission	Fri 11/20/20	Wed 5/12/21	174d	174d	0d	Consultants.DES	0d	Fri 11/20/20	Wed 5/12/21	100%																								
HWY.400.020	58	Submit 75% Design Submission	Wed 5/12/21	Wed 5/12/21	1d	1d	0d	Consultants.DES	0d	Wed 5/12/21	Wed 5/12/21	100%																								
HWY.400.030	59	Prepare 75% Construction Contract Time Determination	Sat 5/22/21	Sat 6/19/21	29d	29d	0d	MassDOT.HW	0d	Sat 5/22/21	Sat 6/19/21	100%																								
HWY.400.040	60	Review 75% Highway Design Submission	Thu 5/13/21	Sun 7/11/21	60d	60d	0d	MassDOT.HW	0d	Thu 5/13/21	Sun 7/11/21	100%																								
HWY.400.011	61	Prepare 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	Consultants.DES	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.021	62	Submit 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	Consultants.DES	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.041	63	Review 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.050	64	All Sections 75% Highway Design Comments sent to	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.070	65	Prepare 75% Design Responses	Mon 7/12/21	Tue 8/10/21	30d	29.4d	0.6d	Consultants.DES	1157d	Mon 7/12/21	NA	98%																								
HWY.400.080	66	Comment Resolution Meeting @75% (Full Team)	Mon 8/23/21	Wed 8/25/21	3d	3d	0d	MassDOT.PM	0d	Mon 8/23/21	Wed 8/25/21	100%																								
HWY.450	67	<b>100% Highway Design Submission</b>	Wed 9/8/21	Wed 3/2/22	176d	29.89d	146.11d		2d	Wed 9/8/21	NA	17%																								
HWY.450.010	68	Prepare 100% Highway Design Submission	Wed 9/8/21	Mon 1/10/22	125d	31.25d	93.75d	Consultants.DES	2d	Wed 9/8/21	NA	25%																								
HWY.450.020	69	Submit 100% Design Submission	Mon 1/10/22	Mon 1/10/22	0d	0d	0d	Consultants.DES	2d	NA	NA	0%																								
HWY.450.030	70	Finalize Construction Contract Time Determination	Fri 1/21/22	Fri 2/4/22	15d	0d	15d	Consultants.Other	7d	NA	NA	0%																								
HWY.450.040	71	Review 100% Highway Design Submission	Tue 1/11/22	Wed 2/9/22	30d	0d	30d	MassDOT.HW	2d	NA	NA	0%																								
HWY.450.011	72	Prepare 100% Highway Design Submission Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	Consultants.DES	2d	NA	NA	0%																								
HWY.450.021	73	Submit 100% Design Submission Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	Consultants.DES	2d	NA	NA	0%																								
HWY.450.031	74	Review 100% Highway Design Submission Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	MassDOT.HW	2d	NA	NA	0%																								
HWY.450.050	75	All Sections 100% Highway Design Comments sent to DE	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	MassDOT.HW	2d	NA	NA	0%																								
HWY.450.070	76	Prepare 100% Design Responses	Thu 2/10/22	Wed 2/23/22	14d	0d	14d	Consultants.DES	9d	NA	NA	0%																								
HWY.450.070	77	Comment Resolution Meeting @100% (Full Team)	Wed 3/2/22	Wed 3/2/22	0d	0d	0d	MassDOT.PM	2d	NA	NA	0%																								
HWY.450.080	78	Approval of 100% Highway Design Submission	Wed 3/2/22	Wed 3/2/22	0d	0d	0d	MassDOT.HW	2d	NA	NA	0%																								
HWY.800	79	<b>PS&amp;E Submittal</b>	Thu 3/3/22	Sat 6/11/22	101d	0d	101d		1d	NA	NA	0%																								
HWY.800.010	80	Prepare PS&E Submission	Thu 3/3/22	Fri 4/1/22	30d	0d	30d	Consultants.DES	2d	NA	NA	0%																								
HWY.800.020	81	Submit PS&E Submission	Fri 4/1/22	Fri 4/1/22	0d	0d	0d	Consultants.DES	2d	NA	NA	0%																								
HWY.800.040	82	Review PS&E Submission	Sat 4/2/22	Fri 4/8/22	7d	0d	7d	MassDOT.PM	2d	NA	NA	0%																								
HWY.800.045	83	Peer Review of PS&E Submission (if applicable)	Sat 4/9/22	Fri 4/22/22	14d	0d	14d	Consultants.Other	2d	NA	NA	0%																								
HWY.800.100	84	Approval of PS&E Submission	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	MassDOT.HW	51d	NA	NA	0%																								
HWY.800.110	85	Submit Mylars	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	Consultants.DES	2d	NA	NA	0%																								
HWY.800.120	86	Highway Design Scope Complete	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	MassDOT.PM	2d	NA	NA	0%																								
HWY.800.130	87	Submit PS&E to Specs	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	MassDOT.PM	2d	NA	NA	0%																								
HWY.800.140	88	Ready for Initial Review	Sat 4/23/22	Thu 5/12/22	20d	0d	20d	MassDOT.Specification	2d	NA	NA	0%																								
HWY.800.150	89	Initial Review of Bid Documents	Fri 5/13/22	Sun 5/22/22	10d	0d	10d	MassDOT.Specification	2d	NA	NA	0%																								
HWY.800.160	90	Prepare Bid Documents - Rev1	Mon 5/23/22	Sun 5/29/22	7d	0d	7d	Consultants.DES	2d	NA	NA	0%																								
HWY.800.170	91	Submit Bid Documents to Specs - Rev 1	Sun 5/29/22	Sun 5/29/22	0d	0d	0d	MassDOT.PM	2d	NA	NA	0%																								

Task  Milestone  Summary  Critical Path  Progress 



WBS	ID	Name	Start	Finish	Duration	Actual Duration	Remaining Duration	Responsibility	Total Slack	Act. Start	Act. Finish	% Complete	1st Quarter			3rd Quarter			1st Quarter			3rd Quarter			1st Quarter											
													Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May			
ENV.185.040	166	Municipality Review NOI	Sat 11/6/21	Thu 11/11/21	6d	0d	6d	Other.Municipality	91d	NA	NA	0%																								
ENV.185.*	167	Submit final NOI to MassDOT	Fri 11/12/21	Mon 11/15/21	4d	0d	4d	Consultants.DES	91d	NA	NA	0%																								
ENV.185.*	168	MassDOT File NOI	Tue 11/16/21	Mon 11/29/21	14d	0d	14d	MassDOT.ENV	91d	NA	NA	0%																								
ENV.185.*	169	Conservation Commission Hearing	Tue 11/30/21	Mon 12/13/21	14d	0d	14d	Other.Municipality	91d	NA	NA	0%																								
ENV.185.050	170	Issue Order of Conditions	Tue 12/14/21	Sun 3/13/22	90d	0d	90d	Other.Municipality	91d	NA	NA	0%																								
ROW	171	<b>Right of Way</b>	<b>Wed 1/2/19</b>	<b>Thu 6/2/22</b>	<b>1248d</b>	<b>659.27d</b>	<b>588.73d</b>		<b>1d</b>	<b>Wed 1/2/19</b>	<b>NA</b>	<b>53%</b>	Right of Way																							
ROW.501	172	25% ROW Plans	Wed 1/2/19	Fri 12/20/19	353d	353d	0d		0d	Wed 1/2/19	Fri 12/20/19	100%	Preliminary Municipal ROW Plans																							
ROW.503	179	Preliminary Municipal ROW Plans	Wed 7/15/20	Thu 6/2/22	688d	320.13d	367.87d		1d	Wed 7/15/20	NA	47%	Preliminary Municipal ROW Plans																							
ROW.503.01	180	Municipal Review Process	Sun 3/14/21	Fri 3/11/22	363d	250.73d	112.27d		25d	Sun 3/14/21	NA	69%	Municipal Review Process																							
ROW.503.01.010	181	Prepare 75% ROW Plans	Sun 3/14/21	Wed 5/12/21	60d	60d	0d	Consultants.DES	0d	Sun 3/14/21	Wed 5/12/21	100%	Submit 75% ROW Plans																							
ROW.503.01.020	182	Submit 75% ROW Plans	Wed 5/12/21	Wed 5/12/21	0d	0d	0d	Consultants.DES	0d	Wed 5/12/21	Wed 5/12/21	100%	Submit 75% ROW Plans																							
ROW.503.01.030	183	Review 75% ROW Plans	Wed 6/9/21	Thu 7/8/21	30d	30d	0d	MassDOT.ROW	0d	Wed 6/9/21	Thu 7/8/21	100%	Submit 75% ROW Plans																							
ROW.503.01.011	184	Prepare 75% ROW Plans Rev1	Fri 7/9/21	Thu 9/16/21	70d	70d	0d	Consultants.DES	0d	Fri 7/9/21	Thu 9/16/21	100%	Submit 75% ROW Plans Rev1																							
ROW.503.01.021	185	Submit 75% ROW Plans Rev1	Thu 9/16/21	Thu 9/16/21	0d	0d	0d	Consultants.DES	0d	Thu 9/16/21	Thu 9/16/21	100%	Submit 75% ROW Plans Rev1																							
ROW.503.01.031	186	Review 75% ROW Plans Rev1	Fri 9/17/21	Thu 9/30/21	14d	14d	0d	MassDOT.ROW	0d	Fri 9/17/21	Thu 9/30/21	100%	Submit 75% ROW Plans Rev1																							
ROW.503.01.053	187	Prepare 75% ROW Plans Rev2	Fri 10/1/21	Tue 10/5/21	5d	5d	0d	Consultants.DES	0d	Fri 10/1/21	Tue 10/5/21	100%	Submit 75% ROW Plans Rev2																							
ROW.503.01.052	188	Submit 75% ROW Plans Rev2	Tue 10/5/21	Tue 10/5/21	0d	0d	0d	Consultants.DES	0d	Tue 10/5/21	Tue 10/5/21	100%	Submit 75% ROW Plans Rev2																							
ROW.503.01.051	189	Review 75% ROW Plans Rev2	Wed 10/6/21	Sun 10/10/21	5d	5d	0d	MassDOT.ROW	0d	Wed 10/6/21	Sun 10/10/21	100%	Submit 75% ROW Plans Rev2																							
ROW.503.01.040	190	Approve 75% ROW Plans	Sun 10/10/21	Wed 10/27/21	17d	17d	0d	MassDOT.ROW	0d	Sun 10/10/21	Wed 10/27/21	100%	Submit 75% ROW Plans Rev2																							
ROW.503.01.012	191	Prepare 100% ROW Plans	Sun 12/12/21	Mon 1/10/22	30d	0d	30d	Consultants.DES	25d	NA	NA	0%	Submit 100% ROW Plans																							
ROW.503.01.022	192	Submit 100% ROW Plans	Mon 1/10/22	Mon 1/10/22	0d	0d	0d	Consultants.DES	25d	NA	NA	0%	Submit 100% ROW Plans																							
ROW.503.01.032	193	Review 100% ROW Plans	Tue 1/11/22	Wed 2/9/22	30d	0d	30d	MassDOT.ROW	25d	NA	NA	0%	Prepare 100% ROW Plans Rev1																							
ROW.503.01.013	194	Prepare 100% ROW Plans Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	Consultants.DES	25d	NA	NA	0%	Prepare 100% ROW Plans Rev1																							
ROW.503.01.023	195	Submit 100% ROW Plans Rev1	Thu 2/10/22	Fri 3/11/22	30d	0d	30d	Consultants.DES	25d	NA	NA	0%	Review 100% ROW Plans Rev1																							
ROW.503.01.033	196	Review 100% ROW Plans Rev1	Fri 3/11/22	Fri 3/11/22	0d	0d	0d	MassDOT.ROW	25d	NA	NA	0%	Review 100% ROW Plans Rev1																							
ROW.503.01.050	197	Approve 100% ROW Plans	Fri 3/11/22	Fri 3/11/22	0d	0d	0d	MassDOT.ROW	25d	NA	NA	0%	Approve 100% ROW Plans																							
ROW.503.02	198	<b>Municipal Acquisition Process</b>	<b>Wed 7/15/20</b>	<b>Thu 6/2/22</b>	<b>688d</b>	<b>265.95d</b>	<b>422.05d</b>		<b>1d</b>	<b>Wed 7/15/20</b>	<b>NA</b>	<b>39%</b>	Municipal Acquisition Process																							
ROW.503.02.010	199	Hold Town Meeting (N/A)	Wed 7/15/20	Fri 12/11/20	150d	150d	0d	Other.Municipality	0d	Wed 7/15/20	Fri 12/11/20	100%	Municipal Acquisition Process																							
ROW.503.02.020	200	Perform Title Exams (All TPI)	Fri 7/9/21	Fri 11/5/21	120d	72d	48d	Other.Municipality	1d	Fri 7/9/21	NA	60%	Perform Title Exams (All TPI)																							
ROW.503.02.153	201	Coordination Meeting #3 w/Rail Div. & ROW Div.	Sat 11/6/21	Sat 11/20/21	15d	0d	15d	Consultants.DES	1d	NA	NA	0%	Perform Title Exams (All TPI)																							
ROW.503.02.030	202	Contact Property Owners / Coordinate 3-way Lease	Sun 11/21/21	Wed 1/19/22	60d	0d	60d	Other.Municipality	1d	NA	NA	0%	Perform Title Exams (All TPI)																							
ROW.503.02.152	203	Sudbury Town Meeting - Easement Approval	Mon 5/2/22	Mon 5/2/22	1d	0d	1d	Other.Municipality	3d	NA	NA	0%	Perform Title Exams (All TPI)																							
ROW.503.02.151	204	Prepare MassDOT Rail Division Lease Agreement	Mon 10/11/21	Thu 4/28/22	200d	100d	100d	Other.Municipality	29d	Mon 10/11/21	NA	50%	Perform Title Exams (All TPI)																							
ROW.503.02.040	205	Perform Appraisals (All TPI)	Thu 1/20/22	Mon 4/4/22	75d	0d	75d	Other.Municipality	1d	NA	NA	0%	Perform Title Exams (All TPI)																							
ROW.503.02.050	206	Prepare Layout Taking Plans & Instrument	Sun 11/21/21	Fri 2/18/22	90d	0d	90d	Consultants.DES	3d	NA	NA	0%	Perform Title Exams (All TPI)																							
ROW.503.02.060	207	Submit Layout TPIs	Fri 2/18/22	Fri 2/18/22	0d	0d	0d	Consultants.DES	3d	NA	NA	0%	Submit Layout TPIs																							
ROW.503.02.070	208	Review Layout TPIs	Sat 2/19/22	Fri 2/25/22	7d	0d	7d	Other.Municipality	3d	NA	NA	0%	Submit Layout TPIs																							
ROW.503.02.051	209	Prepare Layout Taking Plans & Instrument Rev1	Sat 2/26/22	Fri 3/18/22	21d	0d	21d	Consultants.DES	3d	NA	NA	0%	Submit Layout TPIs Rev 1																							
ROW.503.02.061	210	Submit Layout TPIs Rev 1	Fri 3/18/22	Fri 3/18/22	0d	0d	0d	Consultants.DES	3d	NA	NA	0%	Submit Layout TPIs Rev 1																							
ROW.503.02.071	211	Review Layout TPIs Rev 1	Sat 3/19/22	Sat 4/2/22	15d	0d	15d	Other.Municipality	3d	NA	NA	0%	Approve Layout Taking Plans																							
ROW.503.02.080	212	Approve Layout Taking Plans	Sat 4/2/22	Sat 4/2/22	0d	0d	0d	Other.Municipality	3d	NA	NA	0%	Approve Layout Taking Plans																							
ROW.503.02.090	213	Offer & Negotiations	Tue 4/5/22	Wed 5/4/22	30d	0d	30d	Other.Municipality	1d	NA	NA	0%	Acquisitions Recorded & Filed																							
ROW.503.02.100	214	Municipal Approval, Record & File	Thu 5/5/22	Wed 5/11/22	7d	0d	7d	Other.Municipality	1d	NA	NA	0%	Acquisitions Recorded & Filed																							
ROW.503.02.110	215	Acquisitions Recorded & Filed	Wed 5/11/22	Wed 5/11/22	0d	0d	0d	Other.Municipality	1d	NA	NA	0%	Acquisitions Recorded & Filed																							
ROW.503.02.120	216	Submit Community Compliance Package	Thu 5/12/22	Thu 5/26/22	15d	0d	15d	Other.Municipality	1d	NA	NA	0%	Issue ROW Certificate																							
ROW.503.02.130	217	Review Community Compliance Package	Fri 5/27/22	Thu 6/2/22	7d	0d	7d	MassDOT.ROW	1d	NA	NA	0%	Issue ROW Certificate																							
ROW.503.02.140	218	Pay Award of Damages	Thu 5/12/22	Tue 5/31/22	20d	0d	20d	Other.Municipality	3d	NA	NA	0%	Issue ROW Certificate																							
ROW.503.02.150	219	Issue ROW Certificate	Thu 6/2/22	Thu 6/2/22	0d	0d	0d	MassDOT.PM	1d	NA	NA	0%	Issue ROW Certificate																							
CSS	220	<b>Construction Engineering</b>	<b>Sun 10/2/22</b>	<b>Thu 10/10/24</b>	<b>740d</b>	<b>0d</b>	<b>740d</b>		<b>0d</b>	<b>NA</b>	<b>NA</b>	<b>0%</b>	Construction Engineering																							
CSS.900	221	Construction Support Services	Sun 10/2/22	Thu 10/10/24	740d	0d	740d		0d	NA	NA	0%	Construction Support Services																							
CSS.900.010	222	Construction Support Services	Sun 10/2/22	Thu 10/10/24	740d	0d	740d	Consultants.DES	0d	NA	NA	0%	Construction Support Services																							

