



RE: Summary of work February 27 through April 3, 2021

Project: Bruce Freeman Rail Trail – Final Design (MassDOT 608164)

City/Town: Sudbury, MA

Project #: 20200782A10

Invoice Number (Current): 0230760

Date: 4/14/2021

Task		% Complete	Representative Work Completed This Period
100	Project Development Engineering	20	<ul style="list-style-type: none"> <li>Monthly Town check-ins and Schedule to MassDOT</li> </ul>
150	Environmental	22	ENF, NOI General Plans Flood Plains volume Chapter 91 review ENV RA definitions & impact areas Wetland impact review
200	Functional Design Report	100	<ul style="list-style-type: none"> <li>Final FDR preparation</li> </ul>
220	Design Justification Workbook	95	DJW finalization
400	75% Highway Design Submission	80	<ul style="list-style-type: none"> <li>Design revisions</li> <li>Signal plans</li> <li>calc book updates</li> <li>Grading plan and Hudson Corridor modeling</li> </ul>
440	Parking Lot Layout	90	<ul style="list-style-type: none"> <li>Broadacres final linework. Detention basin grading</li> <li>Spur path grading,</li> <li>Pavillion and Restroom specifications</li> </ul>
450	100% Highway Design Submission	0	
470	Town Meetings	55	<ul style="list-style-type: none"> <li>Bi-weekly Progress meetings &amp; prep</li> <li>Task Force meeting 2,3</li> <li>Historical Commission inventory annotations and updates</li> <li>Abutter workshop and private meetings</li> </ul>
500	Right-of-Way	10	75% ROW plan preparation
700	Project Development – Structural	100	
750	Final Bridge Design	70	<ul style="list-style-type: none"> <li>Riprap details</li> <li>Crane layout, railconnection/layout</li> <li>Research prefab connectors for revised timber rail</li> </ul>
800	PS&E Submission	0	
900	Construction Engineering	0	
	Direct Expenses	45	

108 Myrtle Street  
 Suite 502  
 Quincy, MA  
 02171  
 t 617.282.4675  
 800.286.2469  
 f 617.481.5885

www.fando.com

California  
 Connecticut  
 Maine  
 Massachusetts  
 New Hampshire  
 Rhode Island  
 Vermont