

**Weekly Environmental Compliance Summary**

Project Name:

**Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)**

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: March 20 to March 24, 2023

**Summary of Activities Completed:**

- On-going Substation Work
- Vegetation Removal- all major vegetation removal has been completed
- Installation of erosion controls
  - Horse Pond to Union (Sudbury)- filter tube installation
  - Union to Boston Post (Sudbury)- filter tube installation
- Rail and tie removal
  - Boston Post to Bridge 127 (Sudbury)
- Cut & fill
  - Town Line to Bridge 128 (Sudbury)
  - Dutton to Peakham (Sudbury)
  - Peakham to Horse Pond (Sudbury)
- Installation of manholes and conduit
  - MH #8, MH #9, and conduit in segment 3 (Main to Bridge 130 in Hudson)
  - MH #7 and conduit in segment 2 (Bridge 130 to Chestnut in Hudson)
  - MH #6 in segment 1 (Wilkins to Chestnut in Hudson)
- Installation of sheeting for wall #13 in segment 14 (Bridge 127 to Sudbury Substation)

**Active Work Areas Being Inspected:**

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street and 17 Bonnazoli Avenue and Stowe Court)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All vegetation removal and rail/tie removal activities (see above)
- All cut & fill activities (see above)
- All MH and conduit work (see above)

**Upcoming Work Activities for Next Three Weeks (3/20/2023 through 4/07/2023)**

- Sudbury Substation Construction (G. Greene)
- Ongoing MH and conduit work in Hudson (MH #6- MH #13 and associated conduit)
- Installation of erosion controls in Sudbury and coordinate inspections with Conservation Agent
- Rail & tie removal in Sudbury (Boston Post to Bridge 127)
- Cut & fill in Sudbury (Town Line to Bridge 128, Dutton to Peakham, Peakham to Horse Pond, Horse Pond to Union, Union to Boston Post, Bridge 127 to Sudbury Substation)
- Sheeting installation for wall #13 in Sudbury (Bridge 127 to Sudbury Substation)
- Moosehead to finish up punchlist items (cutting problem trees, etc)

**Distribution List**

Lori Capone, Sudbury Conservation Agent  
Kathy Sferra, Stow Conservation Agent  
Pam Helinek, Hudson Conservation Agent  
Adam Duchesneau, Sudbury Planning Director  
Paul McKinlay, Weston and Sampson  
Denise Bartone, Eversource  
Matt Devlin, Eversource  
Matt Lagoy, Eversource  
Vinicius Ludovico, Eversource  
David Couette, PARE Corp.  
Denise Demboski, Stow Town Administrator  
Rob Tomasso, PARE Corp.

Mike Hager, Eversource  
Jason Languedoc, BOND  
Matt Stock, BOND  
Matt Stordy, BOND  
Rebecca Weissman, SWCA  
Ariel Leclerc, SWCA  
Alison Holmes, SWCA  
Megan Aconfora, Eversource  
Darren Ducharme, ET&L  
Jeff Polidor, HWG  
Paul Orr, PARE Corp.  
Ethan Wilkins, ET&L

David Klinch, Epsilon  
Marty Dudek, CHG  
Polina Safran, SWCA  
Terry Ramborger, AECOM  
Scott Egan, AECOM  
Josh Surette, Epsilon  
Brianna Germain, Eversource  
Miles Lang-Kennedy, Eversource  
Mark Richardson, ET&L  
Janet Carter Bernardi, HWG  
Jake Matys, ET&L

## **Epsilon Team Daily Logs**

---

---

CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: 3/20/2023 Time: 7:00am-3:00pm

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Frank Hoey (SWCA), Jonathan Shuster (SWCA), Taylor White (AECOM), Audrey Hunt (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 30s-50s**

Weather conditions (time of inspection & future outlook): **Sunny, 40s-50s**

Inspection Location Description (include segment # and stationing): **Project wide, Sudbury to Hudson**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration:Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Conduit installation in segment 3; Staging for MH#6 in segment 1; Cut & fill in segment 7; Cut & fill in segment 10; Filter tube installation in segment 11; Rail, tie, & stump removal in segment 13; Sheetwall installation in segment 14.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)

Compliance with Previous Observations?

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- Sediment tracking observed on roadway from construction entrance to segments 6 and 7 at White Pond Rd.**
- 
- 

**ENVIRONMENTAL COMPLIANCE**


---

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**-Taylor White (AECOM), Audrey Hunt (AECOM), Frank Hoey (SWCA), Jonathan Shuster (SWCA) served as biological monitors for travel through vernal pool areas in segments 6, 7, 10, 11, and 14 on 3/20/2023. Monitoring of traffic accessed from Peakham Rd was carried out by Jonathan Shuster. Monitoring of traffic accessed from Sudbury Substation access road (segment 14) was carried out by Frank Hoey. Monitoring of traffic in segments 6 and 7 accessed from White Pond Rd carried out by Audrey Hunt and Taylor White. In addition, Ariel Leclerc and Frank Hoey conducted vernal pool monitoring within segment 11 for filter tube installation.**




---

**Authorized Signature**

---

3/20/2023

---



**Date**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

<b>EVERSOURCE PROJECT MANAGER</b> Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b> <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b> <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b> Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
<b>EVERSOURCE ENVIRONMENTAL CONTACT</b> Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com		
<b>EVERSOURCE CONSTRUCTION SUPERVISOR</b> Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com		



**Environmental Monitoring Photographs**



		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Hudson
<b>Photo No.:</b> 1	<b>Date:</b> 3/20/2023		
<b>Description:</b> View of Bond performing conduit installation in segment 3. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Hudson
<b>Photo No.:</b> 2	<b>Date:</b> 3/20/2023		
<b>Description:</b> View of construction entrance to segments 6 and 7 at White Pond Rd. Sediment tracking observed on roadway (routine maintenance needed). Facing north.			



**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**



**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 3	<b>Date:</b> 3/20/2023		
<b>Description:</b> View of ET&L performing cut & fill activities in segment 10. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 4	<b>Date:</b> 3/20/2023		
<b>Description:</b> View of MON installing filter tubes in segment 11. Facing west.			

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 5	<b>Date:</b> 3/20/2023		
<b>Description:</b> View of Moosehead performing rail, tie, & stump removal in segment 13. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 6	<b>Date:</b> 3/20/2023		
<b>Description:</b> View of ET&L driving sheets for wall #13 in segment 14. Facing east.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly     Storm Event     Other    Date: **3-21-23**    Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ETL; Ariel Leclerc; Frank Hoey & Jonathan Shuster (SWCA) & Pam Helinek (Hudson CC).**

Precipitation/Weather (since last inspection): **Mixed, 30 - 60s**

Weather conditions (time of inspection & future outlook): **Sunny, 40-50s**

Inspection Location Description (include segment # and stationing): **Segments 1-7; laydown yards (Hudson) & MH#1 area.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall **N/A** (inches):

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Conduit work within Segment 3. Site work in Segment 1. Grading within Segment 7.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?     Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)     Yes     No

Compliance with Previous Observations?     Yes     No

New Corrective Action Recommendations?     Yes     No

New Routine Maintenance Recommendations?     Yes     No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?    YES     NO     If not, explain: \_\_\_\_\_

**Other Comments & Observations**

**Frank Hoey & Jonathan Shuster (SWCA) conducted vernal pool monitoring within Segments 6 & 7, respectively, from 7AM-3PM (grading).**

**Met in Segment 3 with Pam Helinek (Hudson CC); Ariel Leclerc (SWCA); Matt Stordy (Bond) & Matt Legoy (Eversource) reviewing the potential location of dewatering system associated with planned dewatering at MH#11 for 3-22-23.**

**Material lost on White Pond Road requiring removal. ET&L contacted to remove material, routine maintenance (See photo 4).**

**Authorized Signature**  
**Date 3-21-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)



### PRIME CONTRACTOR (BOND)



Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)



Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 3-21-23</p>		
<p>Description:</p> <p>Bond conducting site work within Segment 1, looking eastward.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 3-21-23</p>		
<p>Description:</p> <p>Bond conducting conduit work within Segment 3 at approximate Sta# 163+00, looking eastward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 3-21-23</p>		
<p>Description:                  Bond conducting conduit work within Segment 3 at approximate Sta# 175+00, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 3-21-23</p>		
<p>Description:                  Debris deposited on White Pond Road, to be removed, looking northward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 3-21-23</p>		
<p>Description:                  ET&amp;L conducting grading within Segment 6 at town line, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 3-21-23</p>		
<p>Description:                  Compost filter tubes at MH#1 area, looking eastward.</p>			

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 7</p>	<p>Date: 3-21-23</p>		
<p>Description:                  Bonazzoli laydown yard, new silt fencing north side of property, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 3-21-23</p>		
<p>Description:                  Black Racer restrictive area, current condition, looking westward.</p>			

# CONSTRUCTION MONITORING REPORT Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: 3/21/2023 Time: 7:00am-3:00pm

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Frank Hoey (SWCA), Jonathan Shuster (SWCA), Taylor White (AECOM), Audrey Hunt (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 30s-50s**

Weather conditions (time of inspection & future outlook): **Sunny, 40s-50s**

Inspection Location Description (include segment # and stationing): **Segments 8-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Cut & fill in segment 7; Cut & fill in segment 10; Filter tube installation in segment 11 and 12; Rail, tie, & stump removal in segment 13; Sheetwall installation in segment 14.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)

Compliance with Previous Observations?  
**Yes**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---


Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

-Taylor White (AECOM) and Audrey Hunt (AECOM) served as biological monitors for travel through vernal pool areas in segments 10 and 14 on 3/21/2023. Monitoring of traffic accessed from Peakham Rd was carried out by Audrey Hunt. Monitoring of traffic accessed from Sudbury Substation access road (segment 14) was carried out by Taylor White. In addition, Ariel Leclerc conducted vernal pool monitoring within segment 11 for filter tube installation.

-Accompanied Lori Capone (Sudbury CC) and ET&L foreman to inspect filter tubes in segment 9, 11, and 12. Minor repairs were requested, which will be completed tomorrow (3/22/2023).


---

**Authorized Signature**

---

3/21/2023  
**Date**



# CONSTRUCTION MONITORING REPORT



## Sudbury to Hudson Transmission Project

<b>EVERSOURCE PROJECT MANAGER</b> Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b> <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b> <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b> Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
<b>EVERSOURCE ENVIRONMENTAL CONTACT</b> Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com		
<b>EVERSOURCE CONSTRUCTION SUPERVISOR</b> Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com		





**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name: Eversource</b>		<b>Site Location: Sudbury to Hudson Transmission Reliability Project</b>	<b>Town: Sudbury</b>
<b>Photo No.: 1</b>	<b>Date:</b> 3/21/2023		
<b>Description:</b> View of ET&L driving sheets for wall #13 in segment 14. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name: Eversource</b>		<b>Site Location: Sudbury to Hudson Transmission Reliability Project</b>	<b>Town: Sudbury</b>
<b>Photo No.: 2</b>	<b>Date:</b> 3/21/2023		
<b>Description:</b> View of Moosehead performing rail, tie, & stump removal in segment 13. Facing east.			



**Environmental Monitoring Photographs**



		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 3	<b>Date:</b> 3/21/2023		
<b>Description:</b> View of MON installing filter tubes in segment 12. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 4	<b>Date:</b> 3/21/2023		
<b>Description:</b> View of ET&L performing cut & fill activities in segment 10. Facing west.			

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 5	<b>Date:</b> 3/21/2023		
<b>Description:</b> View of Dudley Brook culvert area in segment 10. Barriers are in place to prevent traffic over the culvert. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 6	<b>Date:</b> 3/21/2023		
<b>Description:</b> View of segment 8 from construction entrance. E&S controls are operating properly. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly     Storm Event     Other    Date: **3-23-23**    Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ETL personnel; Frank Hoey & Ryan Eagleson (SWCA)**

Precipitation/Weather (since last inspection): **Mixed, 30 - 60s**

Weather conditions (time of inspection & future outlook): **Sunny, 40-50s**

Inspection Location Description (include segment # and stationing): **Segments 1-7; laydown yards (Hudson) & MH#1 area.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall **N/A** (inches):

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Conduit work within Segment 3. Site work in Segment 1. Grading within Segment 7.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  Yes     No

Compliance with Previous Observations?  Yes     No

New Corrective Action Recommendations?  Yes     No

New Routine Maintenance Recommendations?  Yes     No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

**Frank Hoey & Ryan Eagleson (SWCA) conducted vernal pool monitoring within Segments 7 & 6, respectively, from 7AM-3PM (grading).**

**Conducted dewatering inspection/turbidity monitoring within Segment 3 near MH#8.**

*Terry Ramborger*  
\_\_\_\_\_  
**Authorized Signature**  
**Date 3-23-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)



Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)



Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>Bond conducting site work at MH#6 at approximate Sta# 121+00, within Segment 1, looking westward.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>Right-of-way (ROW) within Segment 2 at approximate Sta# 142+00, looking eastward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>Bond conducting conduit work within Segment 3 (backfilled with flowable fill) at approximate Sta# 166+00, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>Bond conducting conduit work within Segment 3 at MH#8, looking westward.</p>			



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>ET&amp;L conducting grading within Segment 6 at town line, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>ET&amp;L conducting grading within Segment 7 at approximate Sta#389+00, looking westward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>Grading activity within Segment 7 with vernal pool monitor preceding Morooka crawler movement, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 3-23-23</p>		
<p>Description:</p> <p>Black Racer restrictive area, current condition, looking westward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: 3/23/2023 Time: 7:00am-3:00pm

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Frank Hoey (SWCA), Ryan Eagleson (SWCA), Taylor White (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 30s-50s**

Weather conditions (time of inspection & future outlook): **Overcast, 40s-50s**

Inspection Location Description (include segment # and stationing): **Segments 8-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Cut & fill in segment 9; Rail, tie, & stump removal in segment 13; Layout and surveying activities in segment 14.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)

Compliance with Previous Observations?  
**Yes**

New Corrective Action Recommendations

New Routine Maintenance Recommendations

**ENVIRONMENTAL COMPLIANCE**


---

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**-Taylor White (AECOM) served as biological monitor for travel through vernal pool areas in segments 9 (for traffic accessed from Peakham Rd) on 3/23/2023. In addition, Ariel Leclerc conducted vernal pool monitoring within segment 14 (for traffic accessed from Sudbury Substation) for transportation of personnel and equipment.**


---

**Authorized Signature**  
**3/23/2023**  


---



**Date**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

<b>EVERSOURCE PROJECT MANAGER</b> Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b> <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b> <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b> Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
<b>EVERSOURCE ENVIRONMENTAL CONTACT</b> Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com		
<b>EVERSOURCE CONSTRUCTION SUPERVISOR</b> Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com		



**Environmental Monitoring Photographs**



		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<b>Client Name: Eversource</b>		<b>Site Location: Sudbury to Hudson Transmission Reliability Project</b>	<b>Town: Sudbury</b>
<b>Photo No.: 1</b>	<b>Date:</b> 3/23/2023		
<b>Description:</b> View of sheetwall #13 in segment 14. Facing west.			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<b>Client Name: Eversource</b>		<b>Site Location: Sudbury to Hudson Transmission Reliability Project</b>	<b>Town: Sudbury</b>
<b>Photo No.: 2</b>	<b>Date:</b> 3/23/2023		
<b>Description:</b> View of west end of segment 14. E&S controls are operating properly. Facing west.			



**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**



**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 3	<b>Date:</b> 3/23/2023		
<b>Description:</b> View of Moosehead performing rail, tie, & stump removal in segment 13 near bridge 127. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 4	<b>Date:</b> 3/23/2023		
<b>Description:</b> View of segment 11 from construction entrance at Union Ave. E&S controls are operating properly. Facing west.			

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 5	<b>Date:</b> 3/23/2023		
<b>Description:</b> View of Dudley Brook culvert area in segment 10. Barriers are in place to prevent traffic over the culvert. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	
<b>Town:</b> Sudbury			
<b>Photo No.:</b> 6	<b>Date:</b> 3/23/2023		
<b>Description:</b> View of ET&L performing cut & fill activities in segment 9. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly    Storm Event    Other      Date: **3-24-23**      Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; Moosehead; ETL personnel; Frank Hoey & Ryan Eagleson (SWCA); Taylor White (AECOM) & Lori Capone (Sudbury CC).**

Precipitation/Weather (since last inspection): **Mixed, 30 - 60s**

Weather conditions (time of inspection & future outlook): **Sunny, 50s**

Inspection Location Description (include segment # and stationing): **Project wide - Hudson to Sudbury**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall **N/A** (inches):

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued activity within the substation, activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Conduit work within Segment 2. Cleanup within Segment 13. Grading within Segments 7 & 9. Manhole work within Segment 1.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

**Frank Hoey & Ryan Eagleson conducted vernal pool monitoring within Segments 6 & 7, respectively, from 7AM-3PM (grading). Taylor White conducted vernal pool monitoring within Segment 9 from 7AM-3PM (grading).**

**I conducted vernal pool monitoring within Segment 14 from 10:00 – 11:00 AM (removing equipment).**

**Lori Capone on-site while ET&L worked over the culvert, within Segment 9, at approximate Sta# 518+00.**

**Authorized Signature**  
**Date 3-24-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)



Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)



### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)







**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>MH#6 within Segment 1 at approximate Sta# 121+00, looking westward.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>Bond conducting site work within Segment 3, at approximate Sta# 155+75, looking eastward.</p>			

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>Bond conducting conduit work within Segment 3 (MH#7) at approximate Sta# 139+00, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>ET&amp;L conducting grading within Segment 9 over culvert at approximate Sta# 518+00, looking eastward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>Right-of-way within Segment 11, just off Union Avenue, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>Right-of-way within Segment 12, just off Boston Post Road, looking westward.</p>			

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>Moosehead conducting site work within Segment 13, just off Boston Post Road, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 3-24-23</p>		
<p>Description:</p> <p>Recently installed sheeting within Segment 14, looking westward.</p>			

**Epsilon Team Full SWPPP Inspection Report(s)**

---

---

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **3-22-23**      Time: **7AM-3PM**

---

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ET&L personnel; Pam Helinik (Hudson CC); Taylor White (AECOM) & Frank Hoey (SWCA).**

Precipitation/Weather (since last inspection): **Mixed, 20-60s**

Weather conditions (time of inspection & future outlook): **Sunny, 40 - 50s**

Inspection Location Description (include segment # and stationing): **Segments 1-7, all laydown yards (Hudson) & Manhole #1 area.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
Activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Conduit work within Segment 3. Site work MH #6 in Segment 1. Grading within Segment 7.

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes     No

Compliance with Previous Observations?    Yes     No

New Corrective Action Recommendations    Yes     No

New Routine Maintenance Recommendations?    Yes     No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_


**Other Comments & Observations**

This SWPPP inspection covers Segments 1-7, all laydown yards (Hudson) & Manhole #1 area.  
Balance of SWPPP inspection-Segments 8-14 & Sudbury Substation carried out by Ariel Leclerc.

Taylor White conducted vernal pool sweeping today within Segment 6 for vehicle passage to Segment 7, while Jonathan Schuster conducted vernal pool sweeping within Segment 7 for grading activities by ET&L within Segment 7.

Reviewed newly installed dewatering system within Segment 3 near MH#8 with Pam Helinik (Hudson CC) & Matt Stordy (Bond) regarding location and functionality.

Conducted dewatering inspection & turbidity monitoring within Segment 3 near MH#8.

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 3-22-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 3-22-23	Inspection Location: <b>Segments 1-7, all laydown yards (Hudson) &amp; Manhole #1 area. Balance of SWPPP inspection-Segments 8-14 &amp; Sudbury Substation carried out by Ariel Leclerc.</b>
Inspection Start Time: 7AM	Inspection End Time: 3PM
Current Phase of Construction: Substation work; ROW work & laydown yard work	Weather Conditions During Inspection: Sunny, 40-50s
Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location:	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
Standard Frequency (CGP Part 4.2): <input type="checkbox"/> At least once every 7 calendar days; OR <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	



Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches):

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly segments 1-7.
2. Filter tubes at MH#1 area at Hudson Power & Light	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes installed per the plan & operating properly.
3. Silt fencing laydown yards @ 25 Stowe Court & 17 Bonazzoli Avenue	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly.
4. Straw Wattles Main St. laydown yard	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Straw wattles are operating properly. It is recommended that straw wattles with plastic netting be replaced with biodegradable compost filter tubes (per Eversource Requirement).
5. Silt Fencing on ROW in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segments 1-6.
6. Silt Fencing on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segment 7.
7. Silt fencing & filter tubes in Stow (Segment 1 off Chestnut Street)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing & filter tubes are installed per the plan & operating properly.
8. Construction entrance pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly in segments 1-7.
9. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed in catch basin at Wilkins Street entrance pad & operating properly.
10. Compost filter tubes in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes installed & operating properly within segments 1-5.
11. Floating silt fencing located at segment 2/3 boundary at Bridge 130 in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 2/3 at Bridge 130.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)					
(Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Storage handling of materials at laydown yards	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
4. Fuel tank (600 gallons) at 555 Main Street laydown area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.

5. Dumpsters on ROW to contain removed steel rails	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
----------------------------------------------------	---------------------------------------------------------------------	-----	---------------------------------------------------------------------	-----	------------------

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

**Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)**  
(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
3.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Section E – Description of Discharges (CGP Part 4.6.2)  
 (Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>    Yes    No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

**Section F – Signature and Certification (CGP Part 4.7.2)**

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”



**MANDATORY: Signature of Operator or “Duly Authorized Representative:”**



Signature: 	Date: 3-22-23
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>



**OPTIONAL: Signature of Contractor or Subcontractor**



Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 3-22-23		
Description:  Bond conducting MH#6 work within Segment 1, at approximate Sta# 121+00, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 3-22-23		
Description:  Bond conducting conduit work within Segment 3, at approximate Sta# 162+50, looking westward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 3-22-23		
Description:  Bond conducting conduit work at MH#8, within Segment 3, looking westward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 3-22-23		
Description:  Bond conducting asphalt work, within Segment 3, looking westward.			





# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 3-22-23		
Description:  MH#9 area, within Segment 3, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 3-22-23		
Description:  MH#11 area, within Segment 5, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 3-22-23		
Description:  ET&L conducting grading activities, within Segment 7, with vernal pool monitor preceding Morooka carrier, looking eastward			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 3-22-23		
Description:  Current state of 200' Black Racer time of year restrictive area with new stone access, looking westward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other   Date: **3-22-2023**   Time: **7:00am-3:00pm**

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Frank Hoey (SWCA), Jonathan Shuster (SWCA), Taylor White (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 30s-50s**

Weather conditions (time of inspection & future outlook): **Sunny, 40s-50s**

Inspection Location Description (include segment # and stationing): **Segments 8-14 and Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Cut & fill in segment 7; Cut & fill in segment 10; Filter tube installation in segment 11 and 12; Rail, tie, & stump removal in segment 13; Sheetwall installation in segment 14.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?    Yes    No   If not, explain: \_\_\_\_\_


**Other Comments & Observations**

-This SWPPP inspection covers segments 8-14 and Sudbury Substation. Balance of SWPPP inspection, segments 1-7, all laydown yards in Hudson and & MH#1, carried out by Terry Ramborger.

-Frank Hoey (AECOM) served as biological monitor for travel through vernal pool areas in segment 14 (monitored traffic accessed from Sudbury Substation) on 3/22/2023.

-E&S repairs requested in segments 9, 11, and 12 by Lori Capone (Sudbury CC agent) were completed and approved.

-With permission from Sudbury CC agent, 27 feet of silt fence was added from Sta. #534+35/Sta. #339+10 to Sta. #534+62/ Sta. #339+37 in segment 10 in order to prevent sediment washout. Silt fence previously ended at a low point. Approved adjustments to silt fence are also in progress at Dudley Brook culvert.

  
\_\_\_\_\_  
**Authorized Signature**

**Date**  
**3/22/2023**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

### Section A – General Information

(If necessary, complete additional inspection reports for each separate inspection location.)

#### Inspector Information

Inspector Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP

Title: Compliance Monitor

Company Name: SWCA Environmental Consultants

Email: ariel.leclerc@swca.com

Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772

Phone Number: 401-496-8471

#### Inspection Details

Inspection Date: 3/22/2023

Inspection Location: This SWPPP inspection covers segments 8-14 and Sudbury Substation. Balance of SWPPP inspection, segments 1-7, all laydown yards in Hudson and & MH#1, carried out by Terry Ramborger.

Inspection Start Time: 7:00am

Inspection End Time: 3:00pm

Current Phase of Construction: Substation work and ROW work

Weather Conditions During Inspection: Sunny, 40s-50s

Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5?  Yes  No

If "Yes," provide the following information:

Location of unsafe conditions:

The conditions that prevented you inspecting this location:

Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)

**Standard Frequency (CGP Part 4.2):**

- At least once every 7 calendar days; **OR**
- Once every 14 calendar days and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period

**Increased Frequency (CGP Part 4.3.1)** (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):

- Once every 7 calendar days and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period

**Reduced Frequency (CGP Part 4.4):**

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

**Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?**  Yes  No

**If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?**

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

**Total rainfall amount that triggered the inspection (inches):**

**Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?**  Yes  No

**If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?**

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

**Total snowfall amount that triggered the inspection (inches):**

**Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)**

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
<b>1. Silt Fencing at Entrance Pads throughout</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence is installed per the plan and operating properly at construction entrances at segments 8-14.
<b>2. Filter Tubes at Sudbury Substation</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes are operating properly.
<b>3. Silt Fencing on ROW in Sudbury</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence is installed and operating properly in segments 8-14.
<b>4. Filter Tubes in Sudbury</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	-Filter tubes are installed and operating properly in segments 9, 11, 12, and 14. -Installation of filter tubes is in progress in segment 13.
<b>5. Construction Entrance Pads</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are operating properly in segments 8-14.
<b>6. Turbidity curtain/floating silt fencing in Hudson</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Turbidity curtain/floating silt fence is installed at bridge 127. Supplemental silt fence has been installed at top of bank per request from Sudbury CC agent.
<p><b>If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:</b></p>					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or

4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
- a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup>If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdcs/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

<b>Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)</b> (Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
<b>1. Sanitary waste facilities, project wide</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
<b>2. Storage handling of materials</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
<b>3. Sediment tracking/street sweeping</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
<b>4. Dumpsters on ROW to contain removed steel rails</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
<b>5.</b>	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No		
<p><b>If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:</b></p>					



**Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)**

*(Insert additional rows if needed)*

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. N/A, stabilization not needed at this time.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
3.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	

**Section E – Description of Discharges (CGP Part 4.6.2)**

*(Insert additional rows if needed)*

**Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>**    Yes    No

**If “Yes,” for each point of discharge, document the following:**

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

**Section F – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**



<b>Signature:</b> 	<b>Date:</b> 3-22-2023
<b>Printed Name:</b> Ariel Leclerc, CESSWI, QCIS, QPSWPPP	<b>Affiliation:</b> Compliance Monitor



**OPTIONAL: Signature of Contractor or Subcontractor**



<b>Signature:</b>	<b>Date:</b>
<b>Printed Name:</b>	<b>Affiliation:</b>


# Environmental Monitoring Photographs


		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 1	<b>Date:</b> 3-22-2023		
<b>Description:</b> View of segment 8. Facing west.			


		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 2	<b>Date:</b> 3-22-2023		
<b>Description:</b> View of silt fence repair made at Sta. #521+50/ Sta. #326+60 in segment 9 at request of Sudbury CC agent. Facing south.			


		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 3	<b>Date:</b> 3-22-2023		
<b>Description:</b> View of syncopated silt fence in segment 10. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 4	<b>Date:</b> 3-22-2023		
<b>Description:</b> View of E&S controls in segment 11. Facing west.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 5	<b>Date:</b> 3-22-2023		
<b>Description:</b> View of E&S controls in segment 12. Facing east.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 6	<b>Date:</b> 3-22-2023		
<b>Description:</b> View of Moosehead performing rail, ties, & stump removal in segment 13. Facing east.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 3-22-2023		
<b>Description:</b> View of ET&L installing sheets for wall #13 in segment 14. Facing northeast.			


<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 3-22-2023		
<b>Description:</b> View of E&S controls at west end of segment 14 from bridge 127. Facing east.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 3/22/2023	Inspection Location: MH#8 (Segment 3, approximate Sta.# 157+50)
Discharge Start Time: 10:45 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>	
Turbidity sampling conducted, however dewatering setup or discharge not within 100 feet of or discharge to either impaired or sensitive waters associated with this project. Turbidity sampling < 50 NTUs.	
Attach Photographs of:	
<ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.





Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 3-22-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 3/22/2023		
Description: View of area being pumped at work operation at MH#8, at approximate Sta.# 157+50 within Segment 3, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 3/22/2023		
Description: View of pumping operation at MH#8, looking eastward. This is the location of dewatering water prior to treatment. Water appeared to be clear.			

# Environmental Monitoring Photographs


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 3/22/2023		
Description: MH#8. View of dewatering operation, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 3/22/23		
Description: MH#8. View of discharge location, looking eastward. Water appeared to be clear.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 3/23/2023	Inspection Location: MH#8 (Segment 3, approximate Sta.# 157+50)
Discharge Start Time: 7:00 AM	Discharge End Time: 12:00 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, however dewatering setup or discharge not within 100 feet of or discharge to either impaired or sensitive waters associated with this project. Turbidity sampling < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 3-23-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 3/23/2023		
Description: View of area being pumped at work operation at MH#8, at approximate Sta.# 157+50 within Segment 3, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 3/23/2023		
Description: View of pumping operation at MH#8, looking eastward. This is the location of dewatering water prior to treatment. Water appeared to be clear.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 3/23/2023		
Description: MH#8. View of dewatering operation, looking westward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 3/23/23		
Description: MH#8. View of discharge location, looking eastward. Water appeared to be clear.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 3/24/2023	Inspection Location: MH#7 (Segment 2, approximate Sta.# 139+00)
Discharge Start Time: 12:00 PM	Discharge End Time: 3:00 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, however dewatering setup or discharge not within 100 feet of or discharge to either impaired or sensitive waters associated with this project. Turbidity sampling < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.





Section B – Signature and Certification (CGP Part 4.7.2)	
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 3-24-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 3/24/2023		
Description: View of area being pumped at work operation at MH#7, at approximate Sta.# 139+00 in Segment 2, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 3/24/2023		
Description: View of pumping operation at MH#7. This is the location of dewatering water prior to treatment. Water appeared to be clear.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 3/24/2023		
Description: MH#7. View of dewatering operation, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 3/24/23		
Description: MH#7. View of discharge bag/bale corral, looking eastward. Water appeared to be clear.			

**Invasive Species Certification Forms (Sudbury Only Requirement)**

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

E.T. & L. CORP (name of firm) hereby Certifies that

KOMATSU D39EX-21 (make, model, and/or type)

DZ326 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

3/21/23 (dated)

ETHAN WILKINS (printed name)

SUPERINTENDENT (title)

E.T. & L. CORP (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

E.T. & L. CORP (name of firm) hereby Certifies that

JOHN DEERE 650K (make, model, and/or type)

DZ 1 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

3/21/23 (dated)

ETHAN WILKINS (printed name)

SUPERINTENDENT (title)

E.T. & L. CORP (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

E.T. & L. CORP (name of firm) hereby Certifies that

Volvo EC330BLC (make, model, and/or type)

BESS5 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed)

3/22/23 (dated)

ETHAN WILKINS (printed name)

SUPERINTENDENT (title)

E.T. & L. CORP (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

E.T. & L. CORP (name of firm) hereby Certifies that

VOLVO ECR 235 EL (make, model, and/or type)

B65 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

3/23/23 (dated)

ETHAN WILKINS (printed name)

SUPERINTENDENT (title)

E.T. & L. CORP (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats)} is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.