							,	,				,	,		,							,								
		Sat 10-Jun	Sun 11-Jun	Mon 12-Jun	Tues 13-Jun	Wed 14-Jun	Thurs 15-Jun	Fri 16-Jun	Sat 17-Jun	Sun 18-Jun	Mon 19-Jun	Tues 20-Jun	Wed 21-Jun	Thurs 22-Jun	Fri 23-Jun	Sat 24-Jun	Sun 25-Jun	Mon 26-Jun	Tues 27-Jun	Wed 28-Jun	Thurs 29-Jun	Fri 30-Jun	Sat 1-Jul	Sun 2-Jul	Mon 3-Jul	Tues 4-Jan	Wed 5-Jan	Thurs 6-Jan	Fri 7-Jan	Sat 8-Jan
FM Crew	EXTENDED SHIFTS NOTED IN RED 10 HOUR	10-Jun	11-508	12-Jun	15-Jun	14-Jun	15-Jun	10-Jun	17-308	16-Jun	19-Jun	20-Jun	21-jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	26-Jun	29-Jun	30-Jun	1-301	2-301	3-101	4-Jan	5-3411	6-Jan	7-Jan	o-Ain
	Support																													
	Commonwealth Arche/Historical Inspections/Trial Rep			х	х	х	х	х			х	х	х	х	х			х	х	х	х	х					х	х	х	
	Tribal Rep																													
	SWCA Inspector			х	х	х	х	х			х	х	х	х	х			х	х	х	х	х					х	х	х	
	Kinder Morgan																													
	Intel Gate 6 Access																													
	Road Work																													
	MH#4-MH#5																													
Josh	Excavate/Conduit/Installation/ FTB- (Daytime Shift)			х	х	х	х	х			х	х	х	х	х			х	х	х	х	х					х	х	х	
	, , , , , , , , , , , , , , , , , , , ,																													
	MH#2-3																													
Oscar	Excavate/Conduit/Installation/ FTB- (Daytime Shift)			х	х	х	х	х			х	х	х	х	х			х	х	х	х	х					x	x	x	
- Cocai																														
	Road Crossings																													
	White Pond Road Crossing (Hudson, MH#13-MH#14) (TBD)																											-		
ET&L	Chestnut St Bridge Work																													
2.02	TMP Setup and Prep																											-		
	Official Start of Road Closure													х														-		
	Prep Crane Pad and Area for Driving							ļ				l		х	х													-		
	Install SOE Side 1													<u> </u>	Ļ			х	х	х	х	х					x	х	х	
	Install SOE Side 2																	^	^	^	^	^					^			
	ROW Work																													
	Segment 5 (Parmenter to White Pond)	1																												
	Clearing - completed 11/21/22																											-		
	E&S Control Installation - completed silt fence																											\rightarrow		
	Rail & Tie Removal - completed 12/21/22																											\rightarrow		
	Cut & Fill - completed 1/10/23																											\rightarrow		
	PFAS Material Fill - completed 4/21/23																											-		
ET&L	Final Grading																											-		
LIGE	Segment 9 (Dutton to Peakham)																													
	Clearing - completed 2/3/23																											-		
	E&S Control Installation - Completed 3/8/23																											-		
	Rail & Tie Removal - Completed 2/22/23																											-		
ET&L	Cut & Fill - complete outside of vernal pool																											\rightarrow		
LIGE	Segment 11 (Horse Pond Road to Union Ave)																													
ET&L	Cut & Fill																													
LICL	Cut & Fill																											_		
																												-		
Nelson	MH Installation																													
IVCISOIT	MH#5 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/31/23																											-		
	MH#6 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23																											-		
	MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23																											-		
	MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23																											\rightarrow		
	MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23																											\rightarrow		
	MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23																											\dashv	-	
	MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23					-								-														\longrightarrow		
	MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23					-								-														\longrightarrow		
	MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23					-								-														\longrightarrow		
						-								-														\longrightarrow		
	MH#17 Installation (Segment 8)- Bridge 128 to Dutton Road MH#18 Installation (Segment 9)- Dutton Road to Peakham Road																											_		
	MH#18 Installation (Segment 9)- Dutton Road to Peakham Road MH#20 Installation (Segment 10- Peakham to Horse Pond)											<u> </u>	<u> </u>		<u> </u>													—		
	MH#20 Installation (Segment 10 - Peaknam to Horse Pond) MH#21 Installation (Segment 10 - Peakham to Horse Pond) - Completed 4/28/23																											\longrightarrow	-	
	MH#21 installation (Segment 10 - Peaknam to Horse Pond) - Completed 4/28/23 MH#22 installation (Segment 11 - Horse Pond to Union) - Completed 5/5/23																											-+	\rightarrow	
	MH#23 Installation (Segment 11 - Horse Pond to Union) - Completed 5/5/23 MH#23 Installation (Segment 11 - Horse Pond to Union) - Completed 5/12/23																											\rightarrow	\rightarrow	
	mm2.5 mistanation (Segment 11 - noise rond to Union) - Completed 5/12/23					l		l				l	1	l	1															

	MH#24 Installation (Segment 11 - Horse Pond to Union) Completed 6/2/23											
	MH#25 Installation (Segment 13 - Boston Post Road to Bridge 127) - Completed 5/30/23											
	MH#26 Installation (Segment 14 - Bridge 127 to SSS)											
	MH#27 Installation (Segment 14 - Bridge 127 to SSS)											
John	MH#6-MH#5 (Segment 1)											
	Excavate/Conduit/Encase/FTB Ductbank											
Ricky	MH#21-MH#22 / MH22-23 (Segment 11 - Horse Pond to Union)											
	Excavate Ductbank											
	Conduit Installation											
	Concrete Installation											
	FTB Installation											