FM Crew Support x x x x x x x x x x x x x x x x x x x x х х х Road Work MH#2-MH#3 Oscar Excavate Josh Excavate Road Crossings rhite Pond Road Crossing (Hudson, MH#13-MH#14)
utton Road Crossing (Sudbury, MH#17-MH#18) Horse Pond Road Crossing (Sudbury, MHII21-MHII22)

Jnion Ave Crossing (Sudbury, MHII24-MHII25) Boston Post Road (Sudbury, MH#24-MH#25)

ET&L Chestnut St Bridge Work stall SOE Side 1 (South) egment 1 (Wilkins to Chestnut) Ledge Removal - Started 1/13/23
Cut & Fill - Completed 5/12/23 Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) ail & Tie Removal - co ut & Fill - completed Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) Clearing - completed 2/3/23
E&S Control Installation - Complete
Rail & Tie Removal - Completed 2/2 ET&L Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Rail & Tie Removal - completed 3/17/2 Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS) Nelson MH Installation MH#15 Installation (Segment 7) - Town Line to Bridge 128 MH#17 Installation (Segment 8)- Bridge 128 to Dutton Road
MH#18 Installation (Segment 9)- Dutton Road to Peakham Road MH#19 Installation (Segment 9) - Dutton Road to Peakham Road MH#28 Installation (Sudbury SS Driveway)
MH#5-MH#6 (Segment 1 - Wilkins to Chestnut) MH#12-MH#13 (Segment 5 - Parmenter to White Pond) onduit Installation MH#23-MH#24 (Segment 11 - Horse Pond to Union) Wall #1 (Segment 1) Wall #2 (Segment 1)