

**Weekly Environmental Compliance Summary**

Project Name:

**Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)**

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: August 21 to August 25, 2023

**Summary of Activities Completed:**

- On-going Substation Work
- Cut & fill/Grading- no major grading work this week
- Installation of manholes and conduit
  - Conduit between MH #2 and MH #3 (Hudson roadway)
  - Conduit between MH #3 and MH #4 (Hudson roadway)
  - Conduit between MH#15 and MH #17 (Town Line to Bridge 128 in Sudbury)
  - MH #14 (White Pond to Town Line in Sudbury)
  - Peakham Road Crossing (Sudbury)- Ductbank Crossing
- Chestnut St Bridge work (Hudson)
  - Footing installations
- Bridge 127 Work (Sudbury)
  - Survey work and dewatering
- Bridge 128 Work (Sudbury)
  - Sheeting installation
  - Bridge demo

**Active Work Areas Being Inspected:**

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street and 17 Bonnazoli Avenue and Stowe Court)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All cut & fill activities (see above)
- All MH and conduit work (see above)
- All bridge work (see above)
- Invasive species removal (see above)

**Upcoming Work Activities for Next Three Weeks (8/21/2023 through 9/08/2023)**

- Sudbury Substation Construction (G. Greene)
- MH and conduit work in roadway in Hudson (MH #1- MH #5)
- Conduit work in Hudson ROW- MH#6-MH#7 (Wilkins to Bridge 130)
- MH installation in Sudbury ROW- MH #14 (White Pond to Town Line) and MH #28 (Sudbury SS driveway (potential relocation))
- Conduit work in Sudbury ROW- MH #17-MH #18 (Bridge 128 to Dutton) and MH #15-MH #16 (Town Line to Bridge 128)
- Road crossings in Sudbury- Dutton Rd and Peakahm Rd
- Chestnut Street Bridge work to continue
- Bridge 127 work to continue
- Bridge 128 work to continue
- Invasive species removal (SWCA) in Sudbury currently paused

**Distribution List**

Lori Capone, Sudbury Conservation Agent  
Kathy Sferra, Stow Conservation Agent  
Pam Helinek, Hudson Conservation Agent  
Adam Duchesneau, Sudbury Planning Director  
Paul McKinlay, Weston and Sampson  
Denise Bartone, Eversource  
Matt Devlin, Eversource  
Matt Lagoy, Eversource  
Vinicius Ludovico, Eversource  
David Couette, PARE Corp.  
Denise Demboski, Stow Town Administrator  
Rob Tomasso, PARE Corp.

Bill Cooper, Entrustol  
Jason Languedoc, BOND  
Matt Stock, BOND  
Matt Stordy, BOND  
Rebecca Weissman, SWCA  
Ariel Leclerc, SWCA  
Alison Holmes, SWCA  
Megan Aconfora, Eversource  
Darren Ducharme, ET&L  
Jeff Polidor, HWG  
Paul Orr, PARE Corp.  
Ethan Wilkins, ET&L

David Klinch, Epsilon  
Marty Dudek, CHG  
Polina Safran, SWCA  
Terry Ramborger, AECOM  
Scott Egan, AECOM  
Josh Surette, Epsilon  
Brianna Germain, Eversource  
Miles Lang-Kennedy, Eversource  
Mark Richardson, ET&L  
Janet Carter Bernardi, HWG  
Jake Matys, ET&L

## **Epsilon Team Daily Logs**

---

---

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly     Storm Event     Other                      Date: **8-22-23**    Time: **6AM-2PM**

---

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed, 70 - 80s**

Weather conditions (time of inspection & future outlook): **Cloudy, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards in Hudson (555 Main, Stowe Court & Bonazzoli); work around manholes within Forest Avenue.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within Hudson laydown yards (555 Main, Bonazzoli & Stowe Court); Bond conducting conduit work within Forest Avenue. ET&L conducting work at Chestnut Street. ET&L conducting cleanup work within segment 1. ET&L conducting site work within segment 2. Bond conducting site work within segment 3. Bond conducting conduit staging within segments 6 & 7. ET&L conducting sheeting installation within segment 8 for work at bridge 128.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?     Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)     Yes     No

Compliance with Previous Observations?     Yes     No

New Corrective Action Recommendations     Yes     No

New Routine Maintenance Recommendations?     Yes     No

**ENVIRONMENTAL COMPLIANCE**

---


Compliant with applicable permits and applicable environmental requirements?    YES     NO     If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**I conducted turtle sweeps within Segments 5-8, with actual work within segments 6 - 8.**

**I conducted dewatering inspections & turbidity monitoring associated with work within Forest Avenue.**

  
**Authorized Signature**  
**Date 8-22-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 1	Date: 8-22-23		
Description:  Work area within Forest Avenue, conduit work (manhole 4 crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 2	Date: 8-22-23		
Description:  Work area within Chestnut Street, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8-22-23		
Description:  Work area within Forest Avenue, conduit work (manhole 3 crew), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8-22-23		
Description:  Work area within Forest Avenue, conduit work (manhole 2 crew), looking southward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 8-22-23		
Description:  Erosion control & cleanup completed within segment 1 at Sta# 128+75, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 8-22-23		
Description:  Work area within segment 4, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 8-22-23		
Description:  Work area within segment 5, manhole 13, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 8-22-23		
Description:  Sheeting installation within segment 8 associated with bridge 128, looking westward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: **8/22/2023** Time: **7:00am-3:00pm**

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 70s-80s**

Weather conditions (time of inspection & future outlook): **Cloudy, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Construction at Sudbury Substation; Prep for MH #28 installation at Sudbury Substation; Sediment clean-up below collapsed culvert in segment 9; E&S repairs in segments 11, 12, and 14.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No, see comments section below.**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**-Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location.**

Compliance with Previous Observations?  
**See comments section below.**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_


---

**Other Comments & Observations**

**-E&S repairs in segments 11, 12 and 14 have been completed.**

**-Sediment has been removed from wetland south of collapsed culvert in segment 9.**

**-Silt fence is in need of repair at Dudley Brook culvert in segment 10 (routine maintenance).**


---

**Authorized Signature**

---

**8/22/2023**

---


**Date**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

<b>EVERSOURCE PROJECT MANAGER</b> Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b> <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b> <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com <b>SUB CONTRACTOR (ET&amp;L Corp.)</b> Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
<b>EVERSOURCE ENVIRONMENTAL CONTACT</b> Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com		
<b>EVERSOURCE CONSTRUCTION SUPERVISOR</b> Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com		

**Environmental Monitoring Photographs**

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 8/22/2023		
Description: View of vac truck in segment 9 for sediment removal. Facing west.			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 8/22/2023		
Description: View of sediment removal operation in wetland south of collapsed culvert in segment 9. Facing southwest.			

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p align="right"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 8/22/2023		
Description: View of wetland south of collapsed culvert in segment 9 following sediment removal. Facing south.			

		<p align="right"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 8/22/2023		
Description: Silt fence is in need of repair at Dudley Brook culvert in segment 10. Facing west.			

**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 8/22/2023</p>		
<p>Description: View of segment 11. Erosion controls have been repaired in this area. Facing west.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 8/22/2023</p>		
<p>Description: View of bridge 127 work area. No work or dewatering occurred today. Facing east.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **8-23-23**   Time: **6AM-2PM**

---

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed, 70 - 80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards in Hudson (555 Main, Stowe Court & Bonazzoli); work around manholes within Forest Avenue.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within Hudson laydown yards (555 Main, Bonazzoli & Stowe Court); Bond conducting conduit work within Forest Avenue. ET&L conducting work at Chestnut Street. ET&L conducting site work within segment 5. Bond conducting conduit staging within segments 6 & 7. ET&L conducting site work within segment 8 for work at bridge 128.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

**I conducted turtle sweeps within Segments 5-8, with actual work within segments 5 - 8.**

**I conducted dewatering inspections & turbidity monitoring associated with work within Forest Avenue.**

  
**Authorized Signature**  
**Date 8-23-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8-23-23		
Description:  Work area within Forest Avenue, conduit work (manhole 4 crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8-23-23		
Description:  Work area within Chestnut Street, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8-23-23		
Description:  Work area within Forest Avenue, conduit work (manhole 3 crew), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8-23-23		
Description:  Work area within Forest Avenue, conduit work (manhole 2 crew), looking southward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 8-23-23		
Description:  Work area within segment 1 at Sta# 129+00, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 8-23-23		
Description:  Work area within segment 4, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 8-23-23		
Description:  Work area within segment 5, manhole 13, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 8-23-23		
Description:  Bond staging conduit within segment 7, looking eastward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: **8/23/2023** Time: **7:00am-3:00pm**

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 70s-80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Construction at Sudbury Substation; Installed drywells/plunge pools and other measures near collapsed culvert in segment 9; Dewatering and survey activities at bridge 127.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No.**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**-Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location.**

Compliance with Previous Observations?  
**See comments section below.**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**


---

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**-Silt fence is in need of repair at Dudley Brook culvert in segment 10 (routine maintenance).**


---

**Authorized Signature**

---

**8/23/2023**

---

**Date**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

<p><b>EVERSOURCE PROJECT MANAGER</b></p> <p>Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com</p> <p><b>EVERSOURCE ENVIRONMENTAL CONTACT</b></p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p><b>EVERSOURCE CONSTRUCTION SUPERVISOR</b></p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p>	<p><b>ENVIRONMENTAL CONSULTANT</b></p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p>	<p><b>PRIME CONTRACTOR (BOND)</b></p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p><b>SUB CONTRACTOR (ET&amp;L Corp.)</b></p> <p>Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com</p>
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 8/23/2023		
Description: View of Peakham Rd. Crossing work is complete, and area has been paved. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 8/23/2023		
Description: View of plunge pools being installed near collapsed culvert in segment 9. Facing east.			

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 8/23/2023</p>		
<p>Description: View of rock check dam installed just before wetland south of collapsed culvert in segment 9. Facing west.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 8/23/2023</p>		
<p>Description: Silt fence is in need of repair at Dudley Brook culvert in segment 10. Facing east.</p>			

**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p align="right"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 8/23/2023		
Description: View of Sta. #707 in segment 12. Silt fence has been repaired in this area. It is recommended that new filter tube is also installed. Facing northwest.			

		<p align="right"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 8/23/2023		
Description: View of bridge 127 work area. See additional dewatering inspection report. Facing east.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **8-24-23**      Time: **6AM-2PM**

---

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed, 70 - 80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards in Hudson (555 Main, Stowe Court & Bonazzoli); work around manholes within Forest Avenue.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within Hudson laydown yards (555 Main, Bonazzoli & Stowe Court); Bond conducting conduit work within Forest Avenue & segment 7. ET&L conducting work at Chestnut Street. ET&L conducting site work within segment 5. ET&L conducting site work within segment 8 for work at bridge 128.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

**I conducted turtle sweeps within Segments 5-8, with actual work within segments 5 - 8.**

**I conducted dewatering inspections & turbidity monitoring associated with work within Forest Avenue.**

  
**Authorized Signature**  
**Date 8-24-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 1	Date: 8-24-23		
Description:  Work area within Forest Avenue, conduit work (manhole 4 crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 2	Date: 8-24-23		
Description:  Work area within Segment 5, manhole 13, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8-24-23		
Description:  Work area within Forest Avenue, conduit work (manhole 3 crew), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8-24-23		
Description:  Work area within Forest Avenue, conduit work (manhole 2 crew), looking southward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 8-24-23		
Description:  Work area within Chestnut Street crossing, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 8-24-23		
Description:  Conduit work within segment 7, near manhole 15, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 8-24-23		
Description:  Bridge 128 decking prior to removal from segment 7, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 8-24-23		
Description:  Bridge 128 decking removed from segment 7, looking eastward.			

CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: 8/24/2023 Time: 7:00am-3:00pm

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 70s-80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Construction at Sudbury Substation; Test pit at Sudbury Substation/ future MH #28 location; Stringing conduit in segment 14; Dewatering and survey activities at bridge 127.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No.**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location.**

Compliance with Previous Observations?  
**Yes, see comments section below.**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- Silt fence is in need of repair in segment 13.**
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**-Silt fence has been repaired at Dudley Brook culvert in segment 10.**

**-Silt fence is in need of repair in segment 13 (routine maintenance).**


---

**Authorized Signature**

---

**8/24/2023**

---

**Date**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

<b>EVERSOURCE PROJECT MANAGER</b> Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b> <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b> <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b> Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
<b>EVERSOURCE ENVIRONMENTAL CONTACT</b> Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com		
<b>EVERSOURCE CONSTRUCTION SUPERVISOR</b> Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com		

**Environmental Monitoring Photographs**

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 8/24/2023		
Description: View of plunge pools that have been installed near collapsed culvert in segment 9. Facing east.			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 8/24/2023		
Description: Silt fence has been repaired at Dudley Brook culvert in segment 10. Facing northwest.			

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 8/24/2023		
Description: View of segment 12. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 8/24/2023		
Description: Silt fence is in need of repair in segment 13. Facing west.			

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 8/24/2023		
Description: View of bridge 127 work area. See additional dewatering inspection report. Facing west.			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 8/24/2023		
Description: View of Bond and APC digging test pit for existing utilities at Sudbury Substation/ segment 14 entrance/ future MH #28 location. Facing southwest.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **8-25-23**      Time: **6AM – 2PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond, & ET&L personnel**

Precipitation/Weather (since last inspection): **Mixed, 60 - 80s**

Weather conditions (time of inspection & future outlook): **Rain-70s**

Inspection Location Description (include segment # and stationing): **Project wide - Hudson to Sudbury**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall **N/A** (inches):

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**

**Continued activity within the substation, activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Bond conducting conduit work within Forest Avenue. Bond conducting manhole work within segment 7. ET&L conducting bridge work (bridge 128) within segments 7/8. Tree clearing at substation for manhole 28. ET&L conducting site work within Chestnut Street, as well as segments 1 & 2.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**


Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 - 8, with actual work within segments 5 - 8.

I conducted dewatering inspection & turbidity monitoring associated with work within Forest Avenue.

Rainfall occurred within the project area from midnight – 4 PM (according to NOAA showing 1.26" (as of 4PM & 1.4" found within the rain gauge at the Sudbury substation (as of 1PM). As a result of the rain event, issues were noted throughout the project & will be addressed on Monday 8-28-23, along with a complete rain (SWPPP) inspection.

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 8-25-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)


Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 8-25-23</p>		
<p>Description:</p> <p>Work area within Forest Avenue, conduit work south of manhole #3, looking southward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 8-25-23</p>		
<p>Description:</p> <p>Work area within Forest Avenue, conduit work north of manhole #3, looking northward.</p>			

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 8-25-23</p>		
<p>Description:</p> <p>Work area within segment 1, Chestnut Street crossing, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 8-25-23</p>		
<p>Description:</p> <p>Work area within Forest Avenue, conduit work north of manhole #2, looking southward.</p>			

**Environmental Monitoring Photographs**

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 8-25-23		
Description:  Bridge 128 removed, looking eastward into segment 8.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 8-25-23		
Description:  Recent conduit work within segment 7 near manhole 15, looking eastward.			

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 8-25-23</p>		
<p>Description:</p> <p>Work area within Segment 8, at Bridge 128 area, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 8-25-23</p>		
<p>Description:</p> <p>Work area within segment 9, plunge pool near culvert, looking eastward.</p>			

**Epsilon Team Full SWPPP Inspection Report(s)**

---

---

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly     Storm Event     Other                      Date: **8-21-23**    Time: **6AM-2PM**

---

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel**

Precipitation/Weather (since last inspection): **Mixed, 60-80s**

Weather conditions (time of inspection & future outlook): **Partly cloudy 70 - 80s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards (Hudson) & Manhole work within Forest Avenue & Wilkins Street.**

\*Storm event info (approx): Start date/time: **8-18/9 AM** Duration: **3hrs** Amount of rainfall (inches): **1.40**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Bond conducting conduit work within Forest Avenue. Bond conducting manhole (manhole #14) work within segment 6. ET&L conducting erosion control repair/replacement work within segment 1. ET&L conducting bridge replacement work (Sheeting installation at Bridge 128) within segment 8. ET&L conducting work at Chestnut Street crossing.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?     Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)     Yes     No

Compliance with Previous Observations?     Yes     No

New Corrective Action Recommendations     Yes     No

New Routine Maintenance Recommendations?     Yes     No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?    YES     NO     If not, explain: \_\_\_\_\_


**Other Comments & Observations**

**This SWPPP inspection covers Segments 1-8; all laydown yards (Hudson) & Forest Avenue conduit work. Balance of SWPPP inspection-Segments 9-14 & Sudbury Substation carried out by Ariel Leclerc.**

I conducted turtle sweeps within segments 5 - 8, with actual work within segments 6 - 8.

I conducted dewatering inspection & turbidity monitoring associated with work within Forest Avenue.

As a result of a rain event on 8-18, several deficiencies associated with erosion controls were noted within segments 1, 3, 5 & 6, see example in photo 5. Repairs to be completed.

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 8-21-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8-21-23	Inspection Location: <b>This SWPPP inspection covers Segments 1-8; all laydown yards (Hudson) &amp; Forest Avenue conduit work. Balance of SWPPP inspection-Segments 9-14 &amp; Sudbury Substation carried out by Ariel Leclerc.</b>
Inspection Start Time: 6:00AM	Inspection End Time: 2:00PM
Current Phase of Construction: ROW work; road work & laydown yard work	Weather Conditions During Inspection: Partly cloudy 70 -80s
<p>Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If "Yes," provide the following information:</p> <p>Location of unsafe conditions:</p> <p>The conditions that prevented you inspecting this location:</p>	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
<p>Standard Frequency (CGP Part 4.2):</p> <p><input type="checkbox"/> At least once every 7 calendar days; OR</p> <p><input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
<p>Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):</p> <p><input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	

Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: 1.40"
- Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport

Total rainfall amount that triggered the inspection (inches): 1.40"

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches):

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly segments 1-8.
2. Filter tubes at MH#1 area at Hudson Power & Light	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes installed per the plan & operating properly.
3. Silt fencing laydown yards @ 25 Stowe Court & 17 Bonazzoli Avenue	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly.
4. Straw Wattles Main St. laydown yard	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Straw wattles are operating properly. It is recommended that straw wattles with plastic netting be replaced with biodegradable compost filter tubes (per Eversource Requirement).
5. Silt Fencing on ROW in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segments 1-6.
6. Silt Fencing on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segment 7 & 8.
7. Silt fencing & filter tubes in Stow (Segment 1 off Chestnut Street)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing & filter tubes are installed per the plan & operating properly.
8. Construction entrance pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly in segments 1-8.
9. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed in catch basin at Wilkins Street entrance pad & operating properly.
10. Compost filter tubes in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes installed & operating properly within segments 1-6.
11. Floating silt fencing located at segment 2/3 boundary at Bridge 130 in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 2/3 at Bridge 130.
12. Silt fencing along Wilkins Avenue	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly along Wilkins Avenue adjacent to conduit installation.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)					
(Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Storage handling of materials at laydown yards	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
4. Fuel tank (600 gallons) at 555 Main Street laydown area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

**Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)**  
*(Insert additional rows if needed)*

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
3.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Section E – Description of Discharges (CGP Part 4.6.2)  
 (Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>    Yes    No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.


Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

MANDATORY: Signature of Operator or “Duly Authorized Representative:”

Signature: 	Date: 8-21-23
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>

OPTIONAL: Signature of Contractor or Subcontractor

Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8-21-23		
Description:  Laydown yard at Main Street, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8-21-23		
Description:  Chestnut Street crossing, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8-21-23		
Description:  Laydown yard at Bonazzoli Avenue, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8-21-23		
Description:  Laydown yard at Stowe Court Street, looking southward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 8-21-23		
Description:  Erosion control disturbance due to rain event within segment 1 at approximate Sta# 128+75, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 8-21-23		
Description:  Conduit work within Forest Avenue (from manhole #3), heading northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 8-21-23		
Description:  Conduit work within Forest Avenue (from manhole #3), heading southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 8-21-23		
Description:  Sheeting placement within segment 8 at bridge 128, looking westward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly  Storm Event  Other Date: **8-21-2023** Time: **7:00am-3:00pm**

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 60s-80s**

Weather conditions (time of inspection & future outlook): **Partly cloudy, 70s-80s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

\*Storm event info (approx): Start date/time: **8-18/9am** Duration: **3 hrs** Amount of rainfall (inches): **1.40"**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
Construction at Sudbury Substation; Peakham Rd Crossing; Repairs to stone cover at collapsed culvert in segment 9; All E&S controls along ROW also inspected.

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  Yes  No  
**Sediment has deposited beyond limit of work in multiple locations and reach wetlands at one location. See comments section below.**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  Yes  No  
**Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location. Stockpile previously noted in segment 9 has been removed.**

Compliance with Previous Observations?  Yes  No

New Corrective Action Recommendations?  Yes  No

New Routine Maintenance Recommendations?  Yes  No  
**See comments section below.**

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?  Yes  No If not, explain: \_\_\_\_\_

**Other Comments & Observations**

-This SWPPP inspection covers Segments 9-14 and Sudbury Substation. Balance of SWPPP inspection- Segments 1-8, Hudson roadwork (MH #1-MH#4), and all laydown yards (Hudson) carried out by Terry Ramborger (AECOM).

-Silt fence is in need of repair at Dudley Brook culvert in segment 10 (routine maintenance).  
-E&S controls are in need of repair in multiple locations in segment 11 (routine maintenance).  
-E&S controls are in need of repair at approximately Sta. #707 in segment 12 (routine maintenance).  
-E&S controls are in need of repairs in multiple locations in segment 14 (routine maintenance).

-At Sta. #595 LT in segment 11, stormwater and sediment discharged through syncopated silt fence and sediment deposited beyond limit of work. Sediment did not reach a jurisdictional area, but should be removed.

-At Sta. #736 RT in segment 14, stormwater and sediment knocked over silt fence and sediment deposited beyond limit of work. Sediment did not reach a jurisdictional area, but should be removed.

-During storm event on 8/18, south side of work area collapsed above culvert at Sta. #521+69 in segment 9. Sediment has deposited in wetland south of culvert and should be removed. Lori Capone (Sudbury CC) was notified. Repairs to stone cover over culvert occurred today. Project team and engineers are working towards long-term solution for this area.

*Ariel C. Leclerc*  
\_\_\_\_\_  
**Authorized Signature**

**Date**  
**8/21/2023**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Title: Compliance Monitor
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 8/21/2023	Inspection Location: Segments 9-14 and Sudbury Substation. Balance of SWPPP inspection- Segments 1-8, Hudson roadwork (MH #1-MH#4), and all laydown yards (Hudson) carried out by Terry Ramborger (AECOM).
Inspection Start Time: 7:00am	Inspection End Time: 3:00pm
Current Phase of Construction: Substation work and ROW work	Weather Conditions During Inspection: Partly cloudy, 70s-80s
Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location:	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
Standard Frequency (CGP Part 4.2): <input type="checkbox"/> At least once every 7 calendar days; OR <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	

Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: 1.40"
- Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport

Total rainfall amount that triggered the inspection (inches): 1.40"

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt Fencing at Entrance pads throughout	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence is installed per the plan and operating properly at construction entrances at segments 9-14.
2. Construction Entrance Pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are operating properly.
3. Filter Tubes at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes are operating properly.
4. Silt Fencing on ROW in Sudbury	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	1	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	8/21/2023	-Silt fence is installed in segments 9-14. -Silt fence is in need of repair at Dudley Brook culvert in segment 10 (routine maintenance). -E&S controls are in need of repair in multiple locations in segment 11 (routine maintenance). -E&S controls are in need of repair at approximately Sta. #707 in segment 12. -E&S controls are in need of repairs in multiple locations in segment 14 (routine maintenance).
5. Filter Tubes on ROW in Sudbury	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	1	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	8/21/2023	-Filter tubes are installed in segments 9, 11, 12, 13, and 14. -E&S controls are in need of repair in multiple locations in segment 11 (routine maintenance). -E&S controls are in need of repair at approximately Sta. #707 in segment 12. -E&S controls are in need of repairs in multiple locations in segment 14 (routine maintenance).
6. Turbidity curtain/floating silt fencing in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Turbidity curtain/floating silt fence is installed at bridge 127. Supplemental silt fence has been installed at top of bank per request from Sudbury CC agent.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdcs/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3) (Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
2. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
3. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
4. Concrete washout station at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout station is installed in the parking/storage area above the Sudbury Substation and operating properly.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)  
(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Areas where invasive plant removal has been completed at west end of segment 14 (Approximately Sta. #725+75-733/ Sta. #434-443)	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 7/24/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed and straw have been applied to areas where invasive plant removal has been completed at west end of segment 14.
2. Areas where invasive species removal has been completed to date near bridge 128 within segments 7 & 8	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 8/04/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed near bridge 128 within segment 7 & 8.
3. Areas where invasive plant Removal has been completed east of Sta. #733/ Sta. #443 in segment 14	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 8/18/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Invasive species removal activities in segment 14 are completed. Seed and straw have been applied to areas where invasive plants have been removed east of Sta. #733/ Sta. #443.
		<input type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Section E – Description of Discharges (CGP Part 4.6.2)  
(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>    Yes    No

If “Yes,” for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.


Discharge Location	Observations
1. Culvert at Sta. #521+69 in segment 9	Documentation of discharge from 8/18/2023: During storm event, south side of work area collapsed above culvert at Sta. #521+69 in segment 9. Stormwater and sediment discharged from culvert. Sediment discharged into wetland south of culvert and should be removed.
2. Sta. #595 LT in segment 11	Documentation of discharge from 8/18/2023: During storm event, stormwater and sediment discharged through syncopated silt fence and sediment deposited beyond limit of work. Sediment did not reach a jurisdictional area, but should be removed.
3. Sta. #736 RT in segment 14	Documentation of discharge from 8/18/2023: During storm event, stormwater and sediment knocked over silt fence and sediment deposited beyond limit of work. Sediment did not reach a jurisdictional area, but should be removed.
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

MANDATORY: Signature of Operator or “Duly Authorized Representative:”

Signature: 	Date: 8-21-2023
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: Compliance Monitor

OPTIONAL: Signature of Contractor or Subcontractor

Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 8-21-2023		
Description: View of rain gauge at Sudbury Substation. 1.40" observed in gauge at approximately 8:00am. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 8-21-2023		
Description: View of Bond working at Peakham Rd crossing. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 8-21-2023		
Description: View of west end of segment 9. Stockpile previously noted in this location has been removed. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 8-21-2023		
Description: View of sediment that has deposited in wetland south of collapsed culvert in segment 9. Facing south.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 8-21-2023		
Description: Silt fence is in need of repair at Dudley Brook culvert in segment 10. Facing west.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 8-21-2023		
Description: E&S repairs are needed in multiple locations in segment 11. Facing east.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 8-21-2023		
Description: View of damaged E&S controls at approximately Sta. #707 in segment 12. Facing northwest.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 8-21-2023		
Description: View of Type A E&S controls in segment 13. Controls are in good condition. Facing west.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 9	Date: 8-21-2023		
Description: View of bridge 127 work area. No work or dewatering occurred today. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 10	Date: 8-21-2023		
Description: View of Sta. #736 in segment 14. Stormwater and sediment knocked down the silt fence at this location. Sediment has deposited beyond limit of work but did not reach wetlands. Facing south.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/21/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 northward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: 	Date: 8-21-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/21/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/21/2023		
Description: Forest Avenue. View of dewatering operation, looking northward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/21/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/21/2023		
Description: Forest Avenue. View of dewatering operation (corrugated metal bag), looking southward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/21/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 southward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8-21-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/21/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/21/2023		
Description: Forest Avenue. View of dewatering operation, looking southward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/21/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/21/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking southward.			


Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/22/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 northward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8-22-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/22/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/22/2023		
Description: Forest Avenue. View of dewatering operation, looking northward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/22/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/22/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/22/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 southward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8-22-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/22/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/22/2023		
Description: Forest Avenue. View of dewatering operation, looking westward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/22/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/22/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking southward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/23/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 northward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8-23-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/23/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/23/2023		
Description: Forest Avenue. View of dewatering operation, looking northward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/23/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/23/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/23/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 southward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: 	Date: 8-23-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/23/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/23/2023		
Description: Forest Avenue. View of dewatering operation, looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/23/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/23/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking southward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 8/23/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 13
Discharge Start Time: 7:55am	Discharge End Time: 12:30pm
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area west of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Pump was turned on and off as needed between 7:55am and 12:30pm. No discharge from corral was observed.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8/23/2023
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: SWCA Environmental Consultants- Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 8/23/2023		
Description: View of work area and pumping operation at Bridge 127 work at Hop Brook. Facing east.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 8/23/2023		
Description: View of water prior to treatment. Water appeared to be slightly turbid.			

# Environmental Monitoring Photographs


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 8/23/2023		
Description: View of work area and pump generator in lined containment pit. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 8/23/2023		
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag) and discharge from corral. No discharge from corral was observed. Facing west.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/24/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 northward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: 	Date: 8-24-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/24/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/24/2023		
Description: Forest Avenue. View of dewatering operation, looking northward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/24/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/24/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/24/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 southward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: 	Date: 8-24-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/24/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/24/2023		
Description: Forest Avenue. View of dewatering operation, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/24/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/24/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking southward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 8/24/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 14
Discharge Start Time: 8:55am	Discharge End Time: 12:00pm
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area east of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Discharge from corral observed to be reaching wetlands. Discharge appeared clear. Turbidity sampling conducted and reading was less than 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature:  	Date: 8/24/2023
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: SWCA Environmental Consultants- Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 8/24/2023		
Description: View of work area and pumping operation at cofferdam at Bridge 127 work at Hop Brook. Water appeared slightly turbid prior to treatment. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 8/24/2023		
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag). Facing east.			

# Environmental Monitoring Photographs


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 8/24/2023		
Description: Additional view of dewatering controls and discharge from controls. Discharge appeared to be leaving the work area and reaching wetlands. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 8/24/2023		
Description: View of turbidity meter. Turbidity reading was less than 50 NTUs.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/25/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 9:50 AM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 northward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8-25-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/25/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/25/2023		
Description: Forest Avenue. View of dewatering operation, looking northward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/25/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/25/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 8/25/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue, from manhole 3 southward. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 8-25-23
Printed Name: Terry Ramborger	Affiliation: Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 8/25/2023		
Description: View of area being pumped at Forest Avenue (area in conduit trench).			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 8/25/2023		
Description: Forest Avenue. View of dewatering operation, looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 8/25/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 8/25/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking southward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 8/26/2023	Inspection Location: MH #3 on Forest Ave- discharge point north of MH #3
Discharge Start Time: 7:30am	Discharge End Time: 2:30pm
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to discharge to catch basin below straw bale corral on Forest Ave. Pump was turned on and off throughout day as needed. Very little discharge from corral was observed at time of inspection, and therefore turbidity sample was unable to be collected.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature:  	Date: 8/26/2023
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: SWCA Environmental Consultants- Compliance Monitor
OPTIONAL: Signature of Contractor or Subcontractor	
Signature:	Date:
Printed Name:	Affiliation:

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 1	Date: 8/26/2023		
Description: View of work area and at MH #3 north on Forest Ave in Hudson. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 2	Date: 8/26/2023		
Description: View of trench and water prior to treatment. Water appeared slightly turbid. Facing south.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>		
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project		Town: Hudson
Photo No.: 3	Date: 8/26/2023			
Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing south.				

		<b>PHOTOGRAPHIC LOG</b>		
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project		Town: Hudson
Photo No.: 4	Date: 8/26/2023			
Description: View of discharge point from project (catch basin below hay bale corral on Forest Ave). Very little discharge from corral was observed at time of inspection, and therefore turbidity sample was unable to be collected.				

**Invasive Species Certification Forms (Sudbury Only Requirement)**

Seg #14

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

Bonel Civil Utility  
(name of firm) hereby Certifies that

CAT 335 EX  
(make, model, and/or type)

OR-M 843  
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed)

8-21-23 (dated)

Octavio Pacheco (printed name)

Super (title)

Bonel (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats)} is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Seg # 14

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

Bond Civil Utility  
(name of firm) hereby Certifies that  
CAT 335 EX  
(make, model, and/or type)  
EX -0038  
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed) 8-21-23 (dated)  
Octavio Pacheco (printed name) Super (title)  
Bond (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats)} is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).  
<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.  
<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sec # 14

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

Bond Civil Utility


(name of firm) hereby Certifies that

(4) Crane Mats

(make, model, and/or type)

\_\_\_\_\_ (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.



(signed)

8-21-23

(dated)

Octavio Pacheco

(printed name)

Super

(title)

Bond

(Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats)} is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.