

**Weekly Environmental Compliance Summary**

Project Name:

**Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)**

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: September 18, 2023 to September 22, 2023

**Summary of Activities Completed:**

- On-going Substation Work
- Cut & fill/Grading- final grading (White Pond Rd to Parmenter Rd)
- Installation of manholes and conduit
  - All manholes have been installed.
  - Conduit between MH #3 and MH #4 (Hudson roadway)
  - Prep for conduit between MH #4 and MH#5 (Hudson roadway and entrance to segment 1)
  - Conduit between MH #14 and MH #15 (Town Line to Bridge 128 in Sudbury and Town Line to White Pond Rd in Hudson)
  - Dutton Road Crossing (Sudbury)- Ductbank installation
- Chestnut St Bridge work (Hudson)
  - Precast installation (arches and wingwalls)
  - Backfill and SOE removal
- Bridge 127 Work (Sudbury)
  - Strip forms & backfill (segment 13)
  - Form, rebar, & pour abutment wall (segment 14)
  - Strip forms and backfill (segment 14)
- Bridge 128 Work (Sudbury)
  - No work this week
- Bridge 130 work (Hudson)
  - Began removal of existing dam
- Invasive vegetation removal (Sudbury)
  - Segments 9 and 10 (Peakham Rd to Horse Pond Rd)
- Work on Walls #1 and #2 in segment 1 (Hudson)

**Active Work Areas Being Inspected:**

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street and 17 Bonnazzoli Avenue and Stowe Court)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All cut & fill activities (see above)
- All MH and conduit work (see above)
- All bridge work (see above)
- Invasive species removal (see above)

**Upcoming Work Activities for Next Three Weeks (9/18/2023 through 10/06/2023)**

- Sudbury Substation Construction (G. Greene)
- MH and conduit work in roadway in Hudson (MH #1- MH #5)
- Conduit work in Hudson ROW- MH#13- MH#14 (White Pond Rd to Town Line)
- Conduit work in Sudbury ROW- MH #14- MH#15 (Town Line to Bridge 128), MH #17- MH #18 (Bridge 128 to Dutton Rd), MH #18- MH #19 (Dutton Rd to Peakham Rd), and MH #26- MH #27 (Bridge 127 to Sudbury Substation)
- Road crossings in Sudbury- Dutton Rd, Horse Pond Rd, and Union Ave
- Chestnut Street Bridge work to continue
- Bridge 127 work to continue
- Bridge 128 work to continue
- Bridge 130 work to continue
- Invasive species removal (SWCA) to continue in Sudbury
- Work on Walls #1 and #2 in segment 1 (Hudson) to continue

**Distribution List**

Lori Capone, Sudbury Conservation Agent  
Kathy Sferra, Stow Conservation Agent  
Pam Helinek, Hudson Conservation Agent  
Adam Duchesneau, Sudbury Planning Director  
Paul McKinlay, Weston and Sampson  
Denise Bartone, Eversource  
Matt Devlin, Eversource  
Matt Lagoy, Eversource  
Vinicius Ludovico, Eversource  
David Couette, PARE Corp.  
Denise Dembkoski, Stow Town Administrator  
Rob Tomasso, PARE Corp.

Bill Cooper, Entrustol  
Jason Languedoc, BOND  
Matt Stock, BOND  
Matt Stordy, BOND  
Rebecca Weissman, SWCA  
Ariel Leclerc, SWCA  
Alison Holmes, SWCA  
Megan Aconfora, Eversource  
Darren Ducharme, ET&L  
Jeff Polidor, HWG  
Paul Orr, PARE Corp.  
Ethan Wilkins, ET&L

David Klinch, Epsilon  
Marty Dudek, CHG  
Polina Safran, SWCA  
Terry Ramborger, AECOM  
Scott Egan, AECOM  
Josh Surette, Epsilon  
Brianna Germain, Eversource  
Miles Lang-Kennedy, Eversource  
Mark Richardson, ET&L  
Janet Carter Bernardi, HWG  
Jake Matys, ET&L

**Epsilon Team Daily Logs**

--

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



☐ Weekly ☐ Storm Event ☒ Other Date: **9-18-23** Time: **6AM-2PM**

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed, 70 - 80s**

Weather conditions (time of inspection & future outlook): **Partly Cloudy, rain, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards in Hudson (555 Main, Stowe Court & Bonazzoli); work around manholes within Forest Avenue.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:

**MAR1003UW**

### Summary of Activities/Locations Inspected (include segment # and stationing):

**Activity noted within Hudson laydown yards (555 Main, Bonazzoli & Stowe Court); Bond conducting conduit work within Forest Avenue; Segment 6 & segment 8. ET&L conducting work at Chestnut Street. ET&L conducting site work within segments 1; 2 & 5.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? ☐ Yes ☒ No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) ☐ Yes ☒ No

Compliance with Previous Observations? ☒ Yes ☐ No

New Corrective Action Recommendations ☐ Yes ☒ No

New Routine Maintenance Recommendations? ☐ Yes ☒ No

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**I conducted turtle sweeps within Segments 5-8, with actual work within segments 5 - 8.**

**I conducted dewatering inspections & turbidity monitoring associated with work within Forest Avenue.**

**Authorized Signature**

**Date 9-18-23**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)



### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)



Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1      Date: 9-18-23		Town: Hudson	
Description:  Work area within Forest Avenue, conduit work (Marisa's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2      Date: 9-18-23		Town: Hudson	
Description:  Work area within Chestnut Street, looking eastward.			







		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 3	Date: 9-18-23		
Description:  Work area within Forest Avenue, conduit work (Jim's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 4	Date: 9-18-23		
Description:  Work area within Forest Avenue, conduit work (Oscar's crew), looking southward.			







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 5	Date: 9-18-23		
Description:  Work area within segment 3, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 6	Date: 9-18-23		
Description:  Bonazzoli laydown yard, looking westward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 7	Date: 9-18-23		
Description:  Work area within segment 6, conduit work, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 8	Date: 9-18-23		
Description:  Conduit work within Dutton Avenue & segment 8, looking westward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly ☐ Storm Event ☐ Daily ☒ Date: 9/18/2023 Time: 7:00am-3:00pm

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 70s-80s**

Weather conditions (time of inspection & future outlook): **Partly cloudy, rain, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

Sudbury, Hudson, Stow, and  
Marlborough, MA

USEPA #:

MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):

**Construction at Sudbury Substation; Work at bridge 127; Site work in segment 9 for Dutton Rd crossing;  
Invasive vegetation removal activities in segment 10.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?

**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)

**Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location.  
Soil stockpile is present in ROW at west end of segment 9.**

Compliance with Previous Observations?

**Yes**

New Corrective Action Recommendations

- ☐
- ☐
- ☐

New Routine Maintenance Recommendations

- ☐
- ☐
- ☐

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**-Dewatering inspections conducted at bridge 127. See additional dewatering inspection reports.**

**Authorized Signature**

**9/18/2023**

**Date**

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**


<b>EVERSOURCE PROJECT MANAGER</b>  Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com  <b>EVERSOURCE ENVIRONMENTAL CONTACT</b>  Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com  <b>EVERSOURCE CONSTRUCTION SUPERVISOR</b>  Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b>  <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com  <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b>  <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b>  Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
--	---	--




# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 9/18/2023		
Description: View of SWCA removing invasive vegetation in segment 10. Facing west.			



<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 9/18/2023		
Description: View of Dudley Brook culvert area in segment 10. Facing west.			





# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 3	Date: 9/18/2023		
Description: View of west end of segment 11. Seed and straw have been applied to areas where invasive vegetation was removed in this area. Facing east.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 4	Date: 9/18/2023		
Description: View of east end of segment 12. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 5		Date: 9/18/2023	
Description: View of ET&L working at bridge 127 in segment 13. See additional dewatering inspection reports. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 6		Date: 9/18/2023	
Description: View of work at bridge 127 on segment 14 side. See additional dewatering inspection reports. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



☐ Weekly ☐ Storm Event ☒ Other Date: **9-20-23** Time: **6AM-2PM**

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed, 70 - 80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards in Hudson (555 Main, Stowe Court & Bonazzoli); work around manholes within Forest Avenue.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:

**MAR1003UW**

### Summary of Activities/Locations Inspected (include segment # and stationing):

**Activity noted within Hudson laydown yards (555 Main, Bonazzoli & Stowe Court); Bond conducting conduit work within Forest Avenue; Segment 6 & segment 8. ET&L conducting work at Chestnut Street. ET&L conducting site work within segments 1 & 2.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? ☐ Yes ☒ No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) ☐ Yes ☒ No

Compliance with Previous Observations? ☒ Yes ☐ No

New Corrective Action Recommendations ☐ Yes ☒ No

New Routine Maintenance Recommendations? ☐ Yes ☒ No

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**I conducted turtle sweeps within Segments 5-8, with actual work within segments 5 - 8.**

**I conducted dewatering inspections & turbidity monitoring associated with work within Forest Avenue.**

**Authorized Signature**

**Date 9-20-23**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)



### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)



Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1      Date: 9-20-23		Town: Hudson	
Description:  Work area within Forest Avenue, conduit work (Marisa's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2      Date: 9-20-23		Town: Hudson	
Description:  Work area within Chestnut Street, looking eastward.			





		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 3	Date: 9-20-23		
Description:  Work area within Forest Avenue, conduit work (Jim's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 4	Date: 9-20-23		
Description:  Work area within Forest Avenue, conduit work (Oscar's crew), looking southward.			





# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 5      Date: 9-20-23		Town: Hudson	
Description:  Laydown yard at Main Street, looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 6      Date: 9-20-23		Town: Hudson	
Description:  Work area within segment 6 backfill work, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 7	Date: 9-20-23		
Description:  Laydown yard off Bonazzoli Avenue, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 8	Date: 9-20-23		
Description:  Conduit work within Dutton Avenue & segment 8, looking southward.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly ☐ Storm Event ☐ Daily ☒ Date: 9/20/2023 Time: 7:00am-3:00pm

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 70s-80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

Sudbury, Hudson, Stow, and  
Marlborough, MA

USEPA #:

MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):

**Construction at Sudbury Substation; Work at bridge 127; Site work in segment 9 for Dutton Rd crossing; Invasive vegetation removal activities in segment 9.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?

**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)

**Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location. Stockpile on ROW at west end of segment 9 has been spread.**

Compliance with Previous Observations?

**See below.**

New Corrective Action Recommendations

- ☐
- ☐
- ☐

New Routine Maintenance Recommendations

- ☐
- ☐
- ☐

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

-Dewatering inspection conducted at bridge 127. See additional dewatering inspection report.

-Silt fence is in need of repair at sta. 594+50 LT in segment 11 (routine maintenance).

-Silt fence has been repaired in segment 14.

**Authorized Signature**

9/20/2023

**Date**

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**


<b>EVERSOURCE PROJECT MANAGER</b>  Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com  <b>EVERSOURCE ENVIRONMENTAL CONTACT</b>  Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com  <b>EVERSOURCE CONSTRUCTION SUPERVISOR</b>  Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b>  <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com  <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b>  <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b>  Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
--	---	--

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 1	Date: 9/20/2023		
Description: View of Bond spreading stockpile in segment 9. Facing east.			



<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 2	Date: 9/20/2023		
Description: View of SWCA removing invasive vegetation in segment 9. Facing west.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 3	Date: 9/20/2023		
Description: View of Dudley Brook culvert area in segment 10. Facing east.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 4	Date: 9/20/2023		
Description: View of east end of segment 12. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 5		Date: 9/20/2023	
Description: View of ET&L working at bridge 127 in segment 13. See additional dewatering inspection reports. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 6		Date: 9/20/2023	
Description: Close up view of work area at bridge 127 in segment 13. Facing east.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



☐ Weekly ☐ Storm Event ☒ Other Date: **9-21-23** Time: **6AM-2PM**

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed, 70 - 80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards in Hudson (555 Main, Stowe Court & Bonazzoli); work around manholes within Forest Avenue.**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:

**MAR1003UW**

### Summary of Activities/Locations Inspected (include segment # and stationing):

**Activity noted within Hudson laydown yards (555 Main, Bonazzoli & Stowe Court); Bond conducting conduit work within Forest Avenue; Segment 6 & segment 8. ET&L conducting work at Chestnut Street. ET&L conducting site work within segments 1 & 2. ETL conducting work at bridge 130.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? ☐ Yes ☒ No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) ☐ Yes ☒ No

Compliance with Previous Observations? ☒ Yes ☐ No

New Corrective Action Recommendations ☐ Yes ☒ No

New Routine Maintenance Recommendations? ☐ Yes ☒ No

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**I conducted turtle sweeps within Segments 5-8, with actual work within segments 5 - 8.**

**I conducted dewatering inspections & turbidity monitoring associated with work within Forest Avenue.**

**Met with Pam Helinek (Hudson Conservation Commission) regards to initial steps at breaching beaver dam at Bridge 130. Pam approved installation of floating silt curtain down stream & oversaw removal of approximately 6" of the beaver dam in area adjacent to segment 2.**

**Authorized Signature**

**Date 9-21-23**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)



### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)



Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1      Date: 9-21-23		Town: Hudson	
Description:  Work area within Forest Avenue, conduit work (Marisa's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2      Date: 9-21-23		Town: Hudson	
Description:  Work area within Chestnut Street, looking eastward.			







		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 3	Date: 9-21-23		
Description:  Work area within Forest Avenue, conduit work (Jim's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 4	Date: 9-21-23		
Description:  Work area within Forest Avenue, conduit work (Oscar's crew), looking southward.			







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 5	Date: 9-21-23		
Description:  Laydown yard at Main Street, looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 6	Date: 9-21-23		
Description:  Work area within segment 6 backfill work, existing erosion control, looking eastward.			



		<h2 style="text-align: center;">PHOTOGRAPHIC LOG</h2>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 7      Date: 9-21-23		Town: Hudson	
Description:  Work area within segment 6 conduit work, existing erosion control, looking eastward.			

		<h2 style="text-align: center;">PHOTOGRAPHIC LOG</h2>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 8      Date: 9-21-23		Town: Sudbury	
Description:  Conduit work within Dutton Avenue & segment 8, looking westward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly ☐ Storm Event ☐ Daily ☒ Date: 9/21/2023 Time: 7:00am-1:30pm

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Terry Ramborger (AECOM), Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 70s-80s**

Weather conditions (time of inspection & future outlook): **Sunny, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

Sudbury, Hudson, Stow, and  
Marlborough, MA

USEPA #:

MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):

**Construction at Sudbury Substation; Work at bridge 127; Site work in segment 9 for Dutton Rd crossing; Invasive vegetation removal activities in segment 10.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?

**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)

**Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location.**

Compliance with Previous Observations?

**See below.**

New Corrective Action Recommendations

- ☐
- ☐
- ☐

New Routine Maintenance Recommendations

- ☐
- ☐
- ☐

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**-Dewatering inspection conducted at bridge 127. See additional dewatering inspection report.**

**-Silt fence is in need of repair at sta. 594+50 LT in segment 11 (routine maintenance).**

**Authorized Signature**

**9/21/2023**

**Date**

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**



<b>EVERSOURCE PROJECT MANAGER</b>  Name: Mike Hager Phone: 508-341-5815 (mobile) Email: michael.hager@eversource.com  <b>EVERSOURCE ENVIRONMENTAL CONTACT</b>  Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com  <b>EVERSOURCE CONSTRUCTION SUPERVISOR</b>  Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com	<b>ENVIRONMENTAL CONSULTANT</b>  <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com  <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	<b>PRIME CONTRACTOR (BOND)</b>  <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com  <b>SUB CONTRACTOR (ET&amp;L Corp.)</b>  Name: Ethan Wilkins Phone: 978-501-9826 Email: ewilkins@etlcorp.com
--	---	--





# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/21/2023	
Description: View of west end of segment 9. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/21/2023	
Description: View of area of segment 9 where invasive vegetation removal has been completed and seed and straw mulch have been applied. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 3	Date: 9/21/2023		
Description: View of Dudley Brook culvert area in segment 10. Facing east.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 4	Date: 9/21/2023		
Description: View of segment 11. Facing east.			





# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 5	Date: 9/21/2023		
Description: View of east end of segment 12. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 6	Date: 9/21/2023		
Description: View of ET&L working at bridge 127 in segment 13. See additional dewatering inspection report. Facing east.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



☐ Weekly ☐ Storm Event ☒ Other Date: **9-22-23** Time: **6AM – 2PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond, & ET&L personnel**

Precipitation/Weather (since last inspection): **Mixed, 60 - 80s**

Weather conditions (time of inspection & future outlook): **Sunny - 60s**

Inspection Location Description (include segment # and stationing): **Project wide - Hudson to Sudbury**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall **N/A** (inches):

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:

**MAR1003UW**

### Summary of Activities/Locations Inspected (include segment # and stationing):

**Continued activity within the substation, activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Bond conducting conduit work within Forest Avenue (3 locations); segment 6 & Dutton Ave. ET&L conducting bridge work (bridge 127) within segment 14. ET&L conducting site work within Chestnut Street .**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? ☐ Yes ☒ No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) ☐ Yes ☒ No

Compliance with Previous Observations? ☒ Yes ☐ No

New Corrective Action Recommendations? ☐ Yes ☒ No

New Routine Maintenance Recommendations? ☐ Yes ☒ No

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**I conducted turtle sweeps within segments 5 - 8, with actual work within segments 5 - 8.**

**I conducted dewatering inspection & turbidity monitoring associated with work within Forest Avenue & segment 14.**

**Authorized Signature**

**Date 9-22-23**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1      Date: 9-22-23		Town: Hudson	
Description:  Work area within Forest Avenue, conduit work (Marisa's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2      Date: 9-22-23		Town: Hudson	
Description:  Work area within Forest Avenue, conduit work (Jim's crew), looking eastward.			





# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Date: 9-22-23	
Description:  Work area within segment 1, Chestnut Street crossing, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Date: 9-22-23	
Description:  Work area within Forest Avenue, conduit work (Oscar's crew), looking southward.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 5		Date: 9-22-23	
Description:  Conduit work within segment 8, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 6		Date: 9-22-23	
Description:  Work area near substation, manhole #28, looking southward.			





# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 7		Date: 9-22-23	
Description:  Work area within Segment 14, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 8		Date: 9-22-23	
Description:  Work area within segment 14, foundation area for bridge 127, looking eastward.			



## **Epsilon Team Full SWPPP Inspection Report(s)**

---

---

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



☐ Weekly ☒ Storm Event ☐ Other Date: **9-19-23** Time: **6AM-2PM**

Inspector name(s), title(s) and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **G.Green; Bond & ET&L personnel**

Precipitation/Weather (since last inspection): **Mixed, 60-80s**

Weather conditions (time of inspection & future outlook): **Partly Cloudy, 70s**

Inspection Location Description (include segment # and stationing): **Segments 1-8; all laydown yards (Hudson) & Manhole work within Forest Avenue.**

\*Storm event info (approx): Start date/time: **9-18/7AM** Duration: **18 hrs** Amount of rainfall (inches): **1.50**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:

**MAR1003UW**

### Summary of Activities/Locations Inspected (include segment # and stationing):

**Activity noted within laydown yards located at 555 Main, 25 Stowe Court & 17 Bonazzoli Avenue (all in Hudson). Bond conducting conduit work within Dutton Avenue, Segment 6 & Forest Avenue. ET&L conducting work at Chestnut Street crossing within segments 1/2. ET&L conducting survey work within segments 7 & 8.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? ☐ Yes ☒ No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) ☐ Yes ☒ No

Compliance with Previous Observations? ☒ Yes ☐ No

New Corrective Action Recommendations ☐ Yes ☒ No

New Routine Maintenance Recommendations? ☐ Yes ☒ No

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES ☒ NO ☐ If not, explain: \_\_\_\_\_

### Other Comments & Observations

**This SWPPP inspection covers Segments 1-8; all laydown yards (Hudson) & Forest Avenue conduit work. Balance of SWPPP inspection-Segments 9-14 & Sudbury Substation carried out by Ariel Leclerc.**

**Authorized Signature**

**Date 9-19-23**

**I conducted turtle sweeps within segments 5 - 8, with actual work within segments 5 - 8.**

**I conducted dewatering inspection & turbidity monitoring associated with work within Forest Avenue.**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)



Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9-19-23	Inspection Location: <b>This SWPPP inspection covers Segments 1-8; all laydown yards (Hudson) &amp; Forest Avenue conduit work. Balance of SWPPP inspection-Segments 9-14 &amp; Sudbury Substation carried out by Ariel Leclerc.</b>
Inspection Start Time: 6:00AM	Inspection End Time: 2:00PM
Current Phase of Construction: ROW work; road work & laydown yard work	Weather Conditions During Inspection: Partly Cloudy, 70s
<p>Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If "Yes," provide the following information:</p> <p>Location of unsafe conditions:</p> <p>The conditions that prevented you inspecting this location:</p>	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
<p>Standard Frequency (CGP Part 4.2):</p> <p><input type="checkbox"/> At least once every 7 calendar days; OR</p> <p><input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
<p>Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):</p> <p><input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	

Reduced Frequency (CGP Part 4.4):

- ☐ For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- ☐ For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
- A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- ☐ For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
- A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- ☐ For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period? ☒ Yes ☐ No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- ☒ On-site rain gauge: 1.50"
- ☒ Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport - 2.98"

Total rainfall amount that triggered the inspection (inches): 1.50"

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period? ☐ Yes ☒ No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- ☐ On-site rain gauge
- ☐ Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches):

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2) (Insert additional rows if needed)					
Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly segments 1-8.
2. Filter tubes at MH#1 area at Hudson Power & Light	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes installed per the plan & operating properly.
3. Silt fencing laydown yards @ 25 Stowe Court & 17 Bonazzoli Avenue	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly.
4. Straw Wattles Main St. laydown yard	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Straw wattles are operating properly. It is recommended that straw wattles with plastic netting be replaced with biodegradable compost filter tubes (per Eversource Requirement).
5. Silt Fencing on ROW in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segments 1-6.
6. Silt Fencing on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segment 7 & 8.
7. Silt fencing & filter tubes in Stow (Segment 1 off Chestnut Street)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing & filter tubes are installed per the plan & operating properly.
8. Construction entrance pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly in segments 1-8.
9. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed in catch basin at Wilkins Street entrance pad & operating properly.
10. Compost filter tubes in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes installed & operating properly within segments 1-6.
11. Floating silt fencing located at segment 2/3 boundary at Bridge 130 in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 2/3 at Bridge 130.
12. Silt fencing along Wilkins Avenue	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly along Wilkins Avenue adjacent to conduit installation.



13. Rock lined swale & rock check dams segment 1	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed and operating properly within segment 1 (Hudson & Stow).
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)					
(Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Storage handling of materials at laydown yards	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.

4. Fuel tank (600 gallons) at 555 Main Street laydown area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
<p>If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:</p>					

Section D – Stabilization of Exposed Soil (CGP Part 2.2.14) (Insert additional rows if needed)					
Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
3.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5.		<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	

## Section E – Description of Discharges (CGP Part 4.6.2)

(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>   ☐ Yes   ☒ No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.



### Section F – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



#### MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: <i>Matthew Devlin</i>	Date: 9-19-23
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>

#### OPTIONAL: Signature of Contractor or Subcontractor



Signature: <i>Terry Ramborger</i>	Date: 9-19-23
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9-19-23	
Description:  Work area within segment 3, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9-19-23	
Description:  Chestnut Street crossing, looking eastward.			







		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3      Date: 9-19-23		Town: Hudson	
Description:  Work area within segment 6, conduit work, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4      Date: 9-19-23		Town: Hudson	
Description:  Conduit work within Forest Avenue (Marisa's crew), looking northward.			







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 5	Date: 9-19-23		
Description:  Conduit work within Forest Avenue (Oscar's crew), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 6	Date: 9-19-23		
Description:  Conduit work within Forest Avenue (Jim's crew), looking southward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 7	Date: 9-19-23		
Description:  Work area within Segment 1, manhole #5 area, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 8	Date: 9-19-23		
Description:  Conduit work within Dutton Road, looking westward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



☐ Weekly ☒ Storm Event ☐ Other Date: **9-19-2023** Time: **7:00am-3:00pm**

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 60s-80s**

Weather conditions (time of inspection & future outlook): **Partly cloudy, 70s**

Inspection Location Description (include segment # and stationing): **Segments 9-14 and Sudbury Substation**

\*Storm event info (approx): Start date/time: **9-18/7am** Duration: **18 hrs** Amount of rainfall (inches): **1.50"**

Project Name:

**Sudbury to Hudson  
Transmission Reliability  
Project**

Project Location:

**Sudbury, Hudson, Stow, and  
Marlborough, MA**

USEPA #:

**MAR1003UW**

### Summary of Activities/Locations Inspected (include segment # and stationing):

**Construction at Sudbury Substation; Site work in segment 9 for Dutton Rd crossing; Invasive vegetation removal in segment 10; Work at bridge 127; All E&S controls along ROW also inspected.**

### Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? ☐ Yes ☒ No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) ☒ Yes ☐ No

**Stockpile is present behind Eversource trailer in Sudbury Substation. Week maximum does not apply at this location.**

**Stockpile is present on ROW at west end of segment 9.**

Compliance with Previous Observations? ☒ Yes ☐ No

New Corrective Action Recommendations? ☐ Yes ☒ No

New Routine Maintenance Recommendations? ☒ Yes ☐ No

**See comments section below.**

### ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? ☒ Yes ☐ No If not, explain: \_\_\_\_\_

### Other Comments & Observations

**-This SWPPP inspection covers Segments 9-14 and Sudbury Substation. Balance of SWPPP inspection- Segments 1-8, Hudson roadwork (MH #1-MH#4), and all laydown yards (Hudson) carried out by Terry Ramborger (AECOM).**

**-Silt fence is in need of repair at sta. 594+50 LT in segment 11 (routine maintenance).**

**-Silt fence is in need of repair in multiple places along segment 14 (routine maintenance).**

**-Dewatering inspection conducted at bridge 127. See additional dewatering inspection reports.**

**Authorized Signature**

**Date**

**9/19/2023**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Mike Hager  
Phone: 508-341-5815 (mobile)  
Email: [Michael.hager@eversource.com](mailto:Michael.hager@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.Lagoy@eversource.com](mailto:matthew.Lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Ethan Wilkins  
Phone: 978-501-9826  
Email: [ewilkins@etlcorp.com](mailto:ewilkins@etlcorp.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Title: Compliance Monitor
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/19/2023	Inspection Location: Segments 9-14 and Sudbury Substation. Balance of SWPPP inspection- Segments 1-8, Hudson roadwork (MH #1-MH#4), and all laydown yards (Hudson) carried out by Terry Ramborger (AECOM).
Inspection Start Time: 7:00am	Inspection End Time: 3:00pm
Current Phase of Construction: Substation work and ROW work	Weather Conditions During Inspection: Partly cloudy, 70s
<p>Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If "Yes," provide the following information:</p> <p>Location of unsafe conditions:</p> <p>The conditions that prevented you inspecting this location:</p>	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
<p>Standard Frequency (CGP Part 4.2):</p> <p><input type="checkbox"/> At least once every 7 calendar days; OR</p> <p><input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
<p>Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):</p> <p><input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	

Reduced Frequency (CGP Part 4.4):

- ☐ For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- ☐ For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
- A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- ☐ For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
- A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- ☐ For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period? ☒ Yes ☐ No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- ☒ On-site rain gauge: 1.50"
- ☐ Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport

Total rainfall amount that triggered the inspection (inches): 1.50"

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period? ☐ Yes ☒ No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- ☐ On-site rain gauge
- ☐ Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A



Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2) (Insert additional rows if needed)					
Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt Fencing at Entrance pads throughout	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence is installed per the plan and operating properly at construction entrances at segments 9-14.
2. Construction Entrance Pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are operating properly.
3. Filter Tubes at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes are operating properly.
4. Silt Fencing on ROW in Sudbury	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	1	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	9/19/2023	-Silt fence is installed in segments 9-14. -Silt fence is in need of repair at sta. 594+50 LT in segment 11 (routine maintenance). -Silt fence is in need of repair in multiple places along segment 14 (routine maintenance).
5. Filter Tubes on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes are installed and operating properly in segments 9, 11, 12, 13, and 14.
6. Turbidity curtain/floating silt fencing in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Turbidity curtain/floating silt fence is installed at bridge 127. Supplemental silt fence has been installed at top of bank per request from Sudbury CC agent.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site’s stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)					
(Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
2. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
3. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
4. Concrete washout station at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout station is installed in the parking/storage area above the Sudbury Substation and operating properly.
5. Concrete washout stations for bridge 127	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits are installed in segments 13 and 14 for work at bridge 127. Pits are operating properly.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

Section D – Stabilization of Exposed Soil (CGP Part 2.2.14) (Insert additional rows if needed)					
Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Areas where invasive plant removal has been completed at west end of segment 14 (Approximately Sta. #725+75-733/ Sta. #434-443)	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 7/24/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed and straw have been applied to areas where invasive plant removal has been completed at west end of segment 14.
2. Areas where invasive species removal has been completed to date near bridge 128 within segments 7 & 8	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 8/04/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed near bridge 128 within segment 7 & 8.
3. Areas where invasive species removal has been completed in segment 11	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 9/18/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed in segment 11.
4. Areas where invasive species removal has been completed in segment 10	Seed and straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 9/19/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed in segment 10.



Section E – Description of Discharges (CGP Part 4.6.2)  
(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>   ☒ Yes   ☐ No

If “Yes,” for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1. Sta. 740+50 RT in segment 14	Following rain event, storm water was discharging from project through gap in syncopated silt fence at sta. 740+50 RT in segment 14. Water appeared slightly turbid, but did not appear to be reaching wetlands.
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-19-2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource

OPTIONAL: Signature of Contractor or Subcontractor



Signature: *Ariel C. Leclerc*



Date: 9-19-2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP



Affiliation: Compliance Monitor



## Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>			
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project		Town: Sudbury	
Photo No.: 1	Date: 9-19-2023				
Description: View of rain gauge at Sudbury Substation. 1.50" observed in gauge at approximately 9:45am. Facing south.					



		<b>PHOTOGRAPHIC LOG</b>			
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project		Town: Sudbury	
Photo No.: 2	Date: 9-19-2023				
Description: View of Bond working at west end of segment 9. Facing east.					




		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 3	Date: 9-19-2023		
Description: View of area above collapsed culvert in segment 9. Facing west.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 4	Date: 9-19-2023		
Description: View of SWCA invasive management crew applying seed and straw to area where removal work is completed in segment 10. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 5	Date: 9-19-2023		
Description: View of damaged silt fence at sta. 594+50 LT in segment 11. Facing north.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 6	Date: 9-19-2023		
Description: View of Type A E&S controls in segment 12. Facing west.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 7	Date: 9-19-2023		
Description: View of bridge 127 area. See additional dewatering inspection reports. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 8	Date: 9-19-2023		
Description: View of damaged silt fence at sta. 744+50 LT in segment 14. Silt fence is in need of repair in multiple locations in this segment. Facing east.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/18/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 8:00 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



## Section B – Signature and Certification (CGP Part 4.7.2)



"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"



Signature: <i>Matthew Devlin</i>	Date: 9-18-23
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Terry Ramborger</i>	Date: 9-18-23
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/18/2023	
Description: View of area being pumped at Forest Avenue (area in conduit trench).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/18/2023	
Description: Forest Avenue. View of dewatering operation, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3      Date: 9/18/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4      Date: 9/18/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (corral/bag), looking eastward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/18/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-18-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor

Signature: *Terry Ramborger*



Date: 9-18-23

Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector

Affiliation: **Senior Environmental Scientist/Compliance Monitor**







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/18/2023	
Description: View of area being pumped at Forest Avenue (area near manhole #4).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/18/2023	
Description: Forest Avenue. View of dewatering operation, looking southward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3      Date: 9/18/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4      Date: 9/18/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/18/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 13
Discharge Start Time: 8:00am	Discharge End Time: 10:00am
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area west of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Turbidity reading was slightly higher than 50 NTUs but did not appear to be reaching wetlands.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature:



Date: 9/18/2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist- Licensing and Permitting-  
Eversource

## OPTIONAL: Signature of Contractor or Subcontractor

Signature:







Date: 9/18/2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP



Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 1	Date: 9/18/2023		
Description: View of work at bridge 127. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 2	Date: 9/18/2023		
Description: View of pumping operation at Bridge 127 work at Hop Brook. Water prior to treatment appeared turbid.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Date: 9/18/2023	
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag) and discharge from corral. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Date: 9/18/2023	
Description: Additional view of dewatering controls (straw bale corral with filter fabric, stone, and silt bag) and discharge from corral. Discharge traveled east outside of the silt fence but did not reach any jurisdictional areas. Discharge appeared mostly clear. Turbidity reading was slightly higher than 50 NTUs. Facing west.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/18/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 14
Discharge Start Time: 8:20am	Discharge End Time: 10:30am
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area east of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Discharge from corral observed to be reaching wetlands. Discharge appeared clear. Turbidity sampling conducted and reading was less than 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature:



Date: 9/18/2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist- Licensing and Permitting-  
Eversource

## OPTIONAL: Signature of Contractor or Subcontractor

Signature:





Date: 9/18/2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP

Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/18/2023	
Description: View of work area at Bridge 127 at Hop Brook. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/18/2023	
Description: View of water prior to treatment. Water appeared turbid.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Date: 9/18/2023	
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag). Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Date: 9/18/2023	
Description: View of discharge from controls. Discharge appeared to be leaving the work area and reaching wetlands. Discharge appeared clear. Turbidity reading was less than 50 NTUs. Facing east.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/19/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:45 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity > 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-19-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor

Signature: *Terry Ramborger*



Date: 9-19-23



Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector



Affiliation: **Senior Environmental Scientist/Compliance Monitor**





# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/19/2023	
Description: View of area being pumped at Forest Avenue (area in conduit trench).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/19/2023	
Description: Forest Avenue. View of dewatering operation, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3      Date: 9/19/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4      Date: 9/19/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (corral/bag), looking eastward.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/19/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 13
Discharge Start Time: 7:55am	Discharge End Time: 10:30am
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area west of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Turbidity reading was higher than 50 NTUs but did not appear to be reaching wetlands.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature:



Date: 9/19/2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist- Licensing and Permitting-  
Eversource

## OPTIONAL: Signature of Contractor or Subcontractor

Signature:





Date: 9/19/2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP



Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/19/2023	
Description: View of work at bridge 127. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/19/2023	
Description: View of pumping operation at Bridge 127 work at Hop Brook. Water prior to treatment appeared slightly turbid.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Town: Sudbury	
Date: 9/19/2023			
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag). Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Town: Sudbury	
Date: 9/19/2023			
Description: Additional view of dewatering controls (straw bale corral with filter fabric, stone, and silt bag) and discharge from corral. Discharge traveled east outside of the silt fence but did not reach any jurisdictional areas. Discharge appeared slightly turbid. Turbidity reading was higher than 50 NTUs. Facing west.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/19/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 14
Discharge Start Time: 8:35am	Discharge End Time: 9:30am
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area east of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Discharge from corral observed to be reaching wetlands. Discharge appeared mostly clear. Turbidity sampling conducted and reading was higher than 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature:



Date: 9/19/2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist- Licensing and Permitting-  
Eversource

## OPTIONAL: Signature of Contractor or Subcontractor

Signature:







Date: 9/19/2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP

Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/19/2023	
Description: View of work area at Bridge 127 at Hop Brook. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/19/2023	
Description: View of water prior to treatment. Water appeared slightly turbid.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Town: Sudbury	
Date: 9/19/2023			
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag). Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Town: Sudbury	
Date: 9/19/2023			
Description: View of discharge from controls. Discharge appeared to be leaving the work area and reaching wetlands. Discharge appeared mostly clear. Turbidity reading was higher than 50 NTUs. Facing east.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/20/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 10:00 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-20-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor

Signature: *Terry Ramborger*



Date: 9-20-23



Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector

Affiliation: **Senior Environmental Scientist/Compliance Monitor**







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1      Date: 9/20/2023		Town: Hudson	
Description: View of area being pumped at Forest Avenue (area near manhole #4).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2      Date: 9/20/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation, looking southward.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 9/20/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking northward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 9/20/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/20/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:45 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from conduit trench along Forest Avenue. Turbidity > 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-20-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor



Signature: *Terry Ramborger*



Date: 9-20-23

Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector



Affiliation: **Senior Environmental Scientist/Compliance Monitor**



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Town: Hudson	
Date: 9/20/2023			
Description: View of area being pumped at Forest Avenue (area in conduit trench).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Town: Hudson	
Date: 9/20/2023			
Description: Forest Avenue. View of dewatering operation, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3      Date: 9/20/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4      Date: 9/20/2023		Town: Hudson	
Description: Forest Avenue. View of dewatering operation (corral/bag), looking eastward.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/20/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 13
Discharge Start Time: 8:25am	Discharge End Time: 9:00am
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area west of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Turbidity reading was higher than 50 NTUs but did not appear to be reaching wetlands.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature:




Date: 9/20/2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist- Licensing and Permitting-  
Eversource

## OPTIONAL: Signature of Contractor or Subcontractor

Signature:







Date: 9/20/2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP

Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 1	Date: 9/20/2023		
Description: View of work at bridge 127. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 2	Date: 9/20/2023		
Description: View of pumping operation at Bridge 127 work at Hop Brook. Water prior to treatment appeared turbid. Possible sheen observed but appeared to be minor. Believed to be from tack coat that has been applied to abutment. No sheen was observed on water outside of sheeting/coffer dam.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Date: 9/20/2023	
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag). Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Date: 9/20/2023	
Description: Additional view of dewatering controls (straw bale corral with filter fabric, stone, and silt bag) and discharge from corral. Discharge traveled east outside of the silt fence but did not reach any jurisdictional areas. Discharge appeared slightly turbid. Turbidity reading was higher than 50 NTUs. Facing west.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/21/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 7:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-21-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor

Signature: *Terry Ramborger*



Date: 9-21-23



Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector



Affiliation: **Senior Environmental Scientist/Compliance Monitor**




# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/21/2023	
Description: View of area being pumped at Forest Avenue (area near manhole #4).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/21/2023	
Description: Forest Avenue. View of dewatering operation, looking southward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 9/21/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking northward.			

Epsilon ASSOCIATES INC.		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 9/21/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 9/21/2023	Inspection Location: Bridge 127 work off Hop Brook- Segment 13
Discharge Start Time: 7:50am	Discharge End Time: 9:00am
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering setup to corral/bag within work area west of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Turbidity reading was higher than 50 NTUs but did not appear to be reaching wetlands.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature:



Date: 9/21/2023

Printed Name: Matt Devlin

Affiliation: Senior Environmental Specialist- Licensing and Permitting-  
Eversource

## OPTIONAL: Signature of Contractor or Subcontractor

Signature:







Date: 9/21/2023

Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP



Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 1	Date: 9/21/2023		
Description: View of work at bridge 127. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Sudbury			
Photo No.: 2	Date: 9/21/2023		
Description: View of pumping operation at Bridge 127 work at Hop Brook. Water prior to treatment appeared turbid. Possible sheen observed but appeared to be minor. Believed to be from tack coat that has been applied to abutment. No sheen was observed on water outside of sheeting/coffer dam.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3		Date: 9/21/2023	
Description: View of dewatering controls (straw bale corral with filter fabric, stone, and silt bag). Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4		Date: 9/21/2023	
Description: Additional view of dewatering controls (straw bale corral with filter fabric, stone, and silt bag) and discharge from corral. Discharge traveled east outside of the silt fence but did not reach any jurisdictional areas. Discharge appeared slightly turbid. Turbidity reading was higher than 50 NTUs. Facing west.			



Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/22/23	Inspection Location: Trench work within Forest Avenue.
Discharge Start Time: 11:30 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 50,400 (35 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag/catch basin within work area off of Forest Avenue. Dewatering conducted to remove water from trench along Forest Avenue. Turbidity < 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-22-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor



Signature: *Terry Ramborger*



Date: 9-22-23

Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector



Affiliation: **Senior Environmental Scientist/Compliance Monitor**



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 1		Date: 9/22/2023	
Description: View of area being pumped at Forest Avenue (area near manhole #4).			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 2		Date: 9/22/2023	
Description: Forest Avenue. View of dewatering operation, looking southward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 3	Date: 9/22/2023		
Description: Forest Avenue. View of dewatering operation (pumping at far end of area), looking northward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 4	Date: 9/22/2023		
Description: Forest Avenue. View of dewatering operation (corral/bag), looking northward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 9/22/23	Inspection Location: Bridge 127 (segment 14) work off Hop Brook.
Discharge Start Time: 7:45 AM	Discharge End Time: 2:30 PM
Rate of Discharge (gallons per day): 188,640 (131 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge to corral/bag within work area west of the bridge 127 work. Dewatering conducted to remove water from cofferdam off Hop Brook. Turbidity < 50 NTUs. Flow to adjacent wetland.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

## Section B – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

## MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: *Matthew Devlin*

Date: 9-22-23

Printed Name: Matt Devlin

Affiliation: **Senior Environmental Specialist - Licensing & Permitting - Eversource**

## OPTIONAL: Signature of Contractor or Subcontractor

Signature: *Terry Ramborger*



Date: 9-22-23



Printed Name: Terry Ramborger, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector

Affiliation: **Senior Environmental Scientist/Compliance Monitor**







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 9/22/2023		
Description: View of area being pumped at Hop Brook (area in cofferdam), looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 9/22/2023		
Description: Segment 14. View of dewatering operation (pumping at far end of area), looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 3      Date: 9/22/2023			
Description: Segment 14. View of dewatering operation (pumping at far end of area), looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Photo No.: 4      Date: 9/22/2023			
Description: Segment 14. View of dewatering operation (pumping at far end of area), looking eastward.			

**Invasive Species Certification Forms (Sudbury Only Requirement)**

---

---



STOW YARD → SEG 14  
SUBSTATION

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

E.T. & L. CORP

(name of firm) hereby Certifies that

CAT 172B LOADER

(make, model, and/or type)

LD16

(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Ethan Wilkins

(signed)

9/20/23

(dated)

ETHAN WILKINS

(printed name)

SUPER

(title)

E.T. & L. CORP

(Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.



Seg 11

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

SWCA


(name of firm) hereby Certifies that

JCB 55

(make, model, and/or type)

(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.



(signed)

Gabriel Stegel

(printed name)

SWCA

(Firm)

9/19/23

(dated)

Asst Proj Restoration

Ecologist  
(title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats)} is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.



509

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

SWCA

(name of firm) hereby Certifies that


Kato AD 80

(make, model, and/or type)

5

(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.



(signed)

Gabriel Siegel

(printed name)

SWCA

(Firm)

9/20/23

(dated)

Asst Proj Restoration

Ecologist

(title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.