		Sat	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri !	Sat Sun
FM Crew		25-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun 2	1-Jun 2	22-Jun 23-Jun
	Support																							
	Commonwealth Arche/Historical Inspections/Trial Rep SWCA Inspector				x	X X	x x	x x	x x			x x	x x	x x	x	x x			X X	x x	x x		x	
	Road Work				^	^	^	^	^			^	^	^	^	^			^	^	^	^	^	
	Signal Crossing																							
	Main Street - Hudson																							
Jason	MH#1-MH#2 Excavate - EVS Gas Line Interference																							
343011	Conduit Installation - EVS Gas Line Interference																							
	Concrete Installation - EVS Gas Line Interference																							
	FTB Installation - EVS Gas Line Interference																							
	MH#1-MH#2 Distribution Ductbank Removal - Add'l Removals Needed (TBD)																							
	Existing Manhole Removal - TBD																							
	MH#4-MH#5																							
John	Excavate - 300' Remaining																							
	Ledge Removal Conduit Installation - 300' Remaining																							
	Concrete Installation - 300' Remaining													'										
	FTB Installation - 300' Remaining																							
	ROW Work E&S Controls																							
	ROW Items																							
	Segment 2 (Chestnut to Bridge 130)																							
	Install Gravel - completed 5/13/23 Segment 3 (Bridge 130 to Main)																							
	Install Gravel - completed 5/16/24																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Hardening - RFI#52																							
	Final Grading Gravel Install (non vernal pool)																							
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																							
Nelson	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																							
	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																							
	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights) Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																							
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																							
Nelson	Excavate Ductbank - TBD on Approach to Termination																							
	Conduit Instalation - TBD on Approach to Termination																							
	Concrete Installation - TBD on Approach to Termination FTB Installation - TBD on Approach to Termination																							
	Wall #1 (Segment 1)																							
	Installing Sheeting - Completed 6/26/23																							
	Four / Pour / Strip Wall - Completed 10/27/23																							
	Install Fence Posts Wall #2 (Segment 1)																							
	Installing Sheeting - Completed 6/26/23																							
	Four / Pour / Strip Wall - Completed 10/27/23																							
	Install Fence Posts Wall #13 (Segment 14)																							
	Install Wall Cap (3 weeks) - Completed 5/29																							
	Install Fence Post																							
	Bridge 127 (Segment 13 & 14)																							
	Install Bridge Span - Completed (2/1/24) Wall Cap Installation - Completed 5/29																							
	Transition Pour (weather permitting) - Completed 3/29/24																							
	Conduit Crossing - Completed 4/1/24																							
	Bridge 128 (Segment 7 & 8) Install Wall Caps - Completed 3/8/24																							
	Install Wall Caps - Completed 3/8/24 Transition Pour - completed 3/26/24																							
	Conduit Crossing - Completed 4/2/24																							
	Bridge 130 (Segment 2 & 3)																							
	Install Bridge Span (Target 2/15/24) - completed 2/16/24 Wall Cap Installation - completed 4/17/24																							
	Wali Cap Installation - completed 4/1//24 Approach Slab Install - completed 4/22/24																							
	Transition Pour - Completed 3/28/24																							
	Conduit Crossing - Completed 3/29/24																							
	Timber Rail Posts																							