

**Weekly Environmental Compliance Summary**

Project Name:

**Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)**

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: July 8, 2024 to July 13, 2024

**Summary of Activities Completed:**

- Substation Work- No construction at this time.
- Cut & fill/Grading/Gravel Install- Loam installation in segments 10 and 11 (Peakham to Union in Sudbury) and grading activities in segment 14 (Bridge 127 to Sudbury Substation)
- Installation of manholes (MH) and conduit
  - Conduit installation in Hudson roadway- MH #1-MH #2 on Forest Ave and MH #4-MH #5 on Wilkins St
  - Conduit repair/obstruction removal and conduit proofing in segment 12 (Union to Boston Post) between MH #24-MH #25
- Bridge 127 (Sudbury)
  - Timber rail post installation in progress
  - Grounding work in progress
- Bridge 130 (Hudson)
  - Timber rail post installation in progress
  - Grounding work in progress
- Sheetwalls #1 and #2 in segment 1 (Wilkins to Chestnut St in Hudson)- Fence post and timber rail installation completed 7/02/2024
- Sheetwall #13 in segment 14 (Bridge 127 to Sudbury Substation)- Fence post and timber rail installation completed 7/02/2024
- E&S repairs and hydroseeding in progress
- Cable pulling activities continue
  - Cable pulling (Haugland)- MH #24- MH #25 (Horse Pond to Union in Sudbury) and MH #5- MH #6 (Wilkins to Chestnut in Hudson)
  - Cable splicing (Haugland)- MH #9, MH #10, and MH #11 (Bridge 130 to White Pond in Hudson)
  - Communications (New Wave)- No activities this week

**Active Work Areas Being Inspected:**

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street, 17 Bonnazoli Avenue, 26 Stowe Court, and 560 Main Street)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All cut & fill activities (see above)
- All MH and conduit work (see above)
- All bridge work (see above)
- All cable pulling work (see above)

### Upcoming Work Activities for Next Three Weeks (7/15/2024 through 8/3/2024)

- Sudbury Substation Work- No activities scheduled at this time
- Grading and site work in Hudson- No activities scheduled at this time
- Grading and site work in Sudbury- Loam installation in segment 11 (Horse Pond to Union) and segment 14 (Bridge 127 to Sudbury Substation)
- Conduit work in ROW and Sudbury Substation- No activities scheduled at this time
- Conduit work in road (Forest Ave and Wilkins St in Hudson)- MH #1- MH#2 and MH #4- MH #5
- Bridge 127 work to continue- Timber rail post installation in progress
- Bridge 130- Timber rail post installation in progress
- Extensive repairs to E&S controls to continue
- Cable pulling activities in ROW to continue
  - MH #3- MH #4 and MH #4- MH #5 (Forest Ave and Wilkins St in Hudson)
  - Splicing at MH #11, MH #10, MH #9, and MH #8 (Hudson)
  - Prep and communications work may occur at various manholes

### Distribution List

Lori Capone, Sudbury Conservation Agent  
Kathy Sferra, Stow Conservation Agent  
Pam Helinek, Hudson Conservation Agent  
Adam Duchesneau, Sudbury Planning Director  
Paul McKinlay, Weston and Sampson  
Denise Bartone, Eversource  
Matt Devlin, Eversource  
Matt Lagoy, Eversource  
David Couette, PARE Corp.  
Denise Dembkoski, Stow Town Administrator  
Octavio Pacheco, BOND  
Dylan Stanford, New Wave

Bill Cooper, Entrustol  
Jason Languedoc, BOND  
Matt Stock, BOND  
Rebecca Weissman, SWCA  
Ariel Leclerc, SWCA  
Alison Holmes, SWCA  
Megan Aconfora, Eversource  
Darren Ducharme, ET&L  
Jeff Polidor, HWG  
Paul Orr, PARE Corp.  
Ethan Wilkins, ET&L  
Arnold Dupre, ET&L

David Klinch, Epsilon  
Marty Dudek, CHG  
Polina Safran, SWCA  
Terry Ramborger, AECOM  
Scott Egan, AECOM  
Josh Surette, Epsilon  
Brianna Germain, Eversource  
Miles Lang-Kennedy, Eversource  
Mark Richardson, ET&L  
Janet Carter Bernardi, HWG  
Jake Matys, ET&L  
Peter D'Anna, Haugland

## **Epsilon Team Daily Logs**

---

---

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Other      Date: **7-8-24**      Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Mary Toner (AECOM), Biologist, EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond, ET&L, & Haugland personnel.**

Precipitation/Weather (since last inspection): **Clear, 50-80s**

Weather conditions (time of inspection & future outlook): **Clear, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Bond conducting conduit work near the Hudson Power & Light facility (near manhole #1) and along Forest Ave (between manholes #1 and #2). Bond also active in Bonazzoli laydown yard. Haugland swab and mandreling between manholes #5 and #6 (Segment 1), splicing at manhole #11 (Segment 5), and active in their laydown yard. ET&L active in Stow Ct laydown yard.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  Yes  No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  Yes  No

Compliance with Previous Observations?  Yes  No

New Corrective Action Recommendations?  Yes  No

New Routine Maintenance Recommendations?  Yes  No


**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

Turtle sweeps were conducted by other AECOM personnel within segments 5 & 8, with actual work within segment 5.

I conducted dewatering/turbidity monitoring inspections at manholes #5, #6 (both segment 1), and #11 (segment 5).

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 7-8-24**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)



### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwavec.com](mailto:Dylan.stanford@newwavec.com)



**Environmental Monitoring Photographs**

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Haugland laydown yard, stored wire on reels and reels loaded for future cable pulling. Looking eastward.</p>			

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area at manhole #1, near Hudson Power &amp; Light facility, looking westward.</p>			



**Environmental Monitoring Photographs**



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7-8-24		
Description:  Work area within Forest Avenue, conduit installation near Bonazzoli Ave between manholes #1 and #2, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7-8-24		
Description:  Work area within Segment 1, swabbing and mandreling at manhole #5, looking eastward.			





**Environmental Monitoring Photographs**

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 7-8-24		
Description:  Work area within segment 1, swabbing and mandreling at manhole #6, looking eastward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 7-8-24		
Description:  Work area within segment 5, crimping and splicing at manhole #11, looking westward.			

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 7-8-24		
Description:  Bonazzoli laydown yard, unloading and storage of material excavated near manhole #1, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 8	Date: 7-8-24		
Description:  Stowe Court laydown yard, working around stockpiles, looking southward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **7-8-24**   Time: **6:00AM – 2:30PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ET&L & Eversource personnel.**

Precipitation/Weather (since last inspection): **Clear, 50-80s**

Weather conditions (time of inspection & future outlook): **Clear, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 14 grading & segment 10 adding loam to work area shoulders. Bond proofing conduit between manholes #24 & #25.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No


New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 & 8, with actual work within segment 5.

  
**Authorized Signature**  
**Date 7-8-24**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)



### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)

**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**



**Environmental Monitoring Photographs**



		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 7-8-24</p>		
<p>Description:  Work area within Segment 7, manhole #15, existing erosion control, looking westward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 7-8-24</p>		
<p>Description:  Wetland replication area, segment 14, existing erosion control, looking westward.</p>			





**Environmental Monitoring Photographs**



		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area within segment 14, grading work, existing erosion control, looking eastward.</p>			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area within segment 11, Bond proofing conduit at manhole #24, existing erosion control, looking westward.</p>			





**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area within segment 13, Bond proofing conduit at manhole #25, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area within substation, newly placed spoil pile, existing erosion control (compost tubing), looking southward.</p>			



**Environmental Monitoring Photographs**

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area within segment 14, bridge 127 work, existing erosion control, looking westward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 7-8-24</p>		
<p>Description:</p> <p>Work area within segment 10, loam being added to work area shoulders, existing erosion control, looking eastward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly    Storm Event    Other      Date: **7-10-24**      Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Site Inspector**

Others present/affiliation(s): **Bond; Haugland; & ET&L personnel.**

Precipitation/Weather (since last inspection): **Mixed 70-90s**

Weather conditions (time of inspection & future outlook): **Mixed 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Bond conducting conduit work trenching on Forest Avenue by Hudson Light & Power (near manhole (MH) #1) and by MH #2 at intersection with Robert Bonazzoli Avenue; Haugland pulling cable between MH's #5 & #6 in segment 1; Haugland splicers at MH #10 in segment 4 & MH #11 in segment 5; Activities at laydown yards.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No


**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**Dewatering and turbidity monitoring inspection at Forest Avenue in trench by MH#1. See additional dewatering reports for details.**

---

**Authorized Signature**  
**Date 7-10-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)



### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [dylan.stanford@newwave.com](mailto:dylan.stanford@newwave.com)







**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>View of Bond trenching for conduit work by Hudson Light &amp; Power near MH #1. See additional dewatering report. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>View of Haugland pulling cable at MH #5 in segment 1. Facing west.</p>			



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>View of Bond work area on Forest Ave by MH #2 Facing west.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>View of Haugland splicers at MH #11 in segment 5. Facing east.</p>			





**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 7-10-24</p>		
<p>Description: View of E&amp;S controls and recently placed loam along shoulders of the work area in segment 2. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 7-10-24</p>		
<p>Description: View of E&amp;S controls in segment 5. Facing west.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 7</p>	<p>Date: 7-10-24</p>		
<p>Description: View of Bridge 130. Facing west.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 8</p>	<p>Date: 7-10-24</p>		
<p>Description: View of Haugland splicers at MH #10 in segment 4. Facing east.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **7-10-24**   Time: **6:00AM – 2:30PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ET&L & Eversource personnel.**

Precipitation/Weather (since last inspection): **Clear, 50-80s**

Weather conditions (time of inspection & future outlook): **Fair, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 14 grading & segments 10/11 adding loam to work area shoulders. Bond conducting proofing work between manholes #24 & #25.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No


New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 & 8, with actual work within segment 5.

  
**Authorized Signature**  
**Date 7-10-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)




**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Reel removal from substation area, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within segment 8, bridge 128, looking westward.</p>			





**Environmental Monitoring Photographs**



		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within segment 9, recently placed loam adjacent to the work area, existing erosion control, looking westward.</p>			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within segment 10, recently placed loam adjacent to the work area, looking eastward.</p>			





**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within segment 12, Bond conducting conduit replacement work, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within substation, newly placed spoil pile, existing erosion control (compost tubing), looking southward.</p>			



**Environmental Monitoring Photographs**

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within segment 13, bridge 127 work, existing erosion control, looking westward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 7-10-24</p>		
<p>Description:</p> <p>Work area within segment 11, loam being added to work area shoulders, existing erosion control, looking eastward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **7-11-24**      Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Site Inspector**

Others present/affiliation(s): **Bond; Haugland; ET&L; & MON personnel.**

Precipitation/Weather (since last inspection): **Mixed 70-90s**

Weather conditions (time of inspection & future outlook): **Mixed 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

\*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Bond conducting conduit work trenching on Forest Avenue by Hudson Light & Power (near manhole (MH) #1) and by MH #2 at intersection with Robert Bonazzoli Avenue; Bond proofing at MH#4 in Forest Avenue and MH#5 in segment 1; Haugland splicers at MH #10 in segment 4, MH #11 in segment 5, & MH#9 in segment 3; MON onsite with ET&L hydroseeding; Activities at laydown yards.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No


**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**Dewatering and turbidity monitoring inspections performed at Forest Avenue in trench by MH#1, in MH#4 on Forest Avenue, and MH#9 in segment 3. See additional dewatering reports for details.**

---

**Authorized Signature**  
**Date 7-11-24**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)



### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [dylan.stanford@newwave.com](mailto:dylan.stanford@newwave.com)



**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7-11-24		
Description:  View of Bond trenching for conduit work by Hudson Light & Power near MH #1. See additional dewatering report. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7-11-24		
Description:  View of Bond proofing at MH #5 in segment 1. Facing west.			

**Environmental Monitoring Photographs**



		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>View of Bond excavating with vac truck at work area on Forest Ave by MH #2. Facing west.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>View of Bond work area at MH #4 on Forest Ave for proofing. See additional dewatering report. Facing southwest.</p>			





**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>View of MON hydroseeding in segment 3. Hydroseeding was applied in segments 2, 3, and 5 in Hudson. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>View of E&amp;S controls in segment 6. Facing east.</p>			

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 7-11-24		
Description: View of Bridge 130. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 8	Date: 7-11-24		
Description: View of Haugland splicers at MH #9 in segment 3. Facing west.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: 7-11-24    Time: 6:00AM – 2:30PM

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ET&L; MON & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 70-90s**

Weather conditions (time of inspection & future outlook): **Partly Cloudy, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**    Duration: **N/A**    Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 14 grading & segment 11 adding loam to work area shoulders. Haugland conducting wire pulling work between manholes #24 & #25. MON hydroseeding within segment 9.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes     No

Compliance with Previous Observations?    Yes     No

New Corrective Action Recommendations?    Yes     No

New Routine Maintenance Recommendations?    Yes     No


**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES     NO     If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 & 8, with actual work within segment 5.

I conducted dewatering/turbidity monitoring inspections within manhole #24 (segment 11) & manhole #25 (segment 13).

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 7-11-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)



**Environmental Monitoring Photographs**

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Wetland replication area, segment 14, existing erosion control, looking westward.</p>			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within segment 11, manhole #24, wire pulling work, existing erosion control, looking westward.</p>			





**Environmental Monitoring Photographs**



		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within segment 13, manhole #25, wire pulling work, existing erosion control, looking westward.</p>			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within segment 7, manhole #15, existing erosion control, looking eastward.</p>			





**Environmental Monitoring Photographs**



		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within segment 9, hydroseeding, existing erosion control, looking eastward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within substation, newly placed spoil pile, existing erosion control (compost tubing), looking southward.</p>			



**Environmental Monitoring Photographs**

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within segment 13, bridge 127 work, existing erosion control, looking eastward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 7-11-24</p>		
<p>Description:</p> <p>Work area within segment 11, loam being added to work area shoulders, existing erosion control, looking eastward.</p>			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **7-12-24**      Time: **7AM – 3PM**

---

Inspector name(s), title(s), and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Site Inspector**

Others present/affiliation(s): **Bond; Haugland; & ET&L personnel.**

Precipitation/Weather (since last inspection): **Sunny 70-90s**

Weather conditions (time of inspection & future outlook): **Mixed 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Bond conducting conduit work trenching on Forest Avenue by Hudson Light & Power (near manhole (MH) #1) and by MH #2 at intersection with Robert Bonazzoli Avenue; Bond proofing at MH#4 in Forest Avenue and MH#5 in segment 1; Haugland splicers at MH #10 in segment 4, MH #11 in segment 5, & MH#9 in segment 3; ET&L installing fence posts at Bridge 130; Activities at laydown yards.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**


Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

**Dewatering and turbidity monitoring inspections performed at Forest Avenue in trench by MH#1 and in MH#4 on Forest Avenue. See additional dewatering reports for details.**

**Weston & Sampson on site testing excavated soil samples to be removed off site.**

---

**Authorized Signature**  
**Date 7-12-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)



### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [dylan.stanford@newwavec.com](mailto:dylan.stanford@newwavec.com)







**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>View of Bond trenching for conduit work by Hudson Light &amp; Power near MH #1. See additional dewatering report. Facing north.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>View of ET&amp;L installing fence posts at Bridge 130 in segment 3. Facing east.</p>			

**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>View of Bond work area on Forest Ave by MH #2. Facing west.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>View of Bond work area proofing at MH #5 in segment 1. Facing east.</p>			



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 7-12-24</p>		
<p>Description: View of E&amp;S controls in segment 1. Facing west.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 7-12-24</p>		
<p>Description: View of construction entrance &amp; E&amp;S controls to segment 6. Chained barrels with private property signs added to construction entrances to segments. Facing east.</p>			



**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 7</p>	<p>Date: 7-12-24</p>		
<p>Description: View of recently applied hydroseed in segment 2. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 8</p>	<p>Date: 7-12-24</p>		
<p>Description: View of Stowe Court laydown yard. ET&amp;L active within yard. Facing southwest.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **7-12-24**   Time: **6:00AM – 2:30PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ET&L; MON & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 70-90s**

Weather conditions (time of inspection & future outlook): **Partly Cloudy, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 14 grading & segment 11 adding loam to work area shoulders. Haugland conducting wire pulling work between manholes #24 & #25. MON adding compost filter tubes within segment 14.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No


New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 & 8, with actual work within segment 5.

  
**Authorized Signature**  
**Date 7-12-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)





**Environmental Monitoring Photographs**



		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 14, new erosion control (compost filter tubes) being added, existing erosion control, looking westward.</p>			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 11, manhole #24, wire pulling work, existing erosion control, looking westward.</p>			





**Environmental Monitoring Photographs**



		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 13, manhole #25, wire pulling work, existing erosion control, looking eastward.</p>			

		<p align="center"><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 7, town line area Hudson-Sudbury, looking eastward.</p>			



**Environmental Monitoring Photographs**



		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 9, recent hydroseeding, existing erosion control, looking eastward.</p>			



		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within substation, newly placed spoil pile, existing erosion control (compost tubing), looking southward.</p>			



**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 13, bridge 127 work, existing erosion control, looking eastward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 7-12-24</p>		
<p>Description:</p> <p>Work area within segment 11, loam being added to work area shoulders, existing erosion control, looking westward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **6-13-24**      Time: **7AM – 1:30 PM**

---

Inspector name(s), title(s), and qualifications: **Mary Toner (AECOM), Biologist, EPA (CGP) Site Inspector**

Others present/affiliation(s): **Haugland and Eversource personnel.**

Precipitation/Weather (since last inspection): **Overcast, 70s**

Weather conditions (time of inspection & future outlook): **Rain, becoming clear, 70s-80s**

Inspection Location Description (include segment # and stationing): **Manhole #1 (near Hudson Light & Power); Manhole #9 (Segment 3); Manhole #10 (Segment 4); Manhole #11 (Segment 5); & Haugland laydown yard (Hudson)**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Haugland conducting crimping and splicing operations at manholes #9, #10, and #11. Haugland working at their laydown yard off Main Street, in Hudson. Bond over-weekend dewatering at trench by manhole #1 near Hudson Light & Power, but not working there location today.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No

New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**


Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

Turtle sweeps were conducted in Segment #5 by Terry Ramborger prior to work in that segment.

Dewatering inspection & turbidity monitoring were conducted at trench near manhole #1 (near Hudson Light & Power). No dewatering required at manholes #9 (segment 3), #10 (segment 4), or #11 (segment 5).

Precipitation during inspection did not qualify as a storm event (accumulation less than 0.25").

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 7-13-24**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)


### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwavec.com](mailto:Dylan.stanford@newwavec.com)



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 7-13-24</p>		
<p>Description:</p> <p>Haugland laydown yard off Main Street (reels/wire), looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 7-13-24</p>		
<p>Description:</p> <p>Haugland crimping and splicing at manhole #9, looking eastward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 7-13-24</p>		
<p>Description:                  Haugland crimping and splicing at manhole #10, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 7-13-24</p>		
<p>Description:                  Haugland crimping and splicing at manhole #11. Looking westward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **7-13-24**      Time: **6:30 – 10:30 AM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Haugland personnel.**

Precipitation/Weather (since last inspection): **Partly Cloudy, 70-90s**

Weather conditions (time of inspection & future outlook): **Light Rain, 70s**

Inspection Location Description (include segment # and stationing): **Manhole #24 (Segment 11) & manhole #25 (Segment 13); Sudbury Substation & Wetland replication area (Segment 14).**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Haugland conducting wire pulling between manholes #24 & #25.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No


New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segment 5, with actual work conducted within segment 5.

  
**Authorized Signature**  
**Date 7-13-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwavec.com](mailto:Dylan.stanford@newwavec.com)





**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 7-13-24</p>		
<p>Description:</p> <p>Wetland replication area within segment 14, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 7-13-24</p>		
<p>Description:</p> <p>Spoil pile within Sudbury substation surrounded by compost filter tubes, looking southward.</p>			



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 7-13-24</p>		
<p>Description:</p> <p>Haugland pulling wire at manhole #25 (Segment 13), existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 7-13-24</p>		
<p>Description:</p> <p>Haugland pulling wire at manhole #24 (Segment 11), existing erosion control, looking eastward.</p>			

**Epsilon Team Full SWPPP Inspection Report(s)**

---

---



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project




<input checked="" type="checkbox"/> Weekly <input type="checkbox"/> Storm Event <input type="checkbox"/> Other	Date: <b>7-9-24</b> Time: <b>7AM – 3PM</b>
Inspector name(s), title(s), and qualifications: <b>Mary Toner (AECOM), Biologist, EPA (CGP) Site Inspector</b>	
Others present/affiliation(s): <b>Bond; ET&amp;L, LS Cable Systems, &amp; Haugland personnel.</b>	
Precipitation/Weather (since last inspection): <b>Fair, 70-90s</b>	
Weather conditions (time of inspection & future outlook): <b>Fair, 70-90s</b>	
Inspection Location Description (include segment # and stationing): <b>Segments 1 - 6; all laydown yards (Hudson) &amp; previous manhole locations (1 – 4) (Forest Avenue, Hudson).</b>	
*Storm event info (approx.): Start date/time: <b>N/A</b> Duration: <b>N/A</b> Amount of rainfall (inches): <b>N/A</b>	

Project Name: <b>Sudbury to Hudson Transmission Reliability Project</b>
Project Location: <b>Sudbury, Hudson, Stow, and Marlborough, MA</b>
USEPA #: <b>MAR1003UW</b>

<b>Summary of Activities/Locations Inspected (include segment # and stationing):</b> Activity noted within laydown yards (Bonazzoli; Haugland & Stowe Court), all in Hudson. Bond installing conduit at manhole #1 (Hudson Light and Power) and along Forest Ave near Bonazzoli Ave, and active in Bonazzoli laydown yard. ET&L inspecting loam, seeding, and coconut mats in segments 2 and 3. ET&L active in Stow Ct. Haugland installing cable between manholes #5 and #6 (segment 1), and crimping and splicing at manholes #10 (segment 4) and #11 (segment 5). Haugland active in their own laydown yard.
--

<b>Inspection Notes:</b>
Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Compliance with Previous Observations? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
New Corrective Action Recommendations <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
New Routine Maintenance Recommendations? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

<b>ENVIRONMENTAL COMPLIANCE</b>
Compliant with applicable permits and applicable environmental requirements?   YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> If not, explain: _____

<b>Other Comments &amp; Observations</b>	
This SWPPP inspection covers Segments 1-6; all laydown yards in Hudson & manhole/road work areas (Forest Ave). Balance of SWPPP inspection-Segments 7-14 & Sudbury Substation conducted by Terry Ramborger.	<b>Authorized Signature</b>
Other AECOM personnel conducted turtle sweeps within segments 5 & 8, with actual work within segment 5.	<b>Date 7-9-24</b>
I conducted dewatering inspection/turbidity monitoring inspection at manhole #10 (segment 4).	

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwavec.com](mailto:Dylan.stanford@newwavec.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Mary Toner-- <b>EPA (CGP) Site Inspector</b>	Title: Biologist I
Company Name: AECOM	Email: mary.toner@aecom.com
Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559	Phone Number: 774-255-0331
Inspection Details	
Inspection Date: 7-9-24	Inspection Location: <b>This SWPPP inspection covers Segments 1-6; all laydown yards in Hudson &amp; manhole/road work areas (Forest Ave). Balance of SWPPP inspection-Segments 7-14 &amp; Sudbury Substation conducted by Terry Ramborger.</b>
Inspection Start Time: 7:00AM	Inspection End Time: 3:00PM
Current Phase of Construction: ROW work, road work	Weather Conditions During Inspection: <b>Fair, 70-90s</b>
Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location:	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
Standard Frequency (CGP Part 4.2): <input type="checkbox"/> At least once every 7 calendar days; OR <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	



Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport N/A

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly within segments 1-6.
2. Silt Fencing on ROW within Hudson.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed within segments 1 - 6. E&S repairs in progress per full punch list that was submitted to project contractors.  Silt fencing near STA 99 in segment 1 partially toppled by sediment, excess sediment removal needed.  Construction barrels atop silt fencing roughly near STA 122 in segment 2 should be removed.
3. Construction entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly within segments 1-6.
4. Compost filter tubes within Hudson.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes are installed per the plan within segments 1-6. New black tubes installed within segment 1. E&S repairs in progress per full punch list that was submitted to project contractors.
5. Inlet protection.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed throughout project roadways operating properly.
6. Filter tubes at MH#1 area at Hudson Power & Light	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes installed correctly & operating properly.
7. Silt fencing at laydown yards (25 Stowe Ct & 17 Bonazzoli Avenue)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed correctly & operating properly.
8. Turbidity curtain/floating silt fencing within Hudson.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 2/3 at Bridge 130.
9. Silt fencing along Wilkins Street.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing has been installed correctly & operating properly.

10. Rock lined swale & rock check dams within segment 1.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed & operating properly within segment 1 (Hudson & Stow).
11. Rock check dams within segment 3.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock check dams installed & operating properly within segment 3.
12. Rock check dams within segment 4.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock check dams installed & operating properly within segment 4.
13. Rock lined swale & rock check dams within segment 5.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed & operating properly within segment 5.
14. Silt fencing & filter tubes in Stow (segment 1).	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Controls installed & operating properly
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.



**Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)**

*(Insert additional rows if needed)*

Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
4. Concrete washout pit within segments 1 & 2	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pit installed in segment 1 for work at walls 1 & 2 completely removed. Washout pit in segment 2 for Bridge130 work removed.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

**Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)**

*(Insert additional rows if needed)*

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Road shoulder at 156 Forest Avenue near MH #4	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 10/30/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Loam, seed & straw were applied to disturbed road shoulder.
2. Hydroseeding within segments 2, 3, 4 & 5	Hydroseeding  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 11/14/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseeding completed within segments 2 – 5.  Jute matting completed for portions of the work area within segments 2, 3, 4 & 5 where hydroseeding completed.

3. Seeding of shoulders within segment 6	Seed	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction).
4. Seeding of western shoulder of Wilkins Street	Seed	<input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 6/26/2024	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Loam & seed were applied to disturbed road shoulder.

Section E – Description of Discharges (CGP Part 4.6.2) (Insert additional rows if needed)	
Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection? <sup>4</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
If "Yes," for each point of discharge, document the following: <ul style="list-style-type: none"> <li>• The visual quality of the discharge.</li> <li>• The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.</li> <li>• Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.</li> </ul>	
Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

**Section F – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**



Signature: <i>Matthew Devlin</i>	Date: 7-9-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>



**OPTIONAL: Signature of Contractor or Subcontractor **Senior Environmental Scientist/Compliance Monitor****



Signature: <i>Mary Toner</i>	Date: 7-9-24
Printed Name: Mary Toner, <b>EPA (CGP) Site Inspector</b>	Affiliation: <b>Biologist/Compliance Monitor</b>





# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7-9-24		
Description:  Haugland laydown yard, stored wire on reels, including two reels loaded onto Mirks. Looking westward. Dust plume in background unrelated to project and outside of site boundaries.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7-9-24		
Description:  Work area at MH #1, beside Hudson Light and Power, installing conduit and establishing construction pad, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7-9-24		
Description:  Work area in Forest Ave between MH #2 and MH #1, near Bonazzoli Ave, installing conduit. Looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7-9-24		
Description:  Work area at MH #5 (segment 1), cable pulling from MH #5 to MH #6 (segment 1), looking westward.			







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 7-9-24		
Description:  Work area at MH #6 (segment 1), cable pulling from MH #5 (segment 1) to MH #6, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 7-9-24		
Description:  Work area at MH #10 (segment 4), cable crimping and splicing, looking westward. Dewatering and turbidity monitoring conducted here.			





		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 7-9-24		
Description:  Work area at MH #11 (segment 5), cable crimping and splicing, looking westward.			


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 8	Date: 7-9-24		
Description:  ET&L in segment 2 (right) and segment 3 (not shown), inspecting loam, seed, and coconut mats. Looking westward.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 9	Date: 7-9-24		
Description:  ET&L working in Stow Ct laydown yard, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.:10	Date: 7-9-24		
Description:  Bond working in Bonazzoli Ave laydown yard, looking westward.			



Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 11	Date: 7-9-24		
Description:  Silt fence near STA 99 in segment 1 on north side of ROW, sediment accumulation, routine maintenance. Contractor notified. Looking eastward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 12	Date: 7-9-24		
Description:  Silt fence roughly near STA 122 in segment 2 on south side of ROW, barrels on silt fence, routine maintenance. Contractor notified. Site traffic using ROW further east. Looking westward.			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project




<input checked="" type="checkbox"/> Weekly <input type="checkbox"/> Storm Event <input type="checkbox"/> Other	Date: <b>7-9-24</b>	Time: <b>6:00AM - 2:30PM</b>
Inspector name(s), title(s), and qualifications: <b>Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS &amp; EPA (CGP) Site Inspector</b>		
Others present/affiliation(s): <b>Eversource; ET&amp;L &amp; Bond personnel.</b>		
Precipitation/Weather (since last inspection): <b>Fair, 70-90s</b>		
Weather conditions (time of inspection & future outlook): <b>Fair, 70-90s</b>		
Inspection Location Description (include segment # and stationing): <b>Segments 7-14 with Sudbury &amp; Sudbury Substation.</b>		
*Storm event info (approx): Start date/time: <b>N/A</b> Duration: <b>N/A</b> Amount of rainfall (inches): <b>N/A</b>		

Project Name: <b>Sudbury to Hudson Transmission Reliability Project</b>
Project Location: <b>Sudbury, Hudson, Stow, and Marlborough, MA</b>
USEPA #: <b>MAR1003UW</b>

<b>Summary of Activities/Locations Inspected (include segment # and stationing):</b> <b>Activity noted within Sudbury substation. ET&amp;L working within segment 14 grading &amp; adding loam within segment 10. Bond proofing at manholes #24 (segment 11) &amp; #25 (segment 13).</b>
---

<b>Inspection Notes:</b>
Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Compliance with Previous Observations? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
New Corrective Action Recommendations <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
New Routine Maintenance Recommendations? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

<b>ENVIRONMENTAL COMPLIANCE</b>
Compliant with applicable permits and applicable environmental requirements?    YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> If not, explain: _____

<b>Other Comments &amp; Observations</b>
<b>This SWPPP inspection covers Segments 7-14 &amp; Sudbury substation. Balance of SWPPP inspection- Segments 1-6; all laydown yards in Hudson &amp; utility hole areas (Forest Ave.) conducted by Mary Toner.</b>
<b>I conducted turtle sweeps within segments 5 &amp; 8, with actual work within segment 5.</b>
 <b>Authorized Signature</b> <b>Date 7-9-24</b>

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwavec.com](mailto:Dylan.stanford@newwavec.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 7-9-24	Inspection Location: <b>This SWPPP inspection covers Segments 7-14 &amp; Sudbury substation. Balance of SWPPP inspection-Segments 1-6; all laydown yards in Hudson &amp; utility hole areas (Forest Ave.) conducted by Mary Toner.</b>
Inspection Start Time: 6:00AM	Inspection End Time: 2:30PM
Current Phase of Construction: ROW work	Weather Conditions During Inspection: Fair, 70-90s
<p>Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If "Yes," provide the following information:</p> <p>Location of unsafe conditions:</p> <p>The conditions that prevented you inspecting this location:</p>	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
<p>Standard Frequency (CGP Part 4.2):</p> <p><input type="checkbox"/> At least once every 7 calendar days; OR</p> <p><input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
<p>Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):</p> <p><input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	



Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport N/A

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly segments 7-14.
2. Silt Fencing on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed in segment 7-14. E&S repairs in progress per full punch list that was submitted to project contractors.
3. Construction entrance pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly in segments 7-14.
4. Compost filter tubes in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes pads are installed in segments 7-14. E&S repairs in progress per full punch list that was submitted to project contractors.
5. Compost Filter tubes at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Tubing placed around new stockpile, installed correctly & functioning properly.
6. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed throughout project removed for winter season.
7. Floating silt fencing located at segment 13/14 boundary at Bridge 127 in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 13/14 at Bridge 127. Supplemental silt fence has been installed at top of bank per request of Sudbury CC agent.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup>If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)					
(Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	“Metal only” Dumpster at area above Sudbury Substation removed.
4. Concrete washout station at Sudbury substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout station in the parking/storage area has been removed.
5. Concrete washout stations for bridge 127	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits installed in segment 14 have been removed.
6. Concrete washout stations for bridge 128	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits installed in segment 8 have been removed.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					



Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)  
(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Areas where invasive species removal has been completed to date within segment 14	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 7/24/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 14. Removal within segment 14, progressing west to east.
2. Areas where invasive species removal has been completed to date near bridge 128 within segments 7 & 8.	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 8/4/2023 10/20/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed near bridge 128 within segments 7 & 8. Two rounds, as noted.
3. Areas where invasive species removal has been completed to date within segment 11	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 9/18/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 11.
4. Areas where invasive species removal has been completed to date within segment 10	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 9/19/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 10.
5. Areas where invasive species removal has been completed to date within segments 8 & 9	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 10/3/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segments 8 & 9.
6. Wetland replication area within segment 14 completed	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 10/31/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to the wetland replication area within segment 14.

7. Seeding of shoulders within segment 7	Seed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction).
--	------	---	---	---	---

Section E – Description of Discharges (CGP Part 4.6.2)  
(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>  Yes  No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

**Section F – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**



Signature: <i>Matthew Devlin</i>	Date: 7-9-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>



**OPTIONAL: Signature of Contractor or Subcontractor **Senior Environmental Scientist/Compliance Monitor****

Signature: <i>Terry Ramborger</i>	Date: 7-9-24
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 7-9-24		
Description:  Work area within segment 10, adding loam to shoulders, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 7-9-24		
Description:  Work area within segment 9, recently placed loam, looking eastward.			







		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 7-9-24		
Description:  Work area within segment 11 (manhole #24), proofing, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 7-9-24		
Description:  Work area within segment 13 (manhole #25), proofing, existing erosion control, looking eastward.			







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 7-9-24		
Description:  Work area within substation, spoil pile with compost tubes surrounding pile, looking southward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 7-9-24		
Description:  Work area within section 13 at bridge 127, grading work, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 7-9-24		
Description:  Work area within segment 14, manhole #26 area, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 7-9-24		
Description:  Work area within segment 12, existing erosion control, looking eastward.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Mary Toner, EPA (CGP) Site Inspector.	Title: Biologist I
Company Name: AECOM	Email: mary.toner@aecom.com
Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559	Phone Number: 774-255-0331
Inspection Details	
Inspection Date: 7/8/2024	Inspection Location: Manhole #5, segment 1
Discharge Start Time: 8:45 AM	Discharge End Time: 9:00 AM
Rate of Discharge (gallons per day): 89,856 (62.4 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>	
Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #5 within segment 1. Turbidity sampling > 50 NTUs. Dewatering conducted to remove water from manhole #5. Sample taken outside of corral, but above gravel and geotextile layer. Precise discharge rate of pump unmarked on pump, discharge rate above extrapolated from other Haugland pumps.	
Attach Photographs of:	
<ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: <i>Matthew Devlin</i>	Date: 7-8-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Mary Toner</i>	Date: 7-8-24
Printed Name: Mary Toner, <b>EPA (CGP) Site Inspector</b>	Affiliation: <b>Biologist/Compliance Monitor</b>







# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/8/2024		
Description: View of area being pumped from manhole #5, segment 1. Looking downward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/8/2024		
Description: Manhole #5. View of dewatering operation. Looking westward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/8/2024		
Description: Manhole #5. View of dewatering operation, looking westward.			
		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/8/2024		
Description: Manhole #5. View of discharge bag/corral, looking eastward. Water from bag/corral discharged to catch basin below. Significant amount of pre-existing sediment in and around corral.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Mary Toner, EPA (CGP) Site Inspector.	Title: Biologist I
Company Name: AECOM	Email: mary.toner@aecom.com
Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559	Phone Number: 774-255-0331
Inspection Details	
Inspection Date: 7/8/2024	Inspection Location: Manhole #6, segment 1
Discharge Start Time: 9:05 AM	Discharge End Time: 1:15 PM
Rate of Discharge (gallons per day): 89,856 (62.4 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>	
Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #6 within segment 1. Turbidity sampling < 50 NTUs. Dewatering conducted to remove water from manhole #6. Primary period of discharge to corral between 09:05 and 09:20, pumps left in place and powered intermittently to remove water entering manhole from conduit swabbing. Precise discharge rate of pump unmarked on pump, discharge rate above extrapolated from other Haugland pumps.	
Attach Photographs of: <ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.




Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: <i>Matthew Devlin</i>	Date: 7-8-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Mary Toner</i>	Date: 7-8-24
Printed Name: Mary Toner, <b>EPA (CGP) Site Inspector</b>	Affiliation: <b>Biologist/Compliance Monitor</b>

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/8/2024		
Description: View of area being pumped from manhole #6, segment 1. Looking down.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/8/2024		
Description: Manhole #6. View of dewatering operation. Looking westward.			

# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 3	Date: 7/8/2024		
Description: Manhole #6. View of dewatering operation, looking eastward.			
		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 4	Date: 7/8/2024		
Description: Manhole #6. View of discharge bag/corral, looking westward. Water from bag/corral discharged to adjacent area.			





Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Mary Toner, EPA (CGP) Site Inspector.	Title: Biologist I
Company Name: AECOM	Email: mary.toner@aecom.com
Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559	Phone Number: 774-255-0331
Inspection Details	
Inspection Date: 7/8/2024	Inspection Location: Manhole #11, segment 5
Discharge Start Time: 8:20 AM	Discharge End Time: 8:40 AM
Rate of Discharge (gallons per day): 89,856 (62.4 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #11 within segment 5. Turbidity sampling < 50 NTUs. Discharge from corral to surrounding area.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: <i>Matthew Devlin</i>	Date: 7-8-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Mary Toner</i>	Date: 7-8-24
Printed Name: Mary Toner, <b>EPA (CGP) Site Inspector</b>	Affiliation: <b>Biologist/Compliance Monitor</b>

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/8/2024		
Description: View of area being pumped from manhole #11, segment 5. Looking downward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/8/2024		
Description: Manhole #11. View of dewatering operation. Looking eastward.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/8/2024		
Description: Manhole #11. View of dewatering operation, looking westward.			
		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/8/2024		
Description: Manhole #11. View of discharge bag/corral, looking westward. Water from bag/corral discharged to adjacent area.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Mary Toner, EPA (CGP) Site Inspector.	Title: Biologist I
Company Name: AECOM	Email: mary.toner@aecom.com
Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559	Phone Number: 774-255-0331
Inspection Details	
Inspection Date: 7/9/2024	Inspection Location: Manhole #10, segment 4
Discharge Start Time: 8:10 AM	Discharge End Time: 8:20 AM
Rate of Discharge (gallons per day): 89,856 (62.4 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #10 within segment 4. Turbidity sampling < 50 NTUs. Discharge from corral to surrounding area.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: <i>Matthew Devlin</i>	Date: 7-9-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Mary Toner</i>	Date: 7-9-24
Printed Name: Mary Toner, <b>EPA (CGP) Site Inspector</b>	Affiliation: <b>Biologist/Compliance Monitor</b>







# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/9/2024		
Description: View of area being pumped from manhole #10, segment 4. Looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/9/2024		
Description: Manhole #10. View of dewatering operation. Looking westward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/9/2024		
Description: Manhole #10. View of dewatering operation, looking eastward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/9/2024		
Description: Manhole #11. View of discharge bag/corral, looking westward. Water from bag/corral discharged to adjacent area.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/10/2024	Inspection Location: Trench at Manhole (MH) #1
Discharge Start Time: 7:15 am	Discharge End Time: 11:59 pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>	
Dewatering was necessary within trench at MH #1 for Bond to be able to perform conduit work. Dewatering setup to corral/bag east of trench. Discharge appeared clear and turbidity reading was <50 NTUs. Discharge from corral to adjacent area & did not appear to reach any jurisdictional resource areas.	
Attach Photographs of:	
1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.





Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 7/10/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: 	Date: 7/10/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/10/2024		
Description: View of Bond trenching at MH#1 for conduit work. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/10/2024		
Description: View of pump in trench at entrance to Hudson Light and Power on Forest Avenue. Water appeared clear prior to treatment.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/10/2024		
Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing north.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/10/2024		
Description: View of discharging water from corral. Discharge appeared to be clear and turbidity reading was <50 NTUs. Facing east.			





Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/11/2024	Inspection Location: Trench at Manhole (MH) #1
Discharge Start Time: 12:00 am	Discharge End Time: 11:59 pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering was necessary within trench at MH #1 for Bond to be able to perform conduit work. Pump is running overnight while work continues within trench. Dewatering setup to corral/bag south of trench. Discharge was not leaving corral at time of dewatering inspection. Sample taken from within the corral, discharge was only treated once by the filter bag. Water appeared to be mostly clear and turbidity reading was below 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 7/11/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: 	Date: 7/11/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/11/2024		
Description: View of Bond trenching at MH#1 for conduit work. Facing north.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/11/2024		
Description: View of pump in trench at entrance to Hudson Light and Power on Forest Avenue. Water appeared clear prior to treatment.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/11/2024		
Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/11/2024		
Description: View of discharging water within corral. Discharge was not leaving corral at time of dewatering inspection. Sample taken from within corral. Turbidity reading was below 50 NTUs.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/11/2024	Inspection Location: Manhole (MH) #4 in Forest Avenue
Discharge Start Time: 8:30 am	Discharge End Time: 9:15 am
Rate of Discharge (gallons per day): 112,320 (78 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering was necessary at MH#4 in Forest Ave for Bond to proof the conduit for cable installation. Dewatering setup to corral/bag east of MH. Discharge appeared clear and turbidity reading was below 50 NTUs. Discharge did not appear to reach any jurisdictional resource areas.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

**Section B – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**



Signature: 	Date: 7/11/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource



**OPTIONAL: Signature of Contractor or Subcontractor**

Signature: 	Date: 7/11/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor




# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/11/2024		
Description: View of Bond work area at MH#4 for conduit work. Facing southwest.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/11/2024		
Description: View of pump in MH#4 on Forest Avenue. Water appeared clear prior to treatment.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/11/2024		
Description: View of dewatering controls (straw bale corral with silt bag). Facing southeast.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/11/2024		
Description: View of discharging water from corral. Discharge appeared to be clear and turbidity reading was below 50 NTUs.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/11/2024	Inspection Location: MH #9 in Segment 3
Discharge Start Time: 1:15pm	Discharge End Time: 2:15pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Dewatering was necessary in MH #9 for cable splicing. Dewatering setup to corral/bag west of manhole. Discharge appeared clear. Turbidity reading was below 50 NTUs. Discharge did not appear to reach any jurisdictional resource areas.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.





Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 7/11/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: 	Date: 7/11/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/11/2024		
Description: View of Haugland cable splicers at MH #9 in segment 3. Facing west.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/11/2024		
Description: View of pump in MH #9. Water appeared clear prior to treatment.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/11/2024		
Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/11/2024		
Description: View of discharging water from corral. Discharge appeared clear and turbidity reading was below 50 NTUs. Discharge did not appear to reach any jurisdictional resource areas.			





Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 7/11/2024	Inspection Location: Manhole #24, Segment 11
Discharge Start Time: 8:30 AM	Discharge End Time: 9:00 AM
Rate of Discharge (gallons per day): 118,080 (82 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #24. Turbidity sampling > 50 NTUs. Dewatering conducted to remove water from manhole #24, Segment 11 for cable pulling.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: <i>Matthew Devlin</i>	Date: 7-11-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Terry Ramborger</i>	Date: 7-11-24
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>





# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 7/11/2024		
Description: View of area being pumped from manhole #24, Segment 11.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 7/11/2024		
Description: Manhole #24. View of dewatering operation. Looking westward.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 7/11/2024		
Description: Manhole #24. View of dewatering operation, looking eastward.			
		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 7/11/2024		
Description: Manhole #24. View of discharge bag/corral, looking westward. Water from bag/corral discharged to adjacent area.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 7/11/2024	Inspection Location: Manhole #25, Segment 13
Discharge Start Time: 8:45 AM	Discharge End Time: 9:30 AM
Rate of Discharge (gallons per day): 118,080 (82 gallons per minute)	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup> Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #25. Turbidity sampling > 50 NTUs. Dewatering conducted to remove water from manhole #25, Segment 13 for cable pulling.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”	
MANDATORY: Signature of Operator or “Duly Authorized Representative:”	
Signature: <i>Matthew Devlin</i>	Date: 7-11-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Terry Ramborger</i>	Date: 7-11-24
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: <b>Senior Environmental Scientist/Compliance Monitor</b>



# Environmental Monitoring Photographs



## PHOTOGRAPHIC LOG

Client Name: Eversource

Site Location: Sudbury to Hudson Transmission Reliability Project

Town: Sudbury

Photo No.: 1  
Date: 7/11/2024

Description:  
View of area being pumped from manhole #25, Segment 13.



## PHOTOGRAPHIC LOG

Client Name: Eversource

Site Location: Sudbury to Hudson Transmission Reliability Project

Town: Sudbury



Photo No.: 2  
Date: 7/11/2024



Description:  
Manhole #25. View of dewatering operation. Looking eastward.





# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 7/11/2024		
Description: Manhole #25. View of dewatering operation, looking westward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 7/11/2024		
Description: Manhole #25. View of discharge bag/corral, looking eastward. Water from bag/corral discharged to adjacent area.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/12/2024	Inspection Location: Trench at Manhole (MH) #1
Discharge Start Time: 12:00 am	Discharge End Time: 11:59 pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering was necessary within trench at MH #1 for Bond to be able to perform conduit work. Pump is running overnight while work continues within trench. Dewatering setup to corral/bag south of trench. Discharge was not leaving corral at time of dewatering inspection. Sample taken from within the corral, discharge was only treated once by the filter bag. Water appeared to be turbid within trench and turbidity reading was above 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.





Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 7/12/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: 	Date: 7/12/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/12/2024		
Description: View of MH#1 and surrounding Bond workspace. Bond trenching for conduit work. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/12/2024		
Description: View of pump in trench at entrance to Hudson Light and Power on Forest Avenue. Water appeared turbid prior to treatment.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/12/2024		
Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing southeast.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/12/2024		
Description: View of discharging water within corral. Discharge was not leaving corral at time of dewatering inspection. Sample taken from within corral. Turbidity reading was above 50 NTUs. Sediment is starting to accumulate within corral from constant dewatering.			





Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/11/2024	Inspection Location: Manhole (MH) #4 in Forest Avenue
Discharge Start Time: 7:38 am	Discharge End Time: 8:00 am
Rate of Discharge (gallons per day): 112,320 (78 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>	
Dewatering was necessary at MH#4 in Forest Ave for Bond to proof the conduit for cable installation. Dewatering setup to corral/bag east of MH. Discharge appeared clear and turbidity reading was below 50 NTUs. Discharge did not appear to reach any jurisdictional resource areas.	
Attach Photographs of:	
1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: 	Date: 7/12/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: 	Date: 7/12/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor


# Environmental Monitoring Photographs



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/12/2024		
Description: View of Bond work area at MH#4 for conduit work. Facing northwest.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/12/2024		
Description: View of pump in MH#4 on Forest Avenue. Water appeared clear prior to treatment.			



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/12/2024		
Description: View of dewatering controls (straw bale corral with silt bag). Facing southeast.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/12/2024		
Description: View of discharging water from corral. Discharge appeared to be clear and turbidity reading was below 50 NTUs.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Mary Toner, EPA (CGP) Site Inspector.	Title: Biologist I
Company Name: AECOM	Email: mary.toner@aecom.com
Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559	Phone Number: 774-255-0331
Inspection Details	
Inspection Date: 7/13/2024	Inspection Location: Manhole #1 trenching, near Hudson Light & Power
Discharge Start Time: 12:00 AM	Discharge End Time: 11:59 PM
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>	
Turbidity sampling conducted, dewatering setup to discharge from trench adjacent to manhole #1 beside Hudson Light & Power property driveway. No work conducted in trench or manhole today. Turbidity sampling < 50 NTUs. No observable discharge from corral; turbidity sample collected within corral.	
Attach Photographs of:	
1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	



<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:



- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

Section B – Signature and Certification (CGP Part 4.7.2)	
<p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p>	
MANDATORY: Signature of Operator or "Duly Authorized Representative:"	
Signature: <i>Matthew Devlin</i>	Date: 7-13-24
Printed Name: Matt Devlin	Affiliation: <b>Senior Environmental Specialist - Licensing &amp; Permitting - Eversource</b>
OPTIONAL: Signature of Contractor or Subcontractor	
Signature: <i>Mary Toner</i>	Date: 7-13-24
Printed Name: Mary Toner, <b>EPA (CGP) Site Inspector</b>	Affiliation: <b>Biologist/Compliance Monitor</b>







# Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/13/2024		
Description: View of area being pumped from the trench beside manhole #1, near Hudson Light & Power. Facing westward, looking down.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/13/2024		
Description: Trench beside manhole #1. View of dewatering operation. Looking eastward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/13/2024		
Description: View of dewatering operation associated with trench by manhole #1, looking northward. Work zone and area being dewatered on opposite trees in upper center of image.			
		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/13/2024		
Description: Dewatering setup associated with trench near manhole #1. View of discharge bag/corral, looking southward. Water from bag/corral remaining within corral.			

Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 7/14/2024	Inspection Location: Trench at Manhole (MH) #1
Discharge Start Time: 12:00 am	Discharge End Time: 11:59 pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering is necessary within trench at MH #1 for Bond to be able to perform conduit work. Pump is running 24/7 while work continues within trench. No active work over the weekend. Dewatering setup to corral/bag south of trench. Discharge was not leaving corral at time of dewatering inspection, sample taken from within the corral. Water appeared to be clear within trench and turbidity reading was below 50 NTUs.	
Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.	

<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:


- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.




**Section B – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**



Signature: 	Date: 7/14/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource

**OPTIONAL: Signature of Contractor or Subcontractor**



Signature: 	Date: 7/14/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 7/14/2024		
Description: View of Bond workspace at Hudson Light & Power by MH#1. Pump running 24/7 while conduit work continues. No active construction today. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 7/14/2024		
Description: View of pump in trench at entrance to Hudson Light and Power on Forest Avenue. Pump located within trench under steel plates within gated work area. Facing east.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 7/14/2024		
Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing southeast.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 7/14/2024		
Description: View of discharging water within corral. Discharge was not leaving corral at time of dewatering inspection. Sample taken from within corral. Discharge appeared clear and turbidity reading was below 50 NTUs. Facing west.			



**Invasive Species Certification Forms (Sudbury Only Requirement)**

MH 24

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury


**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

HE  
(name of firm) hereby Certifies that  
Frigghtliner Bucket truck  
(make, model, and/or type)

0460  
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

  
(signed)

Evan Green  
(printed name)

HE  
(Firm)

7/11/24  
(dated)

FM  
(title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

Anthony Comaianni (name of firm) hereby Certifies that  
Ford Splicer track (make, model, and/or type)

2283  
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Anthony Comaianni (signed)  
Anthony Comaianni (printed name)  
H.E. (Firm)

7/11/24 (dated)  
Splicer (title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

**Approved for use per EP – 10, Document Control.**

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



MH25

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

Haugland Energy (name of firm) hereby Certifies that  
Freightliner Box truck (make, model, and/or type)

2150

(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Jason Rehner (signed)

Jason Rehner (printed name)

Haugland (Firm)

7/11/24 (dated)

working foreman (title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

MIT 24


**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

HE (name of firm) hereby Certifies that  
Frightliner Bucket truck (make, model, and/or type)

0460 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

Evan Greene (printed name)

7/12/24 (dated)

FM (title)

HE (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

**Approved for use per EP – 10, Document Control.**

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



MH 25

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

Haugland Energy (name of firm) hereby Certifies that  
Freightliner box truck (make, model, and/or type)

2150  
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Jason Renner (signed)  
Jason Renner (printed name)  
Haugland (Firm)

7/12/24 (dated)  
Working foreman (title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



MH25

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

Haugland Energy (name of firm) hereby Certifies that

Freightliner Box (make, model, and/or type)

2150  
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Jason Renner (signed)  
Jason Renner (printed name)  
Haugland (Firm)

7/13/24 (dated)  
Working Foreman (title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).  
<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.  
<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.  
PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



MH 24

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury


**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> {each piece of equipment used on site} as 'clean'<sup>8</sup>.

HE (name of firm) hereby Certifies that  
Freightliner Bucket Truck (make, model, and/or type)

04C00 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

Evan Green (printed name)

7/13/24 (dated)

FM (title)

HE (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

MH 24

**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

HE (name of firm) hereby Certifies that

Frightliner Gas Truck (make, model, and/or type)

2049 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed)

Evan Green (printed name)

HE (Firm)

2/13/24 (dated)

FM (title)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.



Scg 1d

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

Bond (name of firm) hereby Certifies that  
PC-7B (make, model, and/or type)  
EX-0008 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Matt Stock (signed)                      2/9/04 (dated)  
Matt Stock (printed name)              Super (title)  
Bond (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>3</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

FROM

SEGMENT #10

TO SEGMENT #11

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment<sup>7</sup> (each piece of equipment used on site) as 'clean'<sup>8</sup>.

ETL (name of firm) hereby Certifies that

VOLVO 160 (make, model, and/or type)

BE-16 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

AM (signed)

7/10/24 (dated)

ARNOLD DUPRE (printed name)

SUPERVISOR (title)

ETL (Firm)

The signed original of this form one for each piece of equipment (or lot<sup>9</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>7</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

<sup>8</sup> With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>9</sup> Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.