Sudbury Culvert Cleanouts (4ea.)

3 Week Schedule

 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri

 3-Sep
 4-Sep
 5-Sep
 6-Sep
 7-Sep
 8-Sep
 9-Sep
 10-Sep
 11-Sep
 12-Sep
 13-Sep
 14-Sep
 15-Sep
 16-Sep
 17-Sep
 18-Sep
 19-Sep
 20-Sep
FM Crew 31-Aug 1-Sep 2-Sep Road Work Signal Crossing Main Street - Hudson Wilkins Street - Hudson MH#1-MH#2 - 2 Crews John Excavate - EVS Gas Line Interference - Completed 6/4/2024 Conduit Installation - EVS Gas Line Interference Concrete Installation - EVS Gas Line Interference FTB Installation - EVS Gas Line Interference Asphalt Patch Clearance Repair Work ROW Work **E&S Controls** ROW Items - Completed 8/9/24 Loaming & Seeding Operation Segment 1 (Wilkins to Chestnut) -Completed 8/28/24 Segment 2 (Chestnut to Bridge 130) - Completed Segment 3 (Bridge 130 to Main) - Completed Segment 4 (Main to Parmenter) - Completed Segment 5 (Parmenter to White Pond) - Completed 7/2/24 Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) PS Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24 PS Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) - Completed 7/12 PS Segment 11 (Horse Pond to Union) - Completed 7/22/24 Segment 12 (Union to Boston Post) - Completed Segment 13 (Boston Post to Bridge 127 - Completed Segment 14 (Bridge 127 to Sudbury SS) - Completed Planting Operation Bigalow Nursery Visit Anticipated Delivery Dates Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS) **Sudbury Culvert Work** Segment 12 Culvert Extension