			tor Construction Site Inspection Re 08164 Construction Contract # 119 EM Report #20	•		
Permit Description(s): Order of Conditio	ns (MGL Chapter 131, Section 40 and 3		n: Bruce Freeman Rail Trail Right-of 301-1362); 2022 EPA NPDES Genera 01975.		ruction Areas; U.S. Army Corps of E	ngineers Permit No NAE-202
		I. Gen	eral Project Information			
Project Name:	Bruce Freeman Rail Trail - Phase 2d -	Sudbury				
Date of Inspections:	8/27/2024	····· ,				
Bi Weekly/ Monthly Period Covered:	August Weekly Inspection #6					
nspector's Name(s):	Anna Haznar					
nspectors' Contact Information:	ahaznar@beta-inc.com					
inspectors contact mormation.	anazhar@beta-inc.com		Weather Information			
	Inspection #1	Inspection #2	Inspection #3	Inspection #4	Inspection #5	Inspection #6
					Inspector: Anna Haznar	Inspector: Anna Haznar
WeatherUnderground	Inspector: Anna Haznar 8/5/2024	Inspector: Anna Haznar 8/7/2024	Inspector: Anna Haznar 8/12/2024	Inspector: Anna Haznar 8/16/2024	8/20/2024	8/27/2024
Type of Inspection (i.e. non-storm event, pre-	6/3/2024	8/7/2024	8/12/2024	8/16/2024	-,,	-,,
storm event, during-storm event or post-						
torm event):	Post-storm event	Post-storm event	Post-storm event	Post-storm event	Post-storm event	Non-storm event
Iumber of days since last rain event greater han .25"	1	1	2	1	1	
las there been a storm event since the last nspection?	Yes	Yes	Yes	Yes	Yes	
f yes, please provide storm start date, storm luration, and approx amount of precipitation:						
torm 1:	August 5th (8 hours 0.89")	August 6th (15 hours 0.92")	August 9th (12 hours 0.26")	August 15th (4 hours 1.4")	August 19th (12 hours 0.58")	
torm 2:			August 11th (14 hours 0.29")		August 20th (2 hours 0.65")	
itorm 3:						
torm 4:						
Veather at the time of inspection (i.e. clear, vercast, cloudy, rain, sleet, fog, snow,	Clear	Overcast	Clear	Overcast	Overcast	Clear
emperature:	82	62	73	68	66	72
Jnusual Conditions (drought, severe storm):						
lave any discharges occurred since the last nspection report?	Yes	Yes	No	Νο	No	No
yes, please describe:	Runoff from the stamped concrete splitter island was observed within the streambed at Station 216+00, crushed stone was observed within LUW at Station 170+00 and 215+00 to 217+50	Additional discharge of crushed stone was observed within the LUW at Station 216+00				

III. General Description of Construction Status

8/5/2024 - At the time of the Site visit, crews were installing the stamped concrete splitter islands at multiple intersections throughout the Project.

8/7/2024 - At the time of the Site visit, crews were testing the newly installed traffic lights at the Hudson Road intersection.

8/12/2024 - At the time of the Site visit, treatment of Japanese hops and invasive species was occurring throughout the Project, installation of kiosks was occurring at Station 217+00 and Station 1001+00, and installation of traffic lights was ongoing at the Hudson Road intersection.

8/16/2024 - At the time of the Site visit, crushed stone was being removed from the streambed at Stations 215+00 to 217+00 and stone was being installed along the Banks. In addition, installation of concrete was occurring at various intersections.

8/20/2024 - At the time of the Site visit, signage was being installed at the Hudson Road intersection.

8/27/2024 - At the time of the Site visit, crews were placing stone and installing pavers at the rest area at Station 174+50, and signage was being installed throughout the path.

IV. Status of Existing BMPs								
Control Measure (These are examples; list	Cleaning or Repair Needed (yes	Comments/Recommendations from the EM						
measures specific to the project)	no n/a)							
Perimeter Controls	Yes	Perimeter erosion and sedimentation control measures were installed at the commencement of the Project and are in varying conditions across the Site; however, they were generally observed to be degraded. While areas upgradient of degraded controls are temporarily stabilized at some locations, several discharges of sediment beyond the limits of work were observed including at Stations 172+00 to 173+00. It is recommended that the contractor repair erosion and sedimentation control measures where breaches are occurring and where stabilization has not been achieved. Areas where stabilization has commenced should be monitored for germination, as replacement of erosion controls may not be required if stabilization is achieved. Perimeter controls were generally in degraded condition along culverts, streams, and cattle crossings. New perimeter controls were added on 6/27/2024 at Stations 310+00 through 311+00 as requested. New erosion controls have been installed between the path and the crushed stone shoulders at Station 216+00 to 217+50.						
Inlet Protection Measures	No							
Stabilized Construction Entrances	No							
Stockpile Protections	No							
Dust Control	No							
Street Sweeping	Yes	Sweeping of stone dust is required on the path at Station 297+00 to 298+00 and at Station 308+00. Crushed stone was observed on the path throughout the Project in varying volumes.						
Dewatering Controls	No							
Construction Equipment and Material Storage	No							
Construction and Domestic Waste Storage and Collection	Yes	Concrete requiring proper disposal was observed adjacent to the Pantry Road intersection.						
Location of Sanitary Waste Facilities	No							
Washout Areas	No							
Fertilizers, Herbicides, and Landscape	N/A							
Stabilization of Exposed Soil	Yes	Varying degrees of stabilization are present within areas that were constructed/graded as part of the Project. Stabilization efforts are required at Station 105+00 to 106+00, Stations 172+00 to 175+00, Station 217+45, Station 265+50 to 273+00, and along the driveway to the parking lot near Station 216+50. Stabilization has commenced via application of hydroseed at the majority of these locations and should be monitored for successful establishment. Multiple areas throughout the path have been observed as no longer stabilized due to herbicide application, seed should be spread in these locations to stabilize the areas.						
Overall Adherence to Environmental Permits	Yes	As noted in Action Items 41 and 42, it appears that work has been conducted beyond the limits of work approved under the Order of Conditions. These areas will require coordination amongst the Project Team to confirm if any restoration is required. In addition, continued control of Japanese hops is required per Compliance Action Item 58.						
	Note	: Use station numbers, wetland ID or other means to determine locations of BMP's that need repairs.						

V. Compliance Table - Compliance Action Items

V. 1. Compliance Action Items Observed During the One Month Reporting Period Ending [August 31, 2024].

Current Open and Closed Compliance Action Items Observed During the Reporting Period Ending [June 30, 2024]. For those items within the most current two week period, color the Item in blue, as shown on lines 48-50 as an example. RED text indicates that the item is outstanding. Once item is resolved, place resolution date in 'Recommended Resolution/Resolution Date' column, convert to BLACK text, and move to the bottom of the Action Item list. Place resolution date on TOP of resolution action. Each Compliance Action Item is assigned a unique number only to be used to reference that item for the duration of the project. Separate but related Action Items will be labeled in an "Item Number-1 and Item Number-2" manner or similar. Completed action items can be removed once they have appeared in the Bi-Weekly Report to MassDEP

"<u>Urgent</u>" - Needs to be completed immediately, "<u>High</u>" - Needs to be completed in < 7 days and has short-term potential to impact resource areas, "Low" - Needs to be completed within 7 days with minimal potential to impact resource areas

Item	Location/ Description	Observation Date	Resolution Due Date	Recommended Resolution / Resolution Date	Comments/Updates
58	Concrete requiring removal was observed from the side of the path adjacent to the Pantry Road intersection Priority: High	8/20/2024	8/27/2024	Remove and properly dispose of concrete	8/27/2024- Observation remains.
53	Stone was observed requiring removal from the swale on the east side of the trail at Station 172+00 to 173+00 Priority: High	7/29/2024	8/6/2024	Remove stone from the swale.	 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. Material was observed to have migrated within the swale to Station 173+50. 8/16/2024 - Stone is still present within the swale. 8/20/2024 - Observation remains. Crushed stone has migrated further down the swale to Station 171+50. 8/27/2024 - Observation remains. Stone is still present within the swale.
52	Slope along the driveway to the parking lot at Station 216+50 requires stabilization Priority: Medium	7/29/2024	8/6/2024	Install erosion control blanket and place seed.	8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/16/2024 - Observation remains 8/20/2024 - Observation remains. Erosion controls have been installed between the slope and the downgradient stream, but seed is still required. 8/27/2024 - Observation remains.
51	Stone dust requiring sweeping was observed within and to the east of the trail at Station 297+00 to 298+00 and 308+00. Priority: High	7/29/2024	8/6/2024	Sweep stone dust from trail and sides of trail.	 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. Crushed stone was observed in the path throughout the Project in varying volumes and requires sweeping. 8/12/2024 - Crushed stone was observed on the path throughout the Project. 8/16/2024 - Crushed stone is still present. 8/20/2024 - Observation remains. 8/27/2024 - Observation remains.

43	Overtopped compost filter tubes and exposed soils beyond the limits of work at Station 105+00 Priority: High	6/7/2024	6/14/2024	Stabilize the area with the approved seed mixture and provide interim stabilization such as straw mulch.	6/14/2024 - Observation remains. 6/17/2024 - Observation remains. 6/24/2024 - Observation remains. 6/27/2024 - Observation remains. 7/8/2024 - Observation remains. 7/15/2024 - Observation remains. 7/29/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/20/2024 - Application of the approved seed mixture is required at this location. 8/27/2024 - Observation remains.
44	Slopes require stabilization / additional seed due to lack of compost filter tubes at 105+00 and 106+00 Priority: High	6/7/2024	6/14/2024	Stabilize the slope with the approved seed mixture and provide interim stabilization such as straw mulch.	6/14/2024 - Observation remains. 6/17/2024 - Observation remains. 6/27/2024 - Observation remains. 6/27/2024 - Observation remains. 7/8/2024 - Observation remains. 7/15/2024 - Observation remains. 7/22/2024 - Regrowth of vegetation has been observed in this area. This item will remain open until the area is fully stabilized. 8/5/2024 - Observation remains. 8/7/2024 - Regrowth of vegetation has been observed but the area is not yet fully stabilized. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/20/2024 - Observation remains. 8/20/2024 - Application of the approved seed mixture is required at this location. 8/27/2024 - Vegetation has partially stabilized this area; however, seed should be applied.
47	Slope stabilization required due to condition of compost filter tubes at Station 265+50 and 273+00 Priority: High	6/7/2024	6/14/2024	Stabilize the slope with the approved seed mixture and provide interim stabilization such as straw mulch.	6/14/2024 - Observation remains. 6/17/2024 - Observation remains. 6/24/2024 - Observation remains. 6/27/2024 - Observation remains. 7/8/2024 - Observation remains. 7/15/2024 - Observation remains. 7/22/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/16/2024 - Observation remains. 8/20/2024 - Application of the approved seed mixture is required at this location. 8/27/2024 - Observation remains.

34	Sediment is eroding downhill from behind the cemented stone masonry wall at Station 217+45 Priority: Low	5/28/2024	6/4/2024	Apply seed and temporarily stabilize the soils along the slope with straw, jute netting, etc.	 5/31/2024 - Observation remains. 6/7/2024 - Observation remains. 6/14/2024 - Observation remains. 6/14/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - Observation remains. 6/27/2024 - Regrowth of vegetation remains. 7/8/2024 - Observation remains. 7/8/2024 - Observation remains. 7/8/2024 - Additional hydroseed is required due to washouts. 7/12/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/20204 - Observation remains. 8/20204 - Observation remains. 8/20204 - Observation remains. 8/202024 - Observation remains. 8/202024 - Observation remains. 8/202024 - Observation remains. 8/202024 - Observation remains. 8/20/2024 - Observation remains.
32	Soil and organic debris has been placed within the wetland between wetland flagging WF#23-119 and WF#23-118 at Station 224+00 Priority: High	5/21/2024	5/28/2024	Remove all material and provide stabilization of the area with the approved wetland seed mixture. Straw should also be placed for interim stabilization.	5/28/2024 - Observation remains. 5/31/2024 - Observation remains. 6/7/2024 - Observation remains. 6/14/2024 - Observation remains. 6/17/2024 - This area has been hydroseeded multiple times, but the debris should also be removed from the downgradient wetland. 6/24/2024 - Observation remains. The area was hydroseeded again. 7/8/2024 - Observation remains. The area was hydroseeded again. 7/15/2024 - Observation remains. 7/15/2024 - Observation remains. 7/22/2024 - Observation remains. 8/5/2024 - Observation remains. 8/2/2024 - Observation remains.

6	Exposed sediment slope at Station 172+00 to 175+00 Priority: High	5/8/2024	5/15/2024	Install temporary sediment controls along the slope such as jute netting and/or straw following the application of seed.	 5/16/2024 - Observation remains. 5/21/2024 - Observation remains. 5/28/2024 - Partial germination was observed. 5/31/2024 - See previous update. 6/1/2024 - Observation remains. 6/14/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - The area has been regraded and loam has been spread. New trees have been planted upgradient of the swale. Stabilization is still required. 7/8/2024 - Uservation remains. 7/2/2024 - Observation remains. 6/2/2024 - Use netting has been installed over the applied seed, and the area will be monitored for germination. 7/15/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/2/2024 - Observation remains.
56	Crushed stone discharged to the swale at Station 170+00 Priority: High	8/5/2024	Resolved: 8/27/2024 8/12/2024	Remove crushed stone from swale and provide more robust erosion and sediment controls	8/7/2024 - Observation remains. 8/12/2024 - Observation remains. Stone was observed to have migrated further down the swale to Station 170+50 through Station 171+00. 8/16/2024 - Stone is still present within the swale. 8/20/2024 - Observation remains. 8/27/2024 - Stone has been removed from the swale.
23	Sediment has accumulated within the cattle crossing at Station 258+00 and is migrating towards adjacent wetlands Priority: High	5/8/2024	Resolved: 8/20/2024 5/15/2024	Remove all accumulated sediment and address the sediment release at the source through additional erosion controls and stabilization measures.	 5/16/2024 - Observation remains. 5/21/2024 - Partial sediment removal has been completed. It appears that this accumulation of sediment may be occurring due to offsite inputs and may require coordination with MassDOT. 5/28/2024 - Observation remains. 6/7/2024 - Observation remains. 6/14/2024 - Observation remains. 6/21/2024 - Observation remains. 7/8/2024 - Observation remains. 7/15/2024 - Observation remains. 7/21/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/20/2024 - Observation remains.
50	Catch basin requiring inlet protection at the Hudson Road intersection Priority: Medium	7/15/2024	Resolved: 8/20/2024 7/22/2024	Install inlet protection within the catch basin.	7/22/2024 - Observation remains. 7/29/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/20/2024 - The area around the catch basins have been paved and are stabilized.


55	Crushed stone dust was observed requiring removal from the streambed on the west side of the path at Station 215+00 to 217+50 Priority: High	8/5/2024	Resolved: 8/20/2024 8/12/2024	Remove crushed stone from streambed and provide more robust erosion controls	8/7/2024 - Observation remains. 8/12/2024 - Observation remains. 8/16/2024- Crushed stone requires removal at Station 217+50. 8/20/2024 - Crushed stone has been removed.
54	Runoff associated with the stamped concrete splitter island was observed requiring removal from the streambed on the west side of the path at Station 216+00 Priority: High		Resolved: 8/16/2024 8/12/2024	Remove runoff from streambed and provide more robust erosion controls	8/7/2024 - Runoff was not visible within the streambed post-storm, but was still present downgradient and upgradient of erosion controls. Erosion controls at this location have been undermined and there is potential for more runoff to enter the streambed. This item will remain open until the material has fully hardened. 8/12/2024 - Material has not hardened and is still present within the streambed. 8/16/2024 - Material is hardened and was not observed.
26	Erosion and migration of gravel into a stream observed along the east side of the trail at Stations 292+00 to 294+50 Priority: High	5/8/2024	Resolved: 8/7/2024 5/15/2024	Add or replace erosion controls and remove the gravel eroding into wetlands and streams. Replace gravel and/or supplement with larger stone.	5/16/2024 - Observation remains. 5/21/2024 - Observation remains. Recently placed loam should be stabilized to prevent sediment-laden runoff from discharging to the stream. 5/28/2024 - Observation remains. 5/31/2024 - Observation remains. 6/7/2024 - Observation remains. 6/14/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - Observation remains. 7/8/2024 - Observation remains. 7/8/2024 - Observation remains. 7/15/2024 - Observation remains. 7/22/2024 - Observation remains. 7/22/2024 - Observation remains. 7/22/2024 - Observation remains. 8/5/2024 - Observation remains.


14	Sediment-laden runoff is being discharged into a stream from the new parking lot at Station 216+50 Priority: High	5/8/2024	Resolved: 8/7/2024 5/15/2024	Replace compost filter tubes around the stream and develop a method of redirecting runoff from the parking lot at the source.	5/16/2024 - New compost filter tubes have been installed but were observed to be undermined. In addition, a new earthen slope was observed to be constructed in this area and requires stabilization. 5/21/2024 - No turbidity was observed due to no rain preceding this inspection. However, additional erosion controls should be explored at this location to prevent future discharges. 5/28/2024 - Untreated runoff being discharged from the parking area has not been addressed, and work is occurring along the stream beyond the compost filter tubes. 5/31/2024 - Observation remains. 6/1/4/2024 - Observation remains. 6/1/4/2024 - Observation remains. 6/1/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - Observation remains. 7/15/2024 - Observation remains. 7/15/2024 - Observation remains. 8/5/2024 - Observation remains.
27	Material washout was observed along the west side of the trail from Stations 313+00 to 316+00 Priority: High	5/8/2024	Resolved: 8/7/2024 5/15/2024	Provide supplemental erosion controls and stabilize the slope.	5/16/2024 - Observation remains. 5/21/2024 - Observation remains. 5/28/2024 - Observation remains. 5/28/2024 - Observation remains. 6/14/2024 - Observation remains. 6/14/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - Observation remains. 6/24/2024 - Observation remains. 7/8/2024 - Observation remains. 7/15/2024 - This area could not be assessed due to paving operations ongoing during the inspection. 7/22/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Washed out material is no longer present
18	Sediment migration beyond the limits of work at Stations 238+00 to 241+00 Priority: Medium	5/8/2024	Resolved: 8/7/2024 5/15/2024	Stabilize steep slopes with jute netting or compost filter tubes to prevent additional land movement and erosion.	5/16/2024 - Observation remains. 5/21/2024 - Hydroseed has been applied; however, accumulated sediment beyond the limits of work requires removal. 5/31/2024 - Observation remains. 6/1/2024 - Application of seed is required for stabilization. 6/1/2024 - Observation remains. 6/1/2024 - Observation remains. 6/1/2024 - Observation remains. 6/2/2024 - Observation remains. 6/2/2024 - Observation remains. 6/2/2024 - This area has been hydroseeded and germination was observed. 7/8/2024 - Germination was observed and the area will be monitored for stabilization. 7/15/2024 - Observation remains. 7/2/2024 - This area could not be assessed due to paving operations ongoing during the inspection. 7/22/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - This area has been the stabilized.

17	Sediment migration beyond the limits of work at Stations 236+00 to 238+00 Priority: High	5/8/2024	Resolved: 8/7/2024 5/15/2024	Remove accumulated sediment from areas beyond the limits of work and replace compost filter tubes. Once any grading work is completed, apply seed to the slope and stabilize it with jute netting, straw, etc.	 5/16/2024 - Observation remains. 5/21/2024 - Observation remains. 5/28/2024 - Hydroseed has been applied; however, accumulated sediment beyond the limits of work requires removal. 5/31/2024 - Observation remains. 6/1/2024 - Observation remains. 6/1/2024 - Observation remains. 6/1/2024 - Observation remains. 6/21/2024 - Observation was observed and germination was observed. 7/8/2024 - Germination was observed and the area will be monitored for stabilization. 7/15/2024 - See previous update. 7/29/2024 - Observation remains. 8/5/2024 - Observation remains. 8/5/2024 - Observation remains. 8/7/2024 - Observation remains. 8/7/2024 - Observation remains.
			V.2. On Going	g (Longer-Term) Compliance Items	
		Typically, th	lese items require coordination wit	h MassDEP. If so, remove once app	roval is obtained from MassDEP
Iten	Location/ Description	Observation Date	Resolution Due Date	Recommended/Discussed Resolution	Comments/Updates
58	Crushed stone used for the dense graded crush stone shoulders has been observed as migrating both onto the path, off the sides of the path, and into the adjacent Resource Areas throughout the Project Priority: High	8/7/2024	8/14/2024	Remove all crushed stone from Resource Areas and develop a plan to cease discharges of stone.	8/12/2024 - Crushed stone is still present in varying amounts throughout the path and on the sides of the path. 8/16/2024 - Observation remains. 8/20/2024 - Crushed stone has been removed from some adjacent resource areas but is still observed as migrating onto and off of the path in multiple locations throughout the Project. 8/27/2024 - Crush stone has been observed as migrating from the shoulders throughout the path.
57	Japanese hops (Humulus japonicus) has been observed throughout the Project and requires removal Priority: High	8/5/2024	8/12/2024	The Contractor should perform varying removal approaches including herbicide treatment and hand pulling to remove the vegetation throughout the Project and reseed areas that are no longer stabilized due to herbicide application.	 8/5/2024 - Removal methods, including herbicide work and hand pulling have been observed to remove the plant throughout the Project. 8/7/2024 - Japanese hops and other invasives appear to be wilting due to herbicide application. Multiple areas along the trail appear to have not been treated and seed heads have appeared on some of the plants that were not treated. A second application of herbicide and pulling of plants with seedheads is recommended to ensure spreading does not continue. 8/12/2024 - Herbicide application on the Japanese hops and other invasives was occurring at the time of the inspection. Plants that have been previously treated appear to be dead or wilting. 8/16/2024 - A majority of the Japanese hops were observed as wilting, while some plants do not appear to have been treated (i.e., near Station 1003+00). 8/20/2024 - Multiple areas throughout the Project where herbicide application was performed have been observed as no longer stable due to herbicide killing grass and other vegetation. These areas include but are not limited to Station 137+00 to Station 145+00 and Station 223+00 to Station 240+00. These areas should be reseeded to ensure stabilization. 8/27/2024 - Observation remains. Areas that have are no longer stabilized due to herbicide application should be reseeded. There are multiple locations along the path where hops are present with seed heads and should be retreated.


42	Riprap slope extends beyond limits of work along the WF1 Series wetland near flags 103 to 107 Priority: High	5/28/2024	6/4/2024	The Contractor should confirm if this work was permitted by the Conservation Commission, as it does not appear to be a part of the approved plans/impacts. MassDOT should be consulted on next steps regarding notification and potential restoration.	 5/31/2024 - Observation remains. 6/7/2024 - Niprap slope has been altered and active construction is repairing the area. 6/17/2024 - Niprap slope has been altered and active construction is repairing the area. 6/17/2024 - During this inspection, additional work in support of the repair/potential replacement of an underlying pipe has was ongoing. It is recommended that the contractor confirm that they have coordinated with the Conservation Commission for this work and provide a restoration plan for the area once work is complete. 6/24/2024 - During this inspection, BETA was informed that the existing cast iron pipe was replaced with a new concrete 12-inch reinforced concrete pipe. It appears that riprap was replaced along the side slopes to mirror conditions observed prior to this inspection. 6/27/2024 - During this inspection, the area was observed to have been rolled and prepared for paving. Hydroseed was applied and plantings were installed. 7/8/2024 - Germination was observed and the area will be monitored for stabilization. See previous updates regarding Conservation Commission coordination. 7/15/2024 - Diservation remains. 8/2/2024 - Observation remains. 8/1/2024 - Observation remains. 8/20/2024 - Observation remains. <l< th=""></l<>		
41	Stream Bank has been regraded beyond the limit of work at Station 216+00 Priority: High	5/28/2024	6/4/2024	The Contractor should confirm if this work was permitted by the Conservation Commission, as it does not appear to be a part of the approved plans/impacts. MassDOT should be consulted on next steps regarding notification and potential restoration.	5/31/2024 - Observation remains. 6/7/2024 - Observation remains. 6/14/2024 - Observation remains. 6/14/2024 - Observation remains. 6/24/2024 - Observation remains. 7/27/2024 - Observation remains. 7/15/2024 - Observation remains. 7/15/2024 - This area could not be assessed due to paving operations ongoing during the inspection. 7/12/2024 - Crushed stone and sediment continue to be discharged to the stream between Stations 215+00 and 217+00 due to overtopped and undermined compost filter tubes. 7/29/2024 - Observation remains. 8/5/2024 - Observation remains. 8/2/2024 - Observation remains. 8/12/2024 - Observation remains. 8/12/2024 - Observation remains. 8/20/2024 - Observation remains. 8/20/2024 - Observation remains. 8/20/2024 - Stone has been removed; however, additional alteration to Resource Areas beyond the limit of work continue. 8/27/2024 - Observation remains.		
	Submittal	Date Submitted	VI. Agency Submittals Description	(Note: only filled out for monthly	report) Status		
			VII Attachmonts (#3 only attached with monthly rep	ort)		
1. Fie	ld Sketch		vii. Attachments (no only attached with monthly rep			
	2. Photographic Documentation						
3. 3 V	. 3 Week Look ahead schedule						





















































Sit	e Location	Bruce Freeman Rail Trail Right-of-Way	BETA Project No. 24.10326.23
Photo No. 1	Date: 8/27/2024		
Direct Taken	ion Photo :		and the
Towar	d the South		
Descri	ption:		1
that h partia and re applic at Sta per Co Actior	ation of seed tion 106+00 ompliance o Item 44.		
Taken	8/27/2024 ion Photo		
Descri	ption:		all and a
where requir and cr that h onto t requir Statio Comp Item 5 Term	of an area e stone dust es sweeping rushed stone as migrated he path es removal at n 126+50 per liance Action 51 and Long Compliance n Item 58.		




Site	e Location	Bruce Freeman Rail Trail Right-of-Way	BETA Project No. 24.10326.23
Photo No. 3	Date: 8/27/2024		- -
Directi Taken:	ion Photo :		
Toward	d the Northeas		
that is stabili herbic applic Statio per Co	of an area 5 no longer zed due to		
No. 4 Directi Taken:	d the Northeas		
Typica that ha placed interse the Pro photo the Old	l view of loan as been		
















Site Location	Bruce Freeman Rail Trail Right-of-Way	BETA Project No. 24.10326.23
Photo Date: No. 11 8/27/2024 Direction Photo Taken: Toward the Northeast		
Description: View of the slope located behind the cemented masonry wall at Station 217+45 that has become partially stabilized and requires reseeding per Compliance Action Item 34.		
Photo Date: No. 12 8/27/2024 Direction Photo Taken: Toward the Southeast		
Description: View of another location that is no longer stabilized due to herbicide application at Station 223+00 per Long Term Compliance Action Item 57.		







Site Location	Bruce Freeman Rail Trail Right-of-Way	BETA Project No. 24.10326.23
Photo Date: No. 15 8/27/2024 Direction Photo Taken: Toward the North		
Description: View of recently installed signage along the path at Station 318+00.		