3 Week Schedule

			Sat Sun		Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
FM Crew		5-Oct	6-Oct	Mon 7-Oct	8-Oct	9-Oct	10-Oct	11-0ct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct
	Road Work																							
	Punchlist Items																							
	Adjusting F&C, Cleanup, Demobilize																							
	Signal Crossing																							
	Main Street - Hudson																							
	Wilkins Street - Hudson																							
	HSS-MH#1																							
	Excavate																							
	Ledge Removal @ Term - Completed 9/11/24																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	ROW Work																							
	Loaming & Seeding Operation																							
	Segment 1 (Wilkins to Chestnut) -Completed 8/28/24																							
	Segment 2 (Chestnut to Bridge 130) - Completed																					1		
	Segment 3 (Bridge 130 to Main) - Completed																							
	Segment 4 (Main to Parmenter) - Completed																							
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24																							
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																							
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																							
	Segment 12 (Union to Boston Post) - Completed																							
	Segment 13 (Boston Post to Bridge 127 - Completed																							
	Segment 14 (Bridge 127 to Sudbury SS) - Completed																							
	Planting Operation																							
	Bigalow Nursery Visit																							
	Anticipated Delivery Dates																							
	Segment 1 (Wilkins to Chestnut)																							
	Segment 2 (Chestnut to Bridge 130)																							
	Segment 3 (Bridge 130 to Main)																							
	Segment 4 (Main to Parmenter)																							
	Segment 5 (Parmenter to White Pond)																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 7 (Town Line to Bridge 126) Segment 8 (Bridge 128 to Dutton)																							
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond)																							
	Segment 11 (Horse Pond to Union)																					,		
	Segment 12 (Union to Boston Post)																							
	Segment 13 (Boston Post to Bridge 127)																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Sudbury Work																							
	Segment 12 Culvert Extension																							
	Historic Feature Scope																							
	Sudbury Culvert Cleanouts (3ea.)																							