


Project: BFRT Sketch Plans  
 Consultant: Jacobs Engineering  
 Date: Wed 11/20/19

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	Qtr 4, 2018	Qtr 1, 2019	Qtr 2, 2019	Qtr 3, 2019	Qtr 4, 2019	Qtr 1, 2020	Qtr 2, 2020	Qtr 3, 2020
20	Jacobs submits Type Selection Worksheet for Boardwalk to MassDOT	1 day	Tue 3/5/19	Tue 3/5/19								
21	MassDOT reviews Type Selection Worksheet for Boardwalk	120 days	Wed 3/6/19	Tue 8/20/19								
22	Jacobs Prepare Sketch Plans for Br. No. S-31-007	32 days	Wed 9/4/19	Thu 10/17/19								
23	Jacobs Prepare Sketch Plans for Br. No. S-31-013	32 days	Wed 9/4/19	Thu 10/17/19								
24	Jacobs Prepare Sketch Plans for Boardwalk	61 days	Wed 9/4/19	Wed 11/27/19								
25	Jacobs submits Geotechnical Report & Sketch Plans to MassDOT for Boardwalk Br. No. S-31-007 & 013	1 day	Wed 11/27/19	Wed 11/27/19								
26	MassDOT Completes Reviews of Sketch Plans for Boardwalk Br. No. S-31-007 & 013 (90 Calendar Day Review)	45 days	Thu 11/28/19	Wed 1/29/20								
27	Jacobs submits Final Sketch plans to MassDOT	5 days	Thu 1/30/20	Wed 2/5/20								
28	Jacobs prepares for Design Public Hearing	10 days	Thu 2/6/20	Wed 2/19/20								
29	Town of Sudbury/MassDOT Schedule Design Public	45 days	Thu 2/20/20	Wed 4/22/20								



Project: BFRT Sketch Plans  
 Consultant: Jacobs Engineering  
 Date: Wed 11/20/19

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			