

### Field Inspection Report #17

Project Name:	Bruce Freeman Rail Trail	Submitted to:	Marcia Rasmussen, Planning Development Assistant		
Inspection Date:	05/14/2024	Project Address:	Sudbury, MA		
F&O Project #:	20200785.C10	City:	Sudbury	State:	MA
MassDOT Project #	608164	Client:	Town of Sudbury		
		Photos Included:	12 photos		

Date/Inspector(s)/Time:	05/14/2024 Benjamin Andersen 9:00 AM – 12:30 PM
-------------------------	---

#### **Site Observations:**

- F&O visited the project site and walked the length of the project.
- The following observations were made:

#### **Between Sta 101+00 and 116+00 (Project start to Codjer Lane)**

- K DaPonte Construction Corp. was working on laying the pervious pavers in the rest area at Sta. 101+00. (See Photo 1)

#### **Between Sta 116+00 and 143+00 (Codjer Lane to Old Lancaster Road)**

- Flags have been placed in areas of tree and shrub plantings throughout this portion of the trail.

#### **Between Sta 143+00 and 175+00 (Old Lancaster Road to Hudson Road)**

- The proposed vegetation area south of Hudson Road has been excavated out. (See Photo 2)
- The contractor was marking out sawcut lines to prepare the intersection for work within the upcoming weeks.

#### **Between Sta. 175+00 and 215+80 (Hudson Road to Morse Road)**

- Minimal work has been done in this portion of the trail.

#### **Between Sta. 215+80 and 275+00 (Morse Road to Haynes Road)**

- The retaining wall has been completed at Sta. 217+00. (See Photo 3)
- Curbing and the base material of the rest area at Sta. 217+00 have been placed. (Also shown in Photo 3)
- Significant grading efforts have been made in the proposed parking lot area north of Morse Road. (See Photo 4)

**Between Sta. 275+00 and 284+50 (Haynes Road to Pantry Road)**

- Landscaping work was being done south of Pantry Road during the visit.

**Between Sta. 284+50 and 335+50 (Pantry Road to Project End)**

- The concrete work at the Davis Field lot has been set. (See Photo 5)
- Curbing and the base material of the rest area at Sta. 307+00 have been placed. (See Photo 6)

See Photos 7-12 for additional photos along the trail.

Site Photographs:



**Photo 1:** Sta. 101+00 looking at the rest area at the beginning of the project.



**Photo 2:** Sta. 173+00 looking north towards Hudson Road.



**Photo 3:** Sta. 217+50 looking south towards the retaining wall and Morse Road.



**Photo 4:** Progress photo of the parking lot grading at Morse Road.



**Photo 5:** Sta 1106+50 looking at the constructed concrete work in the Davis Field parking lot.



**Photo 6:** Sta 307+50 looking south at the rest area south of North Road.



**Photo 7:** Sta. 125+50 looking towards Hop Brook and the proposed rest area.



**Photo 8:** Sta. 168+00 looking south at the 48-inch culvert and fencing.



**Photo 9:** Sta. 1001+00 looking towards the trail from the Parkinsons Lot spur path.



**Photo 10:** Sta. 213+00 looking at the wetland replication area south of Morse Road.



**Photo 11:** Sta. 265+00 looking at the constructed bridge over Pantry Brook.



**Photo 12:** Sta. 1101+00 looking east at the shared use path leading to the Davis Field parking lot.