MASS CENTRAIL RAIL TRAIL - HUDSON TO SUDBURY DCR 3 WEEK SCHEDULE

		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
PARTY	DESCRIPTION	4/7/2025	4/8/2025	4/9/2025	4/10/2025	4/11/2025	4/12/2025	4/13/2025	4/14/2025	4/15/2025	4/16/2025	4/17/2025	4/18/2025	4/19/2025	4/20/2025	4/21/2025	4/22/2025	4/23/2025	4/24/2025	4/25/2025	4/26/2025	4/27/2025
ET&L	HUDSON - SEGMENT 1 FINE GRADING																					
	HUDSON - SEGMENT 2 FINE GRADING																					
	HUDSON - SEGMENT 3 FINE GRADING																					
	HUDSON - SEGMENT 4 FINE GRADING																					
	HUDSON - SEGMENT 5 FINE GRADING																					
	HUDSON - SEGMENT 6 FINE GRADING																					
	SUDBURY - SEGMENT 7 FINE GRADING																					
	SUDBURY - SEGMENT 8 FINE GRADING																					
	SUDBURY - SEGMENT 9 FINE GRADING																					
	SUDBURY - SEGMENT 10 FINE GRADING																					
	SUDBURY - SEGMENT 11 FINE GRADING																					
	SUDBURY - SEGMENT 12 FINE GRADING																					
	SUDBURY - SEGMENT 13 FINE GRADING																					
	SUDBURY - SEGMENT 14 FINE GRADING																					
	HUDSON - SEGMENT 0 CLEARING																					
MEDIEROS	HUDSON - SEGMENT 0 COMPOST TUBES																					

NOTES:
Need 2 Monitors to work with the grading crew starting 4/14/25 for the vernal pool areas
Turitle Sweeps need to be conducted 4/14/25 through 4/17/25
Sudbury culvert crossing in segment 8 on 4/17 (1 EA)
Sudbury culvert crossing in segment 9 on 4/18 (3 EA)
Sudbury culvert crossing segment 10 on 4/19 (Dudley Brook)
Sudbury culvert crossing segment 11 on 4/22 (1 EA)
Sudbury culvert crossing segment 14 on 4/25 (2 EA)
Monday 4/21/24 is a Holiday - No Work
Waiting for date confirmation from Vinagro and Medieros for Wilkins work