

MASS CENTRAL RAIL TRAIL - HUDSON TO SUDBURY  
DCR  
3 WEEK SCHEDULE

PARTY	DESCRIPTION	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	
		4/14/2025	4/15/2025	4/16/2025	4/17/2025	4/18/2025	4/19/2025	4/20/2025	4/21/2025	4/22/2025	4/23/2025	4/24/2025	4/25/2025	4/26/2025	4/27/2025	4/28/2025	4/29/2025	4/30/2025	5/1/2025	5/2/2025	5/3/2025	5/4/2025	
<b>ET&amp;L</b>	HUDSON - SEGMENT 5 FINE GRADING																						
	HUDSON - SEGMENT 6 FINE GRADING																						
	SUDBURY - SEGMENT 7 FINE GRADING																						
	SUDBURY - SEGMENT 8 FINE GRADING																						
	SUDBURY - SEGMENT 9 FINE GRADING																						
	SUDBURY - SEGMENT 10 FINE GRADING																						
	SUDBURY - SEGMENT 11 FINE GRADING																						
	SUDBURY - SEGMENT 12 FINE GRADING																						
	SUDBURY - SEGMENT 13 FINE GRADING																						
	SUDBURY - SEGMENT 14 FINE GRADING																						
	HUDSON - SEGMENT 3 PERKINS XING PREP																						
	HUDSON - SEGMENT 0 WILKINS PARKING LOT																						
<b>BROX</b>	HUDSON - SEGMENT 1 AND 2 BINDER																						
	HUDSON - SEGMENT 3 BINDER																						
	HUDSON - SEGMENT 4 BINDER																						
	HUDSON - SEGMENT 5 BINDER																						
	HUDSON - SEGMENT 6 AND 7 BINDER																						
<b>VINAGRO</b>	HUDSON - SEGMENT 0 CLEARING																						
<b>MEDIEROS</b>	HUDSON - SEGMENT 0 COMPOST TUBES																						

- NOTES:
- Need 2 Monitors to work with the grading crew through 4/23/25 for the vernal pool areas
  - Need 4 monitors to work with Brox starting 5/01. Turtle sweeps need to be done by 7am
  - Sudbury culvert crossing segment 14 on 4/23 (2 EA)
  - Monday 4/21/24 is a Holiday - No Work