

Update: 2021-12-01

Dan Nason,
Staff Project Lead

Comprehensive Wastewater Management Plan (CWMP) Updates

<https://sudbury.ma.us/dpw/cwmp/>



Goal: Completion of Town-wide Comprehensive Wastewater Management Plan and Environmental Impact Report

Original Target	Current Target
2021	2022

Risk	Level	Controls (Options)
Public Outreach/Education & Gaining Support for CWMP and Future Town Meeting	Low	<ul style="list-style-type: none"> Public support has been mostly positive. Outreach/education efforts will ramp up in December and January to bring the Project to the public for education and solicitation of comments is in place. The Town, with assistance from Woodard & Curran and a professional public relations firm (working through the SRF Loan Program), is developing and implementing an aggressive outreach/education plan with a goal of bringing the public up to date with the CWMP to build consensus before the Town brings a final CWMP to Town Meeting.

Original Plan	Current Budget
\$500,000	\$500,000

Milestone	Original	Current (Actual)	Notes
Assess existing conditions	2019 Sept	2020 Sept	Reviewed Study Areas Town-wide and updated Needs Areas; State Revolving Fund (SRF) Loan Application.
Update Flows & Loads & disposals options	2019 Nov	2020 Nov	Historical water use records utilized to determine current and build out flows. Hydrogeological investigations completed on several sites. Final discharge proposed at Curtis Middle School field.
Review & Update 2013 Report	2019 Nov	2021 Nov	2013 Report dealt with Route 20 only. This is updated and includes comprehensive review of entire Town, both existing and future conditions.
Public Participation	ONGOING	ONGOING	Due to continued COVID restrictions, outreach had been limited to webpage updates, Town internal meetings and Memorandums. The Public Outreach campaign, organized by a sub-contractor working alongside W&C will ramp up over the next few months.
Single Report Update	2020 SEPT		2021 Dec. anticipated completion. Draft Recommended Plan ready for Regulatory filing. Coordination with MassDEP is on-going.
MEPA Filing	2020		2021 Dec. anticipated completion. Filing through the Massachusetts Environmental Policy Act (MEPA) Office to determine Final Recommended Plan Scope of Work.
Report Update / SEIR Single Environmental Impact Review	2021		2022 March anticipated completion. Final filing as determined above.
Project completion	2021	2022 anticipated	

Funding Source	Appropriated	Unspent	Contracts
May 7, 2019 Annual Town Meeting – Article 23 –Comprehensive Wastewater Management Plan Impact Report	\$500,000	\$0	Executed contract with Woodard & Curran (W&C) 8/19/2019
2019 State Revolving Fund (SRF) Loan	\$500,000	\$137,700	Contract on Budget (\$137,700 remaining) \$362,300 expended
	\$	\$0	
	\$	\$	
	\$	\$	
	\$	\$	
TOTAL	\$500,000	\$137,700	

Tracking Started: 2021-04-15