

WBS	ID	Name	Start	Finish	Duration	Actual Duration	Remaining Duration	Responsibility	Total Slack	Act. Start	Act. Finish	% Complete	1st Quarter			3rd Quarter			1st Quarter			3rd Quarter			1st Quarter											
													Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May			
CNT	1	Contract/Project Management	Wed 1/2/19	Thu 10/17/24	2116d	1667.1...	448.85d		0d	Wed 1/2/19	NA	79%																								
CNT.MS	2	Project Milestones	Wed 1/2/19	Thu 10/17/24	2116d	0d	2116d		0d	NA	NA	0%																								
CNT.MS.010	3	Issue Design Contract NTP	Wed 1/2/19	Wed 1/2/19	0d	0d	0d	MassDOT.PM	1793d	NA	NA	0%																								
CNT.MS.020	4	PM Submits Documents for Advertising	Mon 6/20/22	Mon 6/20/22	1d	0d	1d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.030	5	Submit Mylar Title Sheet and Final Plans	Mon 6/20/22	Mon 6/20/22	0d	0d	0d	Consultants.DES	850d	NA	NA	0%																								
CNT.MS.040	6	Prepare for Advertise	Tue 6/21/22	Fri 7/1/22	11d	0d	11d	MassDOT.FAPO	0d	NA	NA	0%																								
CNT.MS.050	7	Advertise Construction Contract	Sat 7/2/22	Sat 7/2/22	1d	0d	1d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.060	8	Release Bid Documents	Sat 7/2/22	Sat 7/2/22	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.070	9	Contractor Prepares Bids	Sun 7/3/22	Mon 8/1/22	30d	0d	30d	Consultants.Other	0d	NA	NA	0%																								
CNT.MS.080	10	Bid Opening	Tue 8/2/22	Tue 8/9/22	2d	0d	2d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.090	11	Issue Construction Contract NTP	Wed 8/10/22	Sat 10/8/22	60d	0d	60d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.100	12	Scope of Service Complete	Thu 10/17/24	Thu 10/17/24	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.100	13	Project Development	Wed 1/2/19	Sun 1/26/20	390d	390d	0d		0d	Wed 1/2/19	Sun 1/26/20	100%																								
HWY	16	Highway Design	Wed 1/2/19	Tue 6/14/22	1260d	1040.4...	219.55d		856d	Wed 1/2/19	NA	83%																								
HWY.200	17	Functional Design Report	Fri 1/29/21	Sun 7/11/21	164d	164d	0d		0d	Fri 1/29/21	Sun 7/11/21	100%																								
HWY.220	22	Design Exception Report	Fri 1/29/21	Sun 7/11/21	164d	164d	0d		0d	Fri 1/29/21	Sun 7/11/21	100%																								
HWY.230	28	Healthy Transportation Waiver	Thu 5/2/19	Sun 7/11/21	802d	802d	0d		0d	Thu 5/2/19	Sun 7/11/21	100%																								
HWY.303	34	Conduct Survey	Wed 1/2/19	Wed 5/1/19	120d	120d	0d		0d	Wed 1/2/19	Wed 5/1/19	100%																								
HWY.250	36	Pre-25% Design	Tue 7/23/19	Tue 7/23/19	0d	0d	0d		0d	Sun 3/24/19	Tue 7/23/19	100%																								
HWY.300	41	25% Highway Design Submission	Wed 1/29/20	Wed 1/29/20	0d	0d	0d		0d	Wed 7/24/19	Wed 1/29/20	100%																								
HWY.350	52	Design Public Hearing	Thu 1/30/20	Fri 8/28/20	212d	212d	0d		0d	Thu 1/30/20	Fri 8/28/20	100%																								
HWY.400	56	75% Highway Design Submission	Fri 11/20/20	Wed 8/25/21	279d	278.44d	0.56d		1149d	Fri 11/20/20	NA	99%																								
HWY.400.010	57	Prepare 75% Highway Design Submission	Fri 11/20/20	Wed 5/12/21	174d	174d	0d	Consultants.DES	0d	Fri 11/20/20	Wed 5/12/21	100%																								
HWY.400.020	58	Submit 75% Design Submission	Wed 5/12/21	Wed 5/12/21	1d	1d	0d	Consultants.DES	0d	Wed 5/12/21	Wed 5/12/21	100%																								
HWY.400.030	59	Prepare 75% Construction Contract Time Determination	Sat 5/22/21	Sat 6/19/21	29d	29d	0d	MassDOT.HW	0d	Sat 5/22/21	Sat 6/19/21	100%																								
HWY.400.040	60	Review 75% Highway Design Submission	Thu 5/13/21	Sun 7/11/21	60d	60d	0d	MassDOT.HW	0d	Thu 5/13/21	Sun 7/11/21	100%																								
HWY.400.011	61	Prepare 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	Consultants.DES	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.021	62	Submit 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	Consultants.DES	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.041	63	Review 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.050	64	All Sections 75% Highway Design Comments sent to DE	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.070	65	Prepare 75% Design Responses	Mon 7/12/21	Tue 8/10/21	30d	29.4d	0.6d	Consultants.DES	1164d	Mon 7/12/21	NA	98%																								
HWY.400.080	66	Comment Resolution Meeting @75% (Full Team)	Mon 8/23/21	Wed 8/25/21	3d	3d	0d	MassDOT.PM	0d	Mon 8/23/21	Wed 8/25/21	100%																								
HWY.450	67	100% Highway Design Submission	Wed 9/8/21	Wed 3/2/22	176d	29.89d	146.11d		9d	Wed 9/8/21	NA	17%																								
HWY.450.010	68	Prepare 100% Highway Design Submission	Wed 9/8/21	Mon 1/10/22	125d	31.25d	93.75d	Consultants.DES	9d	Wed 9/8/21	NA	25%																								
HWY.450.020	69	Submit 100% Design Submission	Mon 1/10/22	Mon 1/10/22	0d	0d	0d	Consultants.DES	9d	NA	NA	0%																								
HWY.450.030	70	Finalize Construction Contract Time Determination	Fri 1/21/22	Fri 2/4/22	15d	0d	15d	Consultants.Other	14d	NA	NA	0%																								
HWY.450.040	71	Review 100% Highway Design Submission	Tue 1/11/22	Wed 2/9/22	30d	0d	30d	MassDOT.HW	9d	NA	NA	0%																								
HWY.450.011	72	Prepare 100% Highway Design Submission Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	Consultants.DES	9d	NA	NA	0%																								
HWY.450.021	73	Submit 100% Design Submission Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	Consultants.DES	9d	NA	NA	0%																								
HWY.450.031	74	Review 100% Highway Design Submission Rev1	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	MassDOT.HW	9d	NA	NA	0%																								
HWY.450.050	75	All Sections 100% Highway Design Comments sent to DE	Wed 2/9/22	Wed 2/9/22	0d	0d	0d	MassDOT.HW	9d	NA	NA	0%																								
HWY.450.070	76	Prepare 100% Design Responses	Thu 2/10/22	Wed 2/23/22	14d	0d	14d	Consultants.DES	16d	NA	NA	0%																								
HWY.450.070	77	Comment Resolution Meeting @100% (Full Team)	Wed 3/2/22	Wed 3/2/22	0d	0d	0d	MassDOT.PM	9d	NA	NA	0%																								
HWY.450.080	78	Approval of 100% Highway Design Submission	Wed 3/2/22	Wed 3/2/22	0d	0d	0d	MassDOT.HW	9d	NA	NA	0%																								
HWY.800	79	PS&E Submittal	Thu 3/3/22	Tue 6/14/22	104d	0d	104d		5d	NA	NA	0%																								
HWY.800.010	80	Prepare PS&E Submission	Thu 3/3/22	Fri 4/1/22	30d	0d	30d	Consultants.DES	9d	NA	NA	0%																								
HWY.800.020	81	Submit PS&E Submission	Fri 4/1/22	Fri 4/1/22	0d	0d	0d	Consultants.DES	9d	NA	NA	0%																								
HWY.800.040	82	Review PS&E Submission	Sat 4/2/22	Fri 4/8/22	7d	0d	7d	MassDOT.PM	9d	NA	NA	0%																								
HWY.800.045	83	Peer Review of PS&E Submission (if applicable)	Sat 4/9/22	Fri 4/22/22	14d	0d	14d	Consultants.Other	9d	NA	NA	0%																								
HWY.800.100	84	Approval of PS&E Submission	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	MassDOT.HW	58d	NA	NA	0%																								
HWY.800.110	85	Submit Mylars	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	Consultants.DES	9d	NA	NA	0%																								
HWY.800.120	86	Highway Design Scope Complete	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	MassDOT.PM	9d	NA	NA	0%																								
HWY.800.130	87	Submit PS&E to Specs	Fri 4/22/22	Fri 4/22/22	0d	0d	0d	MassDOT.PM	9d	NA	NA	0%																								
HWY.800.140	88	Ready for Initial Review	Sat 4/23/22	Thu 5/12/22	20d	0d	20d	MassDOT.Specification	9d	NA	NA	0%																								
HWY.800.150	89	Initial Review of Bid Documents	Fri 5/13/22	Sun 5/22/22	10d	0d	10d	MassDOT.Specification	9d	NA	NA	0%																								
HWY.800.160	90	Prepare Bid Documents - Rev1	Mon 5/23/22	Sun 5/29/22	7d	0d	7d	Consultants.DES	9d	NA	NA	0%																								
HWY.800.170	91	Submit Bid Documents to Specs - Rev 1	Sun 5/29/22	Sun 5/29/22	0d	0d	0d	MassDOT.PM	9d	NA	NA	0%																								

Task  Milestone  Summary  Critical Path  Progress 

