



Massachusetts Department of Transportation 608164 Town of Sudbury, MA - Bruce Freeman Rail Trail UD PDS Schedule



WBS	ID	Name	Start	Finish	Duration	Actual Duration	Remaining Duration	Responsibility	Total Slack	Act. Start	Act. Finish	% Complete	1st Quarter			3rd Quarter			1st Quarter			3rd Quarter			1st Quarter											
													Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May			
CNT	1	Contract/Project Management	Wed 1/2/19	Sun 10/13/24	2112d	1942.6...	169.36d		0d	Wed 1/2/19	NA	92%																								
CNT.MS	2	Project Milestones	Wed 1/2/19	Sun 10/13/24	2112d	0d	2112d		0d	NA	NA	0%																								
CNT.MS.010	3	Issue Design Contract NTP	Wed 1/2/19	Wed 1/2/19	0d	0d	0d	MassDOT.PM	1789d	NA	NA	0%																								
CNT.MS.020	4	PM Submits Documents for Advertising	Mon 6/13/22	Mon 6/13/22	1d	0d	1d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.030	5	Submit Mylar Title Sheet and Final Plans	Mon 6/13/22	Mon 6/13/22	0d	0d	0d	Consultants.DES	428d	NA	NA	0%																								
CNT.MS.040	6	Prepare for Advertise	Tue 6/14/22	Fri 6/24/22	11d	0d	11d	MassDOT.FAPO	0d	NA	NA	0%																								
CNT.MS.050	7	Advertise Construction Contract	Sat 6/25/22	Sat 6/25/22	1d	0d	1d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.060	8	Release Bid Documents	Sat 6/25/22	Sat 6/25/22	0d	0d	0d	MassDOT.PM	395d	NA	NA	0%																								
CNT.MS.070	9	Contractor Prepares Bids	Sun 6/26/22	Sat 7/16/22	21d	0d	21d	Consultants.Other	395d	NA	NA	0%																								
CNT.MS.080	10	Bid Opening	Tue 8/15/23	Tue 8/15/23	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.090	11	Issue Construction Contract NTP	Sat 10/14/23	Sat 10/14/23	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.MS.100	12	Scope of Service Complete	Sun 10/13/24	Sun 10/13/24	0d	0d	0d	MassDOT.PM	0d	NA	NA	0%																								
CNT.100	13	Project Development	Wed 1/2/19	Sun 1/26/20	390d	390d	0d		0d	Wed 1/2/19	Sun 1/26/20	100%																								
HWY	16	Highway Design	Wed 1/2/19	Fri 6/10/22	1256d	993.31d	262.69d		856d	Wed 1/2/19	NA	79%																								
HWY.200	17	Functional Design Report	Fri 1/29/21	Sun 7/11/21	164d	161d	3d		1190d	Fri 1/29/21	NA	98%																								
HWY.200.010	18	Prepare Functional Design Report	Fri 1/29/21	Wed 5/12/21	104d	104d	0d	Consultants.DES	0d	Fri 1/29/21	Wed 5/12/21	100%																								
HWY.200.020	19	Submit Functional Design Report	Wed 5/12/21	Wed 5/12/21	0d	0d	0d	Consultants.DES	0d	Wed 5/12/21	Wed 5/12/21	100%																								
HWY.200.030	20	Review Functional Design Report	Thu 5/13/21	Sun 7/11/21	60d	57d	3d	MassDOT.HW	1190d	Thu 5/13/21	NA	95%																								
HWY.200.040	21	Approval of Functional Design Report	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	1190d	NA	NA	0%																								
HWY.220	22	Design Exception Report	Fri 1/29/21	Sun 7/11/21	164d	162.16d	1.84d		1190d	Fri 1/29/21	NA	99%																								
HWY.220.010	23	Prepare Design Exception Report	Fri 1/29/21	Wed 5/12/21	104d	104d	0d	Consultants.DES	0d	Fri 1/29/21	Wed 5/12/21	100%																								
HWY.220.020	24	Submit Design Exception Report	Wed 5/12/21	Wed 5/12/21	0d	0d	0d	Consultants.DES	0d	Wed 5/12/21	Wed 5/12/21	100%																								
HWY.220.030	25	Review Design Exception Report	Thu 5/13/21	Fri 6/11/21	30d	28.5d	1.5d	MassDOT.HW	1190d	Thu 5/13/21	NA	95%																								
HWY.220.040	26	Approval of Design Exception Report	Fri 6/11/21	Fri 6/11/21	0d	0d	0d	MassDOT.HW	1190d	NA	NA	0%																								
HWY.220.050	27	Approval of Design Exception Report by Chief Engine	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	1190d	NA	NA	0%																								
HWY.230	28	Healthy Transportation Waiver	Thu 5/2/19	Sun 7/11/21	802d	802d	0d		0d	Thu 5/2/19	Sun 7/11/21	100%																								
HWY.303	34	Conduct Survey	Wed 1/2/19	Wed 5/1/19	120d	120d	0d		0d	Wed 1/2/19	Wed 5/1/19	100%																								
HWY.250	36	Pre-25% Design	Tue 7/23/19	Tue 7/23/19	0d	0d	0d		0d	Sun 3/24/19	Tue 7/23/19	100%																								
HWY.300	41	25% Highway Design Submission	Wed 1/29/20	Wed 1/29/20	0d	0d	0d		0d	Wed 7/24/19	Wed 1/29/20	100%																								
HWY.350	52	Design Public Hearing	Thu 1/30/20	Fri 8/28/20	212d	212d	0d		0d	Thu 1/30/20	Fri 8/28/20	100%																								
HWY.400	56	75% Highway Design Submission	Fri 11/20/20	Fri 8/13/21	267d	237.33d	29.67d		45d	Fri 11/20/20	NA	89%																								
HWY.400.010	57	Prepare 75% Highway Design Submission	Fri 11/20/20	Wed 5/12/21	174d	174d	0d	Consultants.DES	0d	Fri 11/20/20	Wed 5/12/21	100%																								
HWY.400.020	58	Submit 75% Design Submission	Wed 5/12/21	Wed 5/12/21	1d	1d	0d	Consultants.DES	0d	Wed 5/12/21	Wed 5/12/21	100%																								
HWY.400.030	59	Prepare 75% Construction Contract Time Determination	Sat 5/22/21	Sat 6/19/21	29d	29d	0d	MassDOT.HW	0d	Sat 5/22/21	Sat 6/19/21	100%																								
HWY.400.040	60	Review 75% Highway Design Submission	Thu 5/13/21	Sun 7/11/21	60d	60d	0d	MassDOT.HW	0d	Thu 5/13/21	Sun 7/11/21	100%																								
HWY.400.011	61	Prepare 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	Consultants.DES	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.021	62	Submit 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	Consultants.DES	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.041	63	Review 75% Highway Design Submission Rev1	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.050	64	All Sections 75% Highway Design Comments sent to	Sun 7/11/21	Sun 7/11/21	0d	0d	0d	MassDOT.HW	0d	Sun 7/11/21	Sun 7/11/21	100%																								
HWY.400.070	65	Prepare 75% Design Responses	Mon 7/12/21	Tue 8/10/21	30d	0d	30d	Consultants.DES	45d	NA	NA	0%																								
HWY.400.080	66	Comment Resolution Meeting @ 75% (Full Team)	Tue 8/10/21	Fri 8/13/21	3d	0d	3d	MassDOT.PM	45d	NA	NA	0%																								
HWY.450	67	100% Highway Design Submission	Sat 8/14/21	Tue 1/11/22	151d	0d	151d		45d	NA	NA	0%																								
HWY.450.010	68	Prepare 100% Highway Design Submission	Sat 8/14/21	Sun 11/21/21	100d	0d	100d	Consultants.DES	45d	NA	NA	0%																								
HWY.450.020	69	Submit 100% Design Submission	Sun 11/21/21	Sun 11/21/21	0d	0d	0d	Consultants.DES	45d	NA	NA	0%																								
HWY.450.030	70	Finalize Construction Contract Time Determination	Thu 12/2/21	Thu 12/16/21	15d	0d	15d	Consultants.Other	50d	NA	NA	0%																								
HWY.450.040	71	Review 100% Highway Design Submission	Mon 11/22/21	Tue 12/21/21	30d	0d	30d	MassDOT.HW	45d	NA	NA	0%																								
HWY.450.011	72	Prepare 100% Highway Design Submission Rev1	Tue 12/21/21	Tue 12/21/21	0d	0d	0d	Consultants.DES	45d	NA	NA	0%																								
HWY.450.021	73	Submit 100% Design Submission Rev1	Tue 12/21/21	Tue 12/21/21	0d	0d	0d	Consultants.DES	45d	NA	NA	0%																								
HWY.450.031	74	Review 100% Highway Design Submission Rev1	Tue 12/21/21	Tue 12/21/21	0d	0d	0d	MassDOT.HW	45d	NA	NA	0%																								
HWY.450.050	75	All Sections 100% Highway Design Comments sent to	Tue 12/21/21	Tue 12/21/21	0d	0d	0d	MassDOT.HW	45d	NA	NA	0%																								
HWY.450.070	76	Prepare 100% Design Responses	Wed 12/22/21	Fri 12/31/21	10d	0d	10d	Consultants.DES	56d	NA	NA	0%																								
HWY.450.070	77	Comment Resolution Meeting @ 100% (Full Team)	Tue 1/11/22	Tue 1/11/22	0d	0d	0d	MassDOT.PM	45d	NA	NA	0%																								
HWY.450.080	78	Approval of 100% Highway Design Submission	Tue 1/11/22	Tue 1/11/22	0d	0d	0d	MassDOT.HW	45d	NA	NA	0%																								
HWY.800	79	PS&E Submittal	Wed 1/12/22	Fri 6/10/22	150d	0d	150d		2d	NA	NA	0%																								
HWY.800.010	80	Prepare PS&E Submission	Wed 1/12/22	Thu 2/10/22	30d	0d	30d	Consultants.DES	45d	NA	NA	0%																								
HWY.800.020	81	Submit PS&E Submission	Thu 2/10/22	Thu 2/10/22	0d	0d	0d	Consultants.DES	45d	NA	NA	0%																								
HWY.800.040	82	Review PS&E Submission	Fri 2/11/22	Thu 2/17/22	7d	0d	7d	MassDOT.PM	45d	NA	NA	0%																								
HWY.800.045	83	Peer Review of PS&E Submission (if applicable)	Fri 2/18/22	Thu 3/3/22	14d	0d	14d	Consultants.Other	45d	NA	NA	0%																								

Task Milestone Summary Critical Path Progress

