

Town of Sudbury
Community Preservation Committee
Annual Reporting Form

Name of Project including year of Town Meeting and Article Number: Community Garden TM2024 Article 41

Date of Report: September 4, 2025

Date of Town Meeting Approval: May 2024

Project Proponent: Sudbury Conservation Commission

Recipient of CPC Funds: Sudbury Conservation Commission

Name of Person Completing Form: Lori Capone

Description of Project: Installation and equipping of an artesian irrigation well for a reliable water source to support local farming at Lincoln Meadows including demolition, site preparation and any other incidental and related costs.

Total Project Budget Through CPC: \$40,000

Total Spent in FY 25: \$0.00

Total Spent in prior fiscal years: \$0.00

Balance Remaining: \$40,000

Is the project completed? No

Description of status of the project: The well structure was installed in August 2025. We are currently evaluating pump structures to service the well which will be based on pump testing, which we have not received yet. We anticipate installing a solar pump with storage tank along with a back up hand pump. The cost of the well installation was \$18,570. The cost for the pump is still to be determined. The project should be completed in the Fall on 2025.

Project results, including any changes since Town Meeting: