

Town of Sudbury
Community Preservation Committee
Annual Reporting Form

Name of Project including year of Town Meeting and Article Number: Community Garden TM2024 Article 41

Date of Report: October 19, 2026

Date of Town Meeting Approval: May 2024

Project Proponent: Sudbury Conservation Commission

Recipient of CPC Funds: Sudbury Conservation Commission

Name of Person Completing Form: Lori Capone

Description of Project: Installation and equipping of an artesian irrigation well for a reliable water source to support local farming at Lincoln Meadows including demolition, site preparation and any other incidental and related costs.

Total Project Budget Through CPC: \$40,000

Total Spent in FY 26: \$27,730.00

Total Spent in prior fiscal years: \$0.00

Balance Remaining: \$12,270

Is the project completed? Yes

Description of status of the project: The well structure was installed in August 2025. The pump structures to service the well was installed in May of 2026.

Project results, including any changes since Town Meeting:

The pump was intended to be a solar pump with storage tank along with a backup hand pump. This was determined to be unfeasible due to supply chain issues. Therefore we just installed a hand pump. We are returning unused funds.

