



Horsley Witten
Group, Inc.

Client: Town of Sudbury
 Project Name: Sudbury-Hudson Transmission Reliability
 Inspector: Jeffrey Polidor
 Project No: 22012F
 Inspection Date: 1/11/23 Arrival Time: 7:00 AM
 Weather: Sunny, 20°F Departure Time: 10:30 AM

Personnel on site:

Marc Bergeron
 Matt Lagoy
 Terry Ramborger

Reference Plan:

Sudbury to Hudson
 115kV Underground Transmission Line
 Sudbury - Hudson, MA
 Date: November 16, 2018

Contractor(s) equipment:**WORK UNDERWAY:**

Erosion Control Installation	<input checked="" type="checkbox"/>
Clearing/Grubbing	<input checked="" type="checkbox"/>
Excavation/Fill/Compaction	<input type="checkbox"/>
Road Subbase Installation	<input type="checkbox"/>
Gravel Base Installation	<input type="checkbox"/>
Pavement/Binder Installation	<input type="checkbox"/>
Water Installation	<input type="checkbox"/>
Gas/Electric/Telephone Installation	<input type="checkbox"/>

Drainage Installation	<input type="checkbox"/>
Wastewater Construction	<input type="checkbox"/>
Sidewalk Construction	<input type="checkbox"/>
Final Grading	<input type="checkbox"/>
Surface Stabilization	<input type="checkbox"/>
Monument Installation	<input type="checkbox"/>
Cleanup	<input type="checkbox"/>
Other:	<input type="checkbox"/>

Photos Taken: Yes ☒ No ☐

General Notes/Comments:

On January 11, 2023, Horsley Witten Group, Inc. (HW) performed a site visit in Sudbury, MA. During the site visit HW walked the length of Segment 14 that has erosion control installed (silt fence) and confirmed erosion control practices at the gravel construction entrances are still in working conditions.

- Most gravel construction entrances currently precede any site activities as noted in previous reports.
- Silt fence has been installed along part Segment 14 starting at STA 476+00 (Photo 1) and heading West (Photo 2).
- Clearing activities have begun along Segment 7, but no erosion control practices have been installed at this point.
- A tree has fallen onto the silt fence at STA420+00, but it was still functional (Photo 3). Cleanup was planned for later in the day of 1/11/23.

Inspector's signature:

Jeffrey Polidor

Date: 1/11/23

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
 112 Water Street, 6th Floor, Boston, MA 02109
 55 Dorrance Street, Suite 403, Providence, RI 02903
 113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
 Phone: (857) 263-8193
 Phone: (401) 272-1717
 Phone: (603) 658-1660

Survey-GIS Technician

Distribution:

Town:	Lori Capone	caponel@sudbury.ma.us
	Adam Duchesneau	duchesneaua@sudbury.ma.us
Epsilon Associates:	Marc Bergeron	mbergeron@epsilonassociates.com
Horsley Witten Group:	Janet Carter Bernardo, P.E.	jbernardo@horsleywitten.com
	Jeffrey Polidor	jolidor@horsleywitten.com

PHOTOS:

Photo 1: Silt fence at the cleared gravel site entrance (Boston Post Road, STA 476+00).
Photo taken on 1/11/23



Photo 2: Silt fence installed along Segment 14.

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
112 Water Street, 6th Floor, Boston, MA 02109
55 Dorrance Street, Suite 403, Providence, RI 02903
113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
Phone: (857) 263-8193
Phone: (401) 272-1717
Phone: (603) 658-1660

Photo taken on 1/11/23



Photo 3: Gravel site entrance (Boston Post Road, STA 420+00) where a tree had fallen onto the silt fence.

Photo taken on 1/11/23

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
112 Water Street, 6th Floor, Boston, MA 02109
55 Dorrance Street, Suite 403, Providence, RI 02903
113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
Phone: (857) 263-8193
Phone: (401) 272-1717
Phone: (603) 658-1660