

Town of Sudbury

Community Preservation Committee

Annual Reporting Form

Name of Project including year of Town Meeting and Article Number: 2013 TM, Article 33

Date of Report: 11/4/2024

Date of Town Meeting Approval: 2013

Project Proponent: Sudbury Historical Commission

Recipient of CPC Funds: Sudbury Historical Commission

Name of Person Completing Form: Marjorie Katz

Description of Project:

Survey and Restoration of historic gravesites at Town Cemeteries

Total Project Budget through CPC: \$107,633.09 (according to C. Hagger based upon a CPC Expense Tracking Spreadsheet dated 10-12-17)

Total Spent in FY 23 \$ 0

Total Spent in prior fiscal years: \$92, 595.00.

Balance Remaining: \$15,038.00

Is the project completed? Yes No ☒

Description of status of the project: The final stage of the project is the cleaning of the headstones with an antibacterial product. Wadsworth Cemetery cleaning has been completed. Cleaning at the Revolutionary War Cemetery has not commenced. As with Wadsworth Cemetery, most of the headstones will need to be cleaned. Upon completion of Wadsworth Cemetery, a search for a contractor for the Revolutionary War Cemetery was commenced. To date, no contract has been entered into. Thus, we would ask that the remaining CPC funds be maintained for FY 25.

Project results, including any changes since Town Meeting:

See above Description of other pertinent information: