



Horsley Witten Group, Inc.

Client: Town of Sudbury
 Project Name: Sudbury-Hudson Transmission Reliability
 Inspector: Jeffrey Polidor
 Project No: 22012F
 Inspection Date: 1/30/24 Arrival Time: 12:00 PM
 Weather: Clear, 30°F Departure Time: 3:00 PM

Contractor(s) equipment:

Excavator (2)
 Dumpster (2)

Reference Plan:

Sudbury to Hudson
 115kV Underground Transmission Line
 Sudbury - Hudson, MA
 Date: November 16, 2018

WORK UNDERWAY:

Erosion Control Installation	<input checked="" type="checkbox"/>
Clearing/Grubbing	<input type="checkbox"/>
Excavation/Fill/Compaction	<input checked="" type="checkbox"/>
Road Subbase Installation	<input type="checkbox"/>
Gravel Base Installation	<input type="checkbox"/>
Pavement/Binder Installation	<input type="checkbox"/>
Water Installation	<input type="checkbox"/>
Gas/Electric/Telephone Installation	<input type="checkbox"/>

Drainage Installation	<input checked="" type="checkbox"/>
Wastewater Construction	<input type="checkbox"/>
Sidewalk Construction	<input type="checkbox"/>
Final Grading	<input type="checkbox"/>
Surface Stabilization	<input type="checkbox"/>
Monument Installation	<input type="checkbox"/>
Cleanup	<input type="checkbox"/>
Other:	<input type="checkbox"/>

Photos Taken: Yes No

General Notes/Comments:

On January 30, 2024, Horsley Witten Group, Inc. (HW) performed a site visit along the Eversource transmission line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion control installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Silt fence and filter tube are functioning properly along segments 7 and 9-14.
- Broken stake in silt fence along segment 8 (Photo 1).
- Excavator clearing debris near Bridge 127 (Photo 2).
- Concrete base of Bridge 127 installed (Photo 3).
- Stakes set along segment 9 at proposed path width for gravel base installation (Photo 4).
- Sediment is tracked into the road at construction entrance STA 407+50 (Photo 5).
- Gravel base installed at Bridge 127 along segment 13 while dewatering across Hop Brook (Photo 6).

Action Items:

1. Repair silt fence as noted above.
2. Clear sediment from the street at construction entrance STA 407+50.

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
 112 Water Street, 6th Floor, Boston, MA 02109
 One Turks Head Place, Suite 300, Providence, RI 02903
 113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
 Phone: (857) 263-8193
 Phone: (401) 272-1717
 Phone: (603) 658-1660

Inspector's signature: Jeffrey Polidor
Jeffrey Polidor
Survey-GIS Technician

Date: 1/30/24

Distribution:

Town:	Lori Capone	caponel@sudbury.ma.us
	Shawna Risotti	RisottiS@sudbury.ma.us
Epsilon Associates:	Marc Bergeron	mbergeron@epsilonassociates.com
Horsley Witten Group:	Janet Carter Bernardo, P.E.	jbernardo@horsleywitten.com
	Jeffrey Polidor	jolidor@horsleywitten.com

PHOTOS:



Photo 1: Broken stake in the silt fence along segment 8.
Photo taken on 1/30/24

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
112 Water Street, 6th Floor, Boston, MA 02109
One Turks Head Place, Suite 300, Providence, RI 02903
113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
Phone: (857) 263-8193
Phone: (401) 272-1717
Phone: (603) 658-1660



Photo 2: Excavator clearing debris near Bridge 127.
Photo taken on 1/30/24



Photo 3: Concrete base of Bridge 127 installed.
Photo taken on 1/30/24

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
112 Water Street, 6th Floor, Boston, MA 02109
One Turks Head Place, Suite 300, Providence, RI 02903
113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
Phone: (857) 263-8193
Phone: (401) 272-1717
Phone: (603) 658-1660



Photo 4: Stakes set along segment 9 at proposed path width for gravel base installation.
Photo taken on 1/30/24



Photo 5: Sediment is tracked into the road at construction entrance STA 407+.
Photo taken on 1/30/24

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
112 Water Street, 6th Floor, Boston, MA 02109
One Turks Head Place, Suite 300, Providence, RI 02903
113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
Phone: (857) 263-8193
Phone: (401) 272-1717
Phone: (603) 658-1660



Photo 6: Gravel base installed at Bridge 127 along segment 13 while dewatering across Hop Brook.

Photo taken on 1/30/24.

Horsley Witten Group, Inc.

90 Route 6A, Sandwich, MA 02563
112 Water Street, 6th Floor, Boston, MA 02109
One Turks Head Place, Suite 300, Providence, RI 02903
113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600
Phone: (857) 263-8193
Phone: (401) 272-1717
Phone: (603) 658-1660