m		
4	7	7

Horsley Witten Group, Inc.

Client:		Town of Sudbury
Project Name:	Sudbury-Hudson 1	Transmission Reliability
nspector:		Jeffrey Polidor
Project No:	7/04/04 - 1 1 -	22012F
nspection Date:	7/01/24 Arrival Time:	10:00 AM
Weather:	Clear, 75°F Departure Time:	1:00 PM

Contractor(s) equipment:

Excavator (2)
Bucket Truck (1)
Dump Truck (2)

Reference Plan:
Sudbury to Hudson
115kV Underground Transmission Line
Sudbury - Hudson, MA
Date: November 16, 2018

page 1

WORK UNDERWAY:

Erosion Control Installation	\boxtimes
Clearing/Grubbing	
Excavation/Fill/Compaction	\boxtimes
Road Subbase Installation	
Gravel Base Installation	
Pavement/Binder Installation	
Water Installation	
Gas/Electric/Telephone	
Installation	
Installation	

Drainage Installation	\boxtimes
Wastewater Construction	
Sidewalk Construction	
Final Grading	
Surface Stabilization	
Monument Installation	
Cleanup	
Other:	

Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Photos Taken: Yes No

General Notes/Comments:

On July 1, 2024, Horsley Witten Group, Inc. (HW) staff performed a site visit along the Eversource transmission line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion control installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Broken stake in the silt fence observed along segment 8 (Photo 1).
- Loam installed along segment 9 (Photo 2).
- Broken stakes in the silt fence observed along segment 11 (Photo 3).
- Dewatering observed during conduit work along segment 12 (Photo 4).
- Timber rail installation in progress at Bridge 127 (Photo 5).
- Filter tube damaged and needs to be replaced in sections along segment 14 (Photo 6).

Action Items:

1. Repair silt fence and filter tube as noted above.

Inspector's signature:

Date: 7/01/24

Jeffrey Polidor

Survey-GIS Technician

Distribution:

Town: Lori Capone capo Shawna Risotti Riso

Epsilon Associates: Marc Bergeron Horsley Witten Group: Janet Carter Bernardo, P.E.

Jeffrey Polidor

caponel@sudbury.ma.us RisottiS@sudbury.ma.us

mbergeron@epsilonassociates.com jbernardo@horsleywitten.com

Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660

jolidor@horsleywitten.com

PHOTOS:



Photo 1: Broken stake in the silt fence along segment 8. Photo taken on 7/1/24



Photo 2: Loam installed along segment 9. Photo taken on 7/1/24



Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 3: Broken stakes in silt fence along segment 11. Photo taken on 7/1/24



Photo 4: Dewatering during conduit work along segment 12. Photo taken on 7/1/24



Photo 5: Timber rail installation in progress at bridge 127. Photo taken on 7/1/24.



Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 6: Filter tube is damaged and needs to be replaced in sections along segment 14. Photo taken on 7/1/24.