Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

Item No.		Sat 7-Jan	Sun 8-Jan	Mon 9-Jan	Tues 10-Jan	Wed 11-Jan	Thurs 12-Jan	Fri 13-Jan	Sat 14-Jan	Sun 15-Jan	Mon 16-Jan	Tues 17-Jan	Wed 18-Jan	Thurs 19-Jan	Fri 20-Jan	Sat 21-Jan	Sun 22-Jan	Mon 23-Jan	Tues 24-Jan	Wed 25-Jan	Thurs 26-Jan	Fri 27-Jan	Sat 28-Jan	Sun 29-Jan
	Support																							
	Dumpster Delivery (Each)			2	2	2	2	2			2	2	2	2	2			2	2	2	2	2		
	Dumpster Pickup (Each)			2	2	2	2	2			2	2	2	2	2			2	2	2	2	2		
	Sudbury ConComm Walk Down (ahead of clearing)																		X					
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Tribal Rep																							
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Kinder Morgan																							
	Intel Gate 6 Access			X	X	X	X	X																
	Snake Inspector																							
	Turtle Inspector																							
	Road Work																							
	Winter Moratorium																							
	Handhole Installation																							
	HH#1 Installation																							
	ROW Work																							
	Segment 1 (Wilkins to Chestnut)																							
	Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22																							
	E&S Control Installation - silt fence complete																							
	Rail & Tie Removal				2	2	2	2			2	2												
	Cut & Fill																							
	Segment 2 (Chestnut to Bridge 130)																							
	Construction Entrances																							
	Clearing - completed 12/6/22																							
	E&S Control Installation - silt fence complete																							
	Rail & Tie Removal			2	2	2	2	2																
	Cut & Fill																							
	Segment 3 (Bridge 130 to Main)																							
	Construction Entrances - completed 11/16/22																							
	Clearing - completed 12/14/22																							
	E&S Control Installation - completed 1/9/23																							
	Rail & Tie Removal				2	2																		
	Cut & Fill																							
	Segment 4 (Main to Parmenter)																							
	Construction Entrances - completed 11/15/22																							
	Clearing - completed 11/23/22																							
	E&S Control Installation - completed silt fence 12/5/22																							
	Rail & Tie Removal - completed 12/28/22																							
	Cut & Fill																							
	Segment 5 (Parmenter to White Pond)																							
	Construction Entrances - completed 10/28/22																							
	Clearing - completed 11/21/22																							
	E&S Control Installation - completed silt fence																							
	Rail & Tie Removal - completed 12/21/22																							
	Cut & Fill - completed 1/10/23																							
	Segment 6 (White Pond to Town Line)																							
	Construction Entrances - completed 10/26/22																							
	Clearing - completed 11/16/22																							
	E&S Control Installation - completed silt fence 11/29/22																							
	Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/21/22																							
	Segment 7 (Town Line to Bridge 128)																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 8 (Bridge 128 to Dutton)																							
	Construction Entrances - completed 10/28/22																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 9 (Dutton to Peakham)																							
	Construction Entrances - completed 11/1/22																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 10 (Peakham to Horse Pond)																							
	Construction Entrances - completed 11/3/22																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 11 (Horse Pond to Union)																							
	Construction Entrances - completed 11/4/22																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 12 (Union to Boston Post)																							
	Construction Entrances - completed 11/7/22																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 13 (Boston Post to Bridge 127																							
	Construction Entrances - completed 11/8/22																							
	Clearing																							
	E&S Control Installation																							
	Rail & Tie Removal																							
	Cut & Fill																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Construction Entrances - completed 11/10/22																							
	Clearing - completed 1/6/23																							
	E&S Control Installation																							
	Rail & Tie Removal												2	2	2			2	2	2	2	2		
	Cut & Fill																							
	MH Installation																							
	MH#12 Installation (Segment 5 - Parmenter to White Pond)																							
	MH#13 Installation (Segment 5 - Parmenter to White Pond)																							