Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

FM Crew		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S
		9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X				X	X	X	X	
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X				X	X	X	X	
	Sudbury ConCom																						
	Hudson ConCom																						
	Road Work																						
	Winter Moratorium																						
	Forest Ave Line Striping - Completed 11/28/23																						
	Mastic Manholes - Completed 11/29/23																						
Jason	Blow Mule Tape (Hudson Roadway)																						
	ROW Work																						
	Segment 1 (Wilkins to Chestnut)																						
	Final Grading (Stow not included)																						
	Segment 9 (Dutton to Peakham)																						
ET&L	Cut & Fill - pending Culvert Remediation Work																						
	MH#16-MH#17																						
Ricky	Excavate Ductbank - bridge transition remaining + 300'																						
	Conduit Installation - bridge transition remaining + 300'																						
	Concrete Installation - bridge transition remaining + 300'																						
	FTB Installation - bridge transition remaining + 300'																						
	Final Grade																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
Nelson	Excavate Ductbank - Pending Segment 12 Culvert Mod																						
	Conduit Instalation - Pending Segment 12 Culvert Mod																						
	Concrete Installation - Pending Segment 12 Culvert Mod																						
	FTB Installation - Pending Segment 12 Culvert Mod																						
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)																						
John	Excavate Ductbank - Bridge Span Remaining																						
	Conduit Instalation - Bridge Span Remaining																						
	Concrete Installation - Bridge Span Remaining																						
	FTB Installation - Bridge Span Remaining																						
	MH#27-MH#28 (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Final Grade																						
	ROW Proofing																						
Jason	Blow Mule Tape (MH#5-7)																						
	Blow Mule Tape (MH#8-16)																						
	Bridge 127 (Segment 13 & 14)																						
	Form & Pour Backwall / Concrete Slab (13) - pending RFI#044 response / pending water elevation																						
	Install Cranes Mats (13)																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout (2 months) - pending Backwall Block Response																						
	Bridge 130 (Segment 2 & 3)																						
	Install H-Piles / Ground Improvements (3) - Completed 11/17/23																						
	Install H-Piles / Ground Improvements (2) - Completed 12/1/23																						
	Install Sheeting (2) - completed 10/20/23																						
	Form & Pour Abutment Footings & Stem Walls (2) - Completed 12/12/23																						
	Form & Pour Abutment Footings & Stem Walls (3) - Completed 12/1/23																						
	Apron & Cap Installation (2)																						
	Apron & Cap Installation (3)																						
	Install Cranes Mats (3)																						