Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 30-Dec	Sun 31-Dec	Mon 1-Jan	Tues 2-Jan	Wed 3-Jan	Thurs 4-Jan	Fri 5-Jan	Sat 6-Jan	Sun 7-Jan	Mon 8-Jan	Tues 9-Jan	Wed 10-Jan	Thurs 11-Jan	Fri 12-Jan	Sat 13-Jan	Sun 14-Jan	Mon 15-Jan	Tues 16-Jan	Wed 17-Jan	Thurs 18-Jan	Fri 19-Jan	20
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep				X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	SWCA Inspector				X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	Sudbury ConCom																						
	Hudson ConCom																						
	Road Work																						
	Winter Moratorium																						
	ROW Work																						
	Segment 1 (Wilkins to Chestnut)																						
ET&L	Final Grading (Stow not included) - completed 12/29/23																						
	Rip Rap Swale																						
	Segment 8 (Bridge 128 to Dutton)																						
	Cut & Fill - completed 2/27/23																						
	Regrade																						
	Segment 9 (Dutton to Peakham)																						
ET&L	Cut & Fill - pending Culvert Remediation Work																						
	Segment 10 (Peakham to Horse Pond)																						
	Grading																						
	MH#16-MH#17																						
	Excavate Ductbank - bridge transition remaining																						
	Conduit Installation - bridge transition remaining																						
	Concrete Installation - bridge transition remaining																						
	FTB Installation - bridge transition remaining																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
Nelson	Excavate Ductbank - Pending Segment 12 Culvert Mod																						
	Conduit Instalation - Pending Segment 12 Culvert Mod																						
	Concrete Installation - Pending Segment 12 Culvert Mod																						
	FTB Installation - Pending Segment 12 Culvert Mod																						
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)																						
John	Excavate Ductbank - Bridge Transition Remaining																						
	Conduit Instalation - Bridge Transition Remaining																						
	Concrete Installation - Bridge Transition Remaining																						
	FTB Installation - Bridge Transition Remaining																						
	MH#27-MH#28 (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank - Culvert Explore?																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	ROW Proofing																						
Jason	Blow Mule Tape (MH#5-7)																						
Paul	Blow Mule Tape (MH#8-16)																						
	Bridge 127 (Segment 13 & 14)																						
	Form & Pour Backwall / Concrete Slab (13) - pending RFI#044 response / pending water elevation																						
	Install Cranes Mats (13)																						
	Install Bridge Span																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout (2 months) - pending Backwall Block Response																						
	Bridge 130 (Segment 2 & 3)																						
	Apron & Cap Installation (2) - pending water level																						
	Apron & Cap Installation (3) - pending water level																						
	Install Cranes Mats (3)																						
	Install Bridge Span																						
	Segment 9 Culvert Remediation Work																						
	E&S Control Install - Completed 12/29/23																						
	Clearing																						
	Remediation Work																						