Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S
		6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X				X	X	X	X			X	X	X	X	X	
	SWCA Inspector			X	X	X	X	X				X	X	X	X			X	X	X	X	X	
	Road Work																						
	Handhole Installation																						
	HH#1 Installation - Completed 11/30/22																						
	HH#2 Installation																						
	HH#3 Installation - Completed																						
	HH#4 Installation - Completed																						
	MH#1-MH#2																						
Jason	Excavate - pending winter moratorium lift																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	MH#1-MH#2																						
Jason	Distribution Ductbank Removal																						
	ROW Work																						
	Segment 12 (Union to Boston Post)																						
	Grading																						
	Gravel Install																						
	Segment 13 (Boston Post to Bridge 127																						
	Grading																						
	Gravel Install																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
ET&L	Final Grading																						
	Gravel Install (non vernal pool)																						
	MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																						
	Ductbank																						
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																						
	Ductbank																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining																						
	Conduit Instalation - Boston Post Road Crossing Remaining																						
	Concrete Installation - Boston Post Road Crossing Remaining																						
	FTB Installation - Boston Post Road Crossing Remaining																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Wall #13 (Segment 14)																						
	Install Wall Cap																						
	Bridge 127 (Segment 13 & 14)																						
	Install Bridge Span - Completed (2/1/24)																						
	Wall Cap Installation																						
	Transition Pour (weather permitting) - Completed 3/29/24																						
	Conduit Crossing - Completed 4/1/24																						
	Bridge 128 (Segment 7 & 8)																						
	Install Wall Caps - Completed 3/8/24																						
	Transition Pour - completed 3/26/24																						
	Conduit Crossing - Completed 4/2/24																						
	Bridge 130 (Segment 2 & 3)																						
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation (weather permiting)																						
	Approach Slab Install																						
	Transition Pour - Completed 3/28/24																						
	Conduit Crossing - Completed 3/29/24																						