Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 13-Apr	Sun 14-Apr	Mon 15-Apr	Tues 16-Apr	Wed 17-Apr	Thurs 18-Apr	Fri 19-Apr	Sat 20-Apr	Sun 21-Apr	Mon 22-Apr	Tues 23-Apr	Wed 24-Apr	Thurs 25-Apr	Fri 26-Apr	Sat 27-Apr	Sun 28-Apr	Mon 29-Apr	Tues 30-Apr	Wed 1-May	Thurs 2-May	Fri 3-May	4
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep				X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	SWCA Inspector				X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	Road Work																						
	Handhole Installation																						
	HH#1 Installation - Completed 11/30/22																						
	HH#2 Installation																						
	HH#3 Installation - Completed																						
	HH#4 Installation - Completed																						
	MH#1-MH#2																						
Jason	Excavate - pending winter moratorium lift																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	MH#1-MH#2																						
Jason	Distribution Ductbank Removal																						
	ROW Work																						
	Segment 12 (Union to Boston Post)																						
	Grading																						
	Gravel Install																						
	Segment 13 (Boston Post to Bridge 127																						
	Grading																						
	Gravel Install																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
ET&L	Final Grading																						
	Gravel Install (non vernal pool)																						
	MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																						
	Ductbank																						
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																						
	Ductbank																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining																						
	Conduit Instalation - Boston Post Road Crossing Remaining																						
	Concrete Installation - Boston Post Road Crossing Remaining																						
	FTB Installation - Boston Post Road Crossing Remaining																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Wall #13 (Segment 14)																						
	Install Wall Cap																						
	Bridge 127 (Segment 13 & 14)																						
	Install Bridge Span - Completed (2/1/24)																						
	Wall Cap Installation																						
	Transition Pour (weather permitting) - Completed 3/29/24																						
	Conduit Crossing - Completed 4/1/24																						
	Bridge 128 (Segment 7 & 8)																						
	Install Wall Caps - Completed 3/8/24																						
	Transition Pour - completed 3/26/24																						
	Conduit Crossing - Completed 4/2/24																						
	Bridge 130 (Segment 2 & 3)																						
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation (weather permiting)																						
	Approach Slab Install																						
	Transition Pour - Completed 3/28/24																						
	Conduit Crossing - Completed 4/29/24																						