Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 4-May	Sun 5-May	Mon 6-May	Tues 7-May	Wed 8-May	Thurs 9-May	Fri 10-May	Sat 11-May	Sun 12-May	Mon 13-May	Tues 14-May	Wed 15-May	Thurs 16-May	Fri 17-May	Sat 18-May	Sun 19-May	Mon 20-May	Tues 21-May	Wed 22-May	Thurs 23-May	Fri 24-May	25
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	Road Work																						
	MH#1-MH#2																						
Jason	Excavate - EVS Gas Line Interference																						
	Conduit Installation - EVS Gas Line Interference																						
	Concrete Installation - EVS Gas Line Interference																						
	FTB Installation - EVS Gas Line Interference																						
	MH#1-MH#2																						
	Distribution Ductbank Removal - Add'l Removals Needed (TBD)																						
	Existing Manhole Removal (nights)																						
	MH#4-MH#5																						
John	Excavate - 300' Remaining																						
	Ledge Removal																						
	Conduit Installation - 300' Remaining																						
	Concrete Installation - 300' Remaining																						
	FTB Installation - 300' Remaining																						
	ROW Work																						
	E&S Controls																						
	ROW Items																						
	Segment 2 (Chestnut to Bridge 130)																						
	Install Gravel (Starting once silt repairs are completed)																						
	Segment 12 (Union to Boston Post)																						
	Grading																						
	Gravel Install																						
	Segment 13 (Boston Post to Bridge 127																						
	Grading																						
	Gravel Install																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
	Final Grading																						
	Gravel Install (non vernal pool)																						
	MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																						
	Ductbank - completed 4/26/24																						
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																						
	Ductbank - completed 4/19/24																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
Nelson	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank - TBD on Approach to Termination																						
	Conduit Instalation - TBD on Approach to Termination																						
	Concrete Installation - TBD on Approach to Termination																						
	FTB Installation - TBD on Approach to Termination																						
	Wall #13 (Segment 14)																						
	Install Wall Cap (3 weeks)																						
	Bridge 127 (Segment 13 & 14)																						
	Install Bridge Span - Completed (2/1/24)																						
	Wall Cap Installation																						
	Transition Pour (weather permitting) - Completed 3/29/24																						
	Conduit Crossing - Completed 4/1/24																						
	Bridge 128 (Segment 7 & 8)																						
	Install Wall Caps - Completed 3/8/24																						
	Transition Pour - completed 3/26/24																						
	Conduit Crossing - Completed 4/2/24																						
	Bridge 130 (Segment 2 & 3)																						
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation - completed 4/17/24																						
	Approach Slab Install - completed 4/22/24																						
	Transition Pour - Completed 3/28/24																						
	Conduit Crossing - Completed 3/29/24																						