Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S
		22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	1
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X					X	X	X	X	X	
	SWCA Inspector			X	X	X	X	X			X	X	X					X	X	X	X	X	
	Road Work																						
	Signal Crossing																						
	Main Street - Hudson																						
	Wilkins St - Hudson																						
	MH#1-MH#2 - 2 Crews Starting 7/8																						
Nelson	Excavate - EVS Gas Line Interference - Completed 6/4/2024																						
Jay	Conduit Installation - EVS Gas Line Interference																						
	Concrete Installation - EVS Gas Line Interference																						
	FTB Installation - EVS Gas Line Interference																						
	MH#4-MH#5																						
John	Excavate - 300' Remaining																						
	Ledge Removal - Crossing Complete 6/14/2024																						
	Conduit Installation - 300' Remaining																						
	Concrete Installation - 300' Remaining																						
	FTB Installation - 300' Remaining																						
	ROW Work																						
	E&S Controls																						
	ROW Items																						
	Loaming Operation																						
	Segment 1 (Wilkins to Chestnut)																						
	Segment 2 (Chestnut to Bridge 130)																						
	Segment 3 (Bridge 130 to Main)																						
	Segment 4 (Main to Parmenter)																						
	Segment 5 (Parmenter to White Pond)																						
	Segment 6 (White Pond to Town Line)																						
	Segment 7 (Town Line to Bridge 128)																						
	Segment 8 (Bridge 128 to Dutton)																						
	Segment 9 (Dutton to Peakham)																						
	Segment 10 (Peakham to Horse Pond)																						
	Segment 11 (Horse Pond to Union)																						
	Segment 12 (Union to Boston Post)																						
	Segment 13 (Boston Post to Bridge 127																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
	Hardening - RFI#52																						
	Final Grading																						
	Gravel Install (non vernal pool) - Completed 6/17/2024																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
Jason	Excavate Ductbank - Boston Post Road Crossing Remaining (Nights)																						
	Conduit Installation- Boston Post Road Crossing Remaining (Nights)																						
	Concrete Installation - Boston Post Road Crossing Remaining (Nights)																						
	FTB Installation - Boston Post Road Crossing Remaining (Nights)																						
	Conduit Proofing - Boston Post Road Crossing Remaining (Nights) - Completed 6/14/2024																						
	Obstruction Removal - 280' from MH#25 (Mandrel Stuck)																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
Nelson	Excavate Ductbank - TBD on Approach to Termination																						
	Conduit Installation - TBD on Approach to Termination																						
	Concrete Installation - TBD on Approach to Termination																						
	FTB Installation - TBD on Approach to Termination																						
	Wall #1 (Segment 1)																						
	Installing Sheeting - Completed 6/26/23																						
	Four / Pour / Strip Wall - Completed 10/27/23																						
	Install Fence Posts																						
	Wall #2 (Segment 1)																						
	Installing Sheeting - Completed 6/26/23																						
	Four / Pour / Strip Wall - Completed 10/27/23																						
	Install Fence Posts																						
	Wall #13 (Segment 14)																						
	Install Wall Cap (3 weeks) - Completed 5/29																						
	Install Fence Post																						
	Install timber railing																						
	Bridge 127 (Segment 13 & 14)																						
	Install Bridge Span - Completed (2/1/24)																						
	Wall Cap Installation - Completed 5/29																						
	Transition Pour (weather permitting) - Completed 3/29/24																						
	Conduit Crossing - Completed 4/1/24																						
	Timber post install																						
	Install timber railing																						
	Bridge 130 (Segment 2 & 3)																						
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation - completed 4/17/24																						
	Approach Slab Install - completed 4/22/24																						
	Transition Pour - Completed 3/28/24																						
	Conduit Crossing - Completed 3/29/24																						
	Timber Rail Posts																						