Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 7-Sep	Sun 8-Sep	Mon 9-Sep	Tues 10-Sep	Wed 11-Sep	Thurs 12-Sep	Fri 13-Sep	Sat 14-Sep	Sun 15-Sep	Mon 16-Sep	Tues 17-Sep	Wed 18-Sep	Thurs 19-Sep	Fri 20-Sep	Sat 21-Sep	Sun 22-Sep	Mon 23-Sep	Tues 24-Sep	Wed 25-Sep	Thurs 26-Sep	Fri 27-Sep	Sat 28-Sep	Sun 29-Sep
	Road Work																							
	Signal Crossing																							
	Main Street - Hudson																							
	Wilkins Street - Hudson																							
	MH#1-MH#2 - 1 Crew																							
John	Excavate - EVS Gas Line Interference - Completed 6/4/2024																							
	Conduit Installation - EVS Gas Line Interference																							
	Concrete Installation - EVS Gas Line Interference																							
	FTB Installation - EVS Gas Line Interference																							
	Asphalt Patch																							
	Clearance Repair Work																							
	ROW Work																							
	Loaming & Seeding Operation																							
	Segment 1 (Wilkins to Chestnut) -Completed 8/28/24																							
	Segment 2 (Chestnut to Bridge 130) - Completed																							
	Segment 3 (Bridge 130 to Main) - Completed																							
	Segment 4 (Main to Parmenter) - Completed																							
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24																							
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																							
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																							
	Segment 12 (Union to Boston Post) - Completed																							
	Segment 13 (Boston Post to Bridge 127 - Completed																							
	Segment 14 (Bridge 127 to Sudbury SS) - Completed																							
	Planting Operation																							
	Bigalow Nursery Visit																							
	Anticipated Delivery Dates																							
	Segment 1 (Wilkins to Chestnut)																							
	Segment 2 (Chestnut to Bridge 130)																							
	Segment 3 (Bridge 130 to Main)																							
	Segment 4 (Main to Parmenter)																							
	Segment 5 (Parmenter to White Pond)																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton)																							
	Segment 9 (Dutton to Peakham)																							
	Segment 10 (Peakham to Horse Pond)																							
	Segment 11 (Horse Pond to Union)																							
	Segment 12 (Union to Boston Post)																							
	Segment 13 (Boston Post to Bridge 127																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Bridge Paving Work																							
	Bridge 127, 128, 130, Cattle Crossing,																							
	Sudbury Culvert Work																							
	Segment 12 Culvert Extension																							
	Sudbury Culvert Cleanouts (4ea.)																							